

# **REPUBLIC OF KENYA**



## **COUNTY GOVERNMENT OF NYERI**

### **SECOND QUARTER BUDGET AND PROJECT IMPLEMENTATION STATUS REPORT**

**FINANCIAL YEAR 2024/2025**

**JANUARY, 2025**

## TABLE OF CONTENTS

|                                                               |          |
|---------------------------------------------------------------|----------|
| <b>FOREWORD .....</b>                                         | <b>4</b> |
| <b>INTRODUCTION .....</b>                                     | <b>5</b> |
| <b>OVERALL BUDGET OUTLOOK AND IMPLEMENTATION REPORT .....</b> | <b>5</b> |
| <b>DEPARTMENTAL BUDGET IMPLEMENTATION ANALYSIS .....</b>      | <b>6</b> |
| Executive Office of the Governor and Deputy Governor .....    | 6        |
| Financial Performance Report .....                            | 6        |
| Non- Financial Performance Report .....                       | 6        |
| Office of the County Secretary/Head of Public Service .....   | 6        |
| Financial Performance Report .....                            | 7        |
| Non-Financial Performance Report .....                        | 7        |
| Finance and Economic Planning .....                           | 7        |
| Financial Performance Report .....                            | 8        |
| Non-Financial Performance Report .....                        | 8        |
| Lands, Housing, Physical Planning and Urban Development ..... | 9        |
| Financial Performance Report .....                            | 9        |
| Non-Financial Performance Report .....                        | 9        |
| Health Services .....                                         | 10       |
| Financial Performance Report .....                            | 10       |
| Non-Financial Performance Report .....                        | 10       |
| Gender, Youth and Social Services .....                       | 15       |
| Financial Performance Report .....                            | 15       |
| Non-Financial Performance Report .....                        | 15       |
| County Public Service and Solid Waste Management .....        | 16       |
| Financial Performance Report .....                            | 17       |
| Non-Financial Performance Report .....                        | 17       |
| Agriculture, Livestock and Aquaculture Development .....      | 23       |
| Non-Financial Performance Report .....                        | 23       |
| Trade, Culture, Tourism and Co-operative Development .....    | 25       |
| Financial Performance Report .....                            | 25       |
| Education Training and Devolution .....                       | 27       |
| Financial Performance Report .....                            | 28       |
| Water, Environment and Climate Change .....                   | 29       |
| Financial Performance Report .....                            | 29       |
| Non-Financial Performance Report .....                        | 30       |
| County Assembly .....                                         | 32       |
| Financial Performance Report .....                            | 32       |

|                                                                                                                                                                      |           |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------|
| County Public Service Board .....                                                                                                                                    | 32        |
| Financial Performance Report .....                                                                                                                                   | 32        |
| Non-Financial Performance Report .....                                                                                                                               | 33        |
| Transport, Public Works, Infrastructure and Energy.....                                                                                                              | 33        |
| Financial Performance Report .....                                                                                                                                   | 34        |
| Non-Financial Performance Report .....                                                                                                                               | 34        |
| Office of the County Attorney .....                                                                                                                                  | 35        |
| Financial Performance Report .....                                                                                                                                   | 35        |
| Non-Financial Performance Report .....                                                                                                                               | 35        |
| Nyeri Municipality .....                                                                                                                                             | 35        |
| Financial Performance Report .....                                                                                                                                   | 35        |
| Non-Financial Performance Report .....                                                                                                                               | 36        |
| <b>CHALLENGES EXPERIENCED DURING BUDGET IMPLEMENTATION, REVENUE MOBILISATION AND<br/>RECOMMENDATIONS TO ADDRESS THEM .....</b>                                       | <b>36</b> |
| <b>FINANCIAL PERFORMANCE OF THE COUNTY DURING THE SECOND QUARTER OF THE FINANCIAL<br/>YEAR 2024/25 AS AT 31ST DECEMBER 2024.....</b>                                 | <b>38</b> |
| Annex 1: Exchequer releases from the National Treasury and transfers from other Government Agencies during the<br>Second Quarter of the Financial Year 2024/25 ..... | 38        |
| Annex 2: OCOB Exchequer Releases/Requisitions for the Financial Year 2024/25 up to 31st December 2024 .....                                                          | 38        |
| Annex 3: Recurrent Expenditure for the Second Quarter of the Financial Year 2024/25 as at 31 <sup>st</sup> December 2024 .....                                       | 39        |
| Annex 4: Development Expenditure for the Second Quarter of the Financial Year 2024/25 as at 31 <sup>st</sup> December<br>2024.....                                   | 39        |
| Annex 5: Summary of Expenditure by Economic Classification.....                                                                                                      | 40        |
| Annex 6: Analysis of Expenditure by Economic Classification per Department/ Spending Unit .....                                                                      | 40        |
| Annex 7: Summary of Expenditure by Programme and Sub-programmes.....                                                                                                 | 41        |
| Annex 8: Summary of local revenue for the Financial Year 2024/25 as at 31 <sup>st</sup> December 2024 as Compared to the<br>same period in 2024/2025 .....           | 43        |
| Annex 9: Summary of Own Source Revenue from the Health Services Fund for the Financial Year 2024/25 as at<br>31 <sup>st</sup> December 2024.....                     | 44        |
| Annex 10: Analysis of Pending Bills .....                                                                                                                            | 45        |
| Annex 11: Projects and Programmes implementation status for the FY 2024/2025 .....                                                                                   | 46        |

## FOREWORD

It is my honor to submit to the honorable house the Second Quarter Budget Implementation Report for the FY 2024/2025 covering the period 1st July 2024 to 31<sup>st</sup> December 2024. The report is based on data from the approved county budget for the FY 2024/25, financial and non-financial performance reports for the financial year submitted to county treasury, exchequer requisition records, and data generated from the Integrated Financial Management Information System (IFMIS). It provides performance information on the various County's Departments/Entities, the performance of own revenue collection, National Government transfers to County Revenue Fund (CRF), Exchequer releases/ requisitions from CRF and the county expenditure during the period under review.

Section 166 Sub-Section 4(a, b) of the Public Finance Management Act, 2012 provides that *"the county treasury shall consolidate all the quarterly reports from County Government entities and submit them to the County Assembly and deliver copies to office of the controller of budget, National Treasury and the Commission on Revenue Allocation (CRA)"*.

In adherence to the Public Finance Management (County Government) Regulations, 2015, the county treasury will prepare a supplementary budget to appropriate the balance that accrued from the FY 2023/24 thus facilitating the payment of pending bills and commitments that rolled over to the current financial. The revision of the budget will also be informed by the amendments of the County Allocation of Revenue Act, 2024 as well as the revision of the County Government Additional Allocation Act that is yet to be approved by the National Assembly. However, it is noteworthy that emerging issues and changing economic trends such as the withdrawal of the Finance Bill, 2024 that will result in reduction of the resources available to execute the planned activities. The County Government is however committed to meet the expectations of Nyeri residents in an efficient and effective manner.

The County Government departments are encouraged to fast-track the commencement of planned projects and programmes to ensure that development goals are met as envisaged. The directorate of Economic Planning will continue to steer monitoring and evaluation as well as prepare reports on projects/ programmes implementation. This will ensure that timely corrective measures are undertaken to avoid unnecessary fiscal pressures which normally results in accumulation of pending bills.

The County Treasury recognizes and appreciates the efforts made by all county departments/ entities and other stakeholders in the implementation of the planned activities despite the numerous challenges and the ever-increasing demands. We promise to intensify our efforts and ensure optimal absorption of the development funds while adhering to the fiscal responsibility principles in utilization of public resources.



F.A/ CPA. Stephen M. Mwai

**For: Chief Officer, Economic Planning, Budgeting, M&E**

## INTRODUCTION

This is the second quarter county budget implementation status report covering a period between 1<sup>st</sup> July 2024 – 31<sup>st</sup> December 2024. It provides information on various departments and entities of the County Government of Nyeri on the performance of own revenue source, National Government transfers to County Revenue Fund (CRF), Exchequer releases/ Requisitions from CRF and expenditure by the departments and other units. It clearly outlines the budget allocations for each department/ unit and the corresponding budget performance (absorption) for the period under review.

## OVERALL BUDGET OUTLOOK AND IMPLEMENTATION REPORT

The approved FY 2024/25 budget estimates for the county amounted to Kshs. 8,982,402,108 and comprised of Kshs 5,858,562,551 (64.95 percent) allocated to recurrent expenditure and Kshs. 2,892,436,244 (33.05 percent) allocated to development expenditure. The allocation to development activities accounted for 33.05 per cent of the aggregate budget estimates, thus conforming with section 107(2)(b) of the PFM Act, 2012 which stipulates that at least 30 per cent of the budget shall be allocated for development expenditure over the medium term.

To finance the FY 2024/25 budget the county government expects to receive 6,580,025,891 as an equitable share of revenue raised nationally, and Kshs. 1,370,972,904 as County additional conditional allocations from the National Government and Development Partners. County Governments expected to raise Kshs. 800 million from own source revenue (OSR) and Kshs. 836.3 million from Nyeri Health Services Fund.

During the second quarter of the FY 2024/25, a total of Kshs. 232,658,755 was raised as the County's Own Source Revenue which is an increase of Kshs. 28,725,009 (14.09%) as compared to previous collection of Kshs 203,933,746 over the similar period of the FY 2023/2024. The Nyeri County Health Services Fund achieved a collection of Kshs. 299,221,029 over the same period against an annual target of Kshs 836,295,127. In addition, a total of Kshs. 3,213,067,549 received from National Treasury as equitable share and no amount has been released for conditional grants.

By the end of the second quarter of FY 2024/25 there was an expenditure of Kshs. 174,935,919 on development while Kshs. 2,389,736,266 was spent on recurrent expenditures. The low absorption on development can be attributed to the delayed enactment of the revised Division of Revenue Bill, County Allocation of revenue Act, 2024 and the County Government Additional Allocation Act that is still yet to be considered following the withdrawal of the Finance Bill, 2024 as a result of the Gen-z protests. This necessitated revision of the expected national revenues downwards which will have a significant bearing on the resources available to the County Government.

The disbursements have also been hampered by these emerging issues. However, we are committed to accelerate the implementation of planned projects and programmes to ensure they are completed on time.

As at 30th June 2024, the County Government had accumulated pending bills totaling KSh. 192.65 million, comprising KSh. 88.99 million under recurrent expenditure and KSh. 103.66 million under development expenditure.

During the first quarter of FY 2024/25, no payments were made towards settling these bills. However, in the second quarter, a total of KSh. 26.23 million was paid — KSh. 11.64 million for recurrent and KSh. 14.59 million for development bills. As a result, the outstanding pending bills as at 31st March 2025 stood at KSh. 166.42 million, with recurrent accounting for KSh. 77.35 million and development for KSh. 89.07 million.

The County remains committed to progressively settling all pending obligations to improve service delivery, maintain supplier confidence, and adhere to public finance management regulations.

Refer to annex 1-11 for details of the financial performance of the County by the Second quarter of the financial year 2024/2025.

## DEPARTMENTAL BUDGET IMPLEMENTATION ANALYSIS

### Executive Office of the Governor and Deputy Governor

1. The Governors' Office is responsible for setting the county's development agenda (policy and strategic direction) and ensuring that the agenda is clearly understood and owned by stakeholders, especially the citizenry, and implemented in an efficient, effective and responsive manner.
2. Governor's office strategic direction includes:
  - i. To enhance good governance
  - ii. To ensure an efficient, effective, and responsive public service.

### Financial Performance Report

3. In the second quarter of the financial year 2024/25, the office's approved budget amounted to Kshs 124,289,081 for recurrent and Kshs 45,000,000 for development.
4. By the end of the quarter, the department's cumulative recurrent expenditure stood at Kshs. 50,184,594 while no amount was spent on development. This represents 29.64 percent absorption of the total budget earmarked for the financial year.

### Non- Financial Performance Report

| Programme                                            | Sub - Programme                 | Outcome                                                                                            | Delivery Unit                                           | Key Output               | Key Performance Indicator | Quarter 2 (FY 2024-2025) |        |          | Remarks                                                                                                           |
|------------------------------------------------------|---------------------------------|----------------------------------------------------------------------------------------------------|---------------------------------------------------------|--------------------------|---------------------------|--------------------------|--------|----------|-------------------------------------------------------------------------------------------------------------------|
|                                                      |                                 |                                                                                                    |                                                         |                          |                           | Target(s)                | Actual | Variance |                                                                                                                   |
| Executive Office of the Governor and Deputy Governor |                                 |                                                                                                    |                                                         |                          |                           |                          |        |          |                                                                                                                   |
| Management of County Affairs                         | Administrative Support Services | Smooth, efficient and effective delivery of services to the public for social economic development | Office of the Governor and Deputy Governor Headquarters | Public Engagement forums | No. of forums             | 150                      | 199    | 49       | His Excellency the Governor and Deputy Governor continue to engage Nyeri citizenry in socio-economic development. |

### Office of the County Secretary/Head of Public Service

5. The department consists of the following directorates: -
  - i. Alcoholic Drinks Control and Regulation
  - ii. Public Administration
  - iii. Inspectorate and Enforcement
  - iv. Civic education
6. The departments strategic direction is to: -

- i. Ensure an efficient, effective, and responsive public service.
- ii. Create a good organizational culture within the county public service; and
- iii. Enhance good governance.

### Financial Performance Report

7. In the financial year 2024/25, the unit's approved budget amounted to Kshs 324,346,491 for recurrent and Kshs. 6,500,000 for development purposes.
8. By the end of the second quarter of the financial year, the entity's recurrent expenditure stood at Kshs 55,511,421 while Kshs. 765,670 was spent on development. This represents 17.01 percent of the department's total budget for the period under review.

### Non-Financial Performance Report

| Programme                                    | Sub - Programme                               | Outcome                                                               | Delivery Unit         | Key Output                      | Key Performance Indicator                                   | Quarter 2 (FY 2024-2025) |        |          | Remarks |
|----------------------------------------------|-----------------------------------------------|-----------------------------------------------------------------------|-----------------------|---------------------------------|-------------------------------------------------------------|--------------------------|--------|----------|---------|
|                                              |                                               |                                                                       |                       |                                 |                                                             | Target(s)                | Actual | Variance |         |
| Administration and public service management | Administration, planning and support services | Create a good organizational culture within the county public service | County Secretary      | ExCom Meetings                  | No. of meetings                                             | 7                        | 6      | -1       |         |
|                                              | Administration, planning and support services |                                                                       | County Secretary      | Staff trainings                 | No. of training/retreats/meetings                           | 1                        | 0      | -1       |         |
|                                              | Policy formulation and legislation.           |                                                                       | County Secretary      | Policy Analysis                 | No. of Policies developed                                   | 1                        | 0      | -1       |         |
|                                              | Improvement of work environment               |                                                                       | Public Administration | Well secured Sub County offices | No. of Sub County Offices fenced                            | 1                        | 1      | 0        |         |
|                                              | Improvement of work environment               |                                                                       | Public Administration | Operational and Ward Offices    | No. of equipped and refurbished Sub County and Ward Offices | 6                        | 1      | -5       |         |

### Finance and Economic Planning

9. The department consists of the following directorates.
  - i. Finance and Accounting,
  - ii. Economic Planning, Budgeting, M&E,
  - iii. Procurement,
  - iv. Internal Audit
  - v. Revenue and
  - vi. Information Communication Technology
10. Department's priorities include: -
  - i. To promote resource mobilization and utilization
  - ii. To enhance management, and prudent utilization of resources.
  - iii. Leveraging ICT for service delivery and development.
  - iv. To promote collaboration in resource mobilization and implementation of sector activities.
  - v. To enhance adoption and integration of information communication and technology.

## Financial Performance Report

11. In the financial year 2024/25, the department's approved budget amounted to Kshs 535,713,381 for recurrent and Kshs 10,049,590 for development.
12. By the end of the second quarter of the financial year, the department's recurrent expenditure stood at Kshs 193,759,975 and Kshs. 1,302,148 was spent on development. This represents an absorption rate of 35.74 percent of the total budget during the period under review.

## Non-Financial Performance Report

| Programme                                                | Sub - Programme                          | Outcome                                                            | Delivery Unit       | Key Output                                       | Key Performance Indicator                                                                           | Quarter 2 (FY 2024-2025) |        |          | Remarks                                                  |
|----------------------------------------------------------|------------------------------------------|--------------------------------------------------------------------|---------------------|--------------------------------------------------|-----------------------------------------------------------------------------------------------------|--------------------------|--------|----------|----------------------------------------------------------|
|                                                          |                                          |                                                                    |                     |                                                  |                                                                                                     | Target(s)                | Actual | Variance |                                                          |
| Executive services                                       | Administration and personnel services    | Efficiency and effectiveness in delivery of services               | CECM                | Timely implementation of programmes and projects | Percentage of projects and programmes implemented within stipulated time                            | 100%                     | 50%    | -50%     | Delayed exchequer releases                               |
|                                                          |                                          |                                                                    | Revenue             | Effective and efficient delivery of services     | Level of implementation of the Citizens Service delivery charter and level of customer satisfaction | 100%                     | 100%   | 0%       |                                                          |
| Public Finance Management                                | Financial Accounting                     | To ensure prudence in Management of public funds                   | Accounting Services | Financial reports prepared                       | Number of reports                                                                                   | 4                        | 2      | -2       | The financial reports are prepared and submitted on time |
|                                                          | Procurement Compliance and Reporting     |                                                                    | Procurement         | Compliance with rules and regulations            | Rate of projects and programmes implementation and reports presented                                | 100%                     | 100%   | 0%       | The quarterly targets have been met                      |
|                                                          | Internal Audit services                  |                                                                    | Audit               | Prudent utilization of resources                 | No. of reports to audit committee                                                                   | 4                        | 2      | -2       |                                                          |
| Economic and Financial Policy Formulation and Management | Economic Planning and Policy Formulation | To link economic planning to budget preparation and implementation | Economic Planning   | Effective management of the budget process       | Percentage of reports produced on time                                                              | 100%                     | 100%   | 0%       |                                                          |
|                                                          |                                          |                                                                    | Economic Planning   | Timely M&E reports                               | Percentage of reports produced on time                                                              | 100%                     | 100%   | 0%       | All reports due have been prepared and submitted         |
|                                                          |                                          |                                                                    | Economic Planning   | Production of planning and policy documents      | No. of planning documents and policies produced                                                     | 8                        | 2      | -6       | Policy documents due have been prepared and submitted    |



## Lands, Housing, Physical Planning and Urban Development

13. The directorates in this department include.

- i. Land and survey,
- ii. Housing,
- iii. Physical planning and
- iv. Urban Development.

14. The activities in this department affect the lives and livelihoods of the community by how they utilize the land as a resource to realize their social-economic goals.

15. Department's development priorities and strategies

- i. Promote access to quality, affordable and decent housing.
- ii. To promote controlled and sustainable land use management.
- iii. Develop a GIS data-based system.
- iv. Secure land tenure for public utilities.
- v. Urban areas development program.

### Financial Performance Report

16. In the financial year 2024/25, the department's approved budget amounted to Kshs. 81,471,179 for recurrent and Kshs 368,403,076 for development.

17. By the end of the second quarter of the financial year, the department's cumulative recurrent expenditure stood at Kshs 36,342,180 and no expenditure was made on development. This represents 8.08 percent absorption of the total budget earmarked for the financial year.

### Non-Financial Performance Report

| Programme                           | Sub - Programme                                                                            | Outcome                                                                         | Delivery Unit                          | Key Output                                           | Key Performance Indicator                                 | Quarter 2 (FY 2024-2025) |        |          | Remarks                                                                                                                                          |
|-------------------------------------|--------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------|----------------------------------------|------------------------------------------------------|-----------------------------------------------------------|--------------------------|--------|----------|--------------------------------------------------------------------------------------------------------------------------------------------------|
|                                     |                                                                                            |                                                                                 |                                        |                                                      |                                                           | Target(s)                | Actual | Variance |                                                                                                                                                  |
| Controlled And Sustainable Land Use | Purchase of Accountable Documents                                                          | Sustainable Use of Land and Compliance to Development Control Regulations       | Physical planning & urban Development  | Purchased accountable documents                      | Number of accountable documents purchased                 | 50%                      | 0      | -50%     | The project is to be implemented in the fourth quarter.                                                                                          |
|                                     | Ward Specific Projects                                                                     |                                                                                 | Physical planning & urban Development. | Local Physical and Land Use Development Plans.       | % of completion of the Local Development Plans Developed. | 50%                      | 10%    | -40%     | The project is ongoing.                                                                                                                          |
| Infrastructure Upgrading            | Kenya Informal Settlement Improvement Project (KISIP) Phase II- Infrastructure development | Improved Infrastructures for Enhanced Access and Connectivity Within the County | Physical planning & urban Development. | Upgraded infrastructures as per the settlement needs | % of completion of infrastructure upgrading.              | 47%                      | 16%    | -31%     | The project is ongoing although the second disbursement is yet to be made by AFD The contractor is preparing a catchup to recover the lost time. |

## Health Services

18. The department of health Services is mandated to oversee and coordinate the overall health service delivery systems. The Department is focused on attaining the goal of “Health for all, by all” working with both the duty bearers and rights holders alike through a Primary Health Care (PHC) approach. This approach embraces curative and rehabilitative care concurrently with preventive and promotive care, a continuum of care through the populations’ life cycle and a tiered and integrated people-centered health care system from households.

## 19. Sector Development Needs and Priorities

- i. To strengthen health systems, general Planning logistical and other support.
- ii. Reduce incidence of preventable diseases
- iii. Provide quality clinical and emergency services and referrals.
- iv. To promote collaboration in resource mobilization and implementation of sector activities.
- v. To enhance adoption and integration of information communication and technology.

## Financial Performance Report

20. In the financial year 2024/25, the department’s approved budget amounted to Kshs 2,627,212,340 for recurrent and Kshs 416,300,000 for development.

21. By the end of the second quarter, the department spent Kshs. 1,231,101,807 on the recurrent while Kshs. 42,908,799 was spent on development. This represents an absorption rate of 41.86 percent of the total budget for the period under review.

## Non-Financial Performance Report

| Programme                                         | Sub - Programme                                            | Outcome                               | Delivery Unit   | Key Output                                                            | Key Performance Indicator                             | Quarter 2 (FY 2024-2025) |        |          | Remarks                                       |
|---------------------------------------------------|------------------------------------------------------------|---------------------------------------|-----------------|-----------------------------------------------------------------------|-------------------------------------------------------|--------------------------|--------|----------|-----------------------------------------------|
|                                                   |                                                            |                                       |                 |                                                                       |                                                       | Target(s)                | Actual | Variance |                                               |
| Health Systems strengthening and support Services | Health workers and Human Resource Management               | Efficient and effective health system | Health Services | Appraisal of HRH                                                      | Staff appraised                                       | 1675                     | 1675   | 0        | Done in quarter 1                             |
|                                                   |                                                            |                                       | Health Services | Staff recruitment                                                     | Staff recruited                                       | 120                      | 102    | -18      | Done in quarter 1                             |
|                                                   |                                                            |                                       | Health Services | Transition of LVCT staff to CDC CHMT project at Kieni east sub-county | Number transitioned                                   | 11                       | 11     | 0        | Done in Q2                                    |
|                                                   | Construction and maintenance of buildings                  | Efficient and effective health system | Health Services | Reported under project implementation report                          |                                                       |                          |        |          |                                               |
|                                                   | Procurement of Medicines, Medical and Other Supplies       |                                       | Health Services | Procurement of commodities in 131 health facilities                   | Number of Health facilities provided with commodities | 131                      | 131    | 0        | Continuous activity                           |
|                                                   | Procurement and Maintenance of Medical and Other Equipment |                                       | Health Services | Maintenance of medical equipment’s in 5 hospitals                     | Service contract signed in hospitals                  | 5                        | 0      | -5       | Basic preventive maintenance done by BioMed’s |

| Programme                                | Sub - Programme                                                 | Outcome                                     | Delivery Unit   | Key Output                                                                                       | Key Performance Indicator     | Quarter 2 (FY 2024-2025) |        |          | Remarks                                                    |
|------------------------------------------|-----------------------------------------------------------------|---------------------------------------------|-----------------|--------------------------------------------------------------------------------------------------|-------------------------------|--------------------------|--------|----------|------------------------------------------------------------|
|                                          |                                                                 |                                             |                 |                                                                                                  |                               | Target(s)                | Actual | Variance |                                                            |
|                                          | Management and Coordination of Health Services                  |                                             | Health Services | Conduct quarterly support supervision in hospitals and rural health facilities                   | Quarterly support supervision | 4                        | 2      | -2       | Done in quarter 1 and 2                                    |
|                                          | Health Sector Planning, Budgeting and Monitoring and Evaluation |                                             | Health Services | Development of departmental AWP 2025/2026                                                        | Number of AWP developed       | 1                        | 0      | -1       | Planned for Q3                                             |
|                                          | Quality assurance, monitoring and evaluation                    |                                             | Health Services | Number of IPC teams in 6 County hospitals;3 Private and 3 FBOs Strengthened through mentorship   | IPC meetings                  | 11                       | 0      | -11      | Planned in quarter 3                                       |
| Preventive and Promotive Health Services | Reproductive Maternal Neonatal Child Health (RMNCH) services    | Healthy population with increased life span | Health Services | Ensure availability of family planning commodities                                               | Commodities provided          | 100%                     | 100%   | 0%       | Continuous activity                                        |
|                                          |                                                                 |                                             | Health Services | Provide monthly Air time for facility phone for RMNCAH defaulter tracing and follow-ups          | Airtime procured              | 12                       | 6      | -6       | Done for 6 months                                          |
|                                          |                                                                 |                                             | Health Services | Quarterly Maternal and neonatal mortality audit meetings at county level                         | Audits meetings done          | 4                        | 0      | -4       | To be done in Q2 AND 4                                     |
|                                          |                                                                 |                                             | Health Services | Bi-Annual County performance Review (APRs) meeting by CHMT&SCH MT                                | APR done                      | 1                        | 1      | 0        | Done in quarter 1                                          |
|                                          |                                                                 |                                             | Health Services | Conduct maternity open days in 10 selected facilities with low uptake of skilled deliveries; Tea | Open days conducted           | 4                        | 1      | -3       | Done at Town Health centre. Others to be done in Q3 and Q4 |
|                                          |                                                                 |                                             | Health Services | Conduct Quarterly EMNOC meeting                                                                  | Mentorship meetings done      | 4                        | 2      | -2       | Done under CDC project and Jacaranda health                |
|                                          |                                                                 |                                             |                 |                                                                                                  |                               |                          |        |          |                                                            |

| Programme | Sub - Programme                  | Outcome                                     | Delivery Unit   | Key Output                                                                                                                   | Key Performance Indicator      | Quarter 2 (FY 2024-2025) |        |          | Remarks                                                                         |
|-----------|----------------------------------|---------------------------------------------|-----------------|------------------------------------------------------------------------------------------------------------------------------|--------------------------------|--------------------------|--------|----------|---------------------------------------------------------------------------------|
|           |                                  |                                             |                 |                                                                                                                              |                                | Target(s)                | Actual | Variance |                                                                                 |
|           |                                  |                                             | Health Services | Annual Reproductive health (RH) Performance review meeting                                                                   | Review meetings held           | 1                        | 0      | -1       | To be done in quarter 2                                                         |
|           |                                  |                                             | Health Services | Train 40 HCWs on RMH continuum of care                                                                                       | 40 HCW trained                 | 40                       | 0      | -40      | To be done in quarter 3 and 4                                                   |
|           | Immunization Services            | Healthy population with increased life span | Health Services | Proportion of Health facilities providing immunization services                                                              | % of immunizing facilities     | 131                      | 131    | 0        | Done                                                                            |
|           | Nutrition services               | Healthy population with increased life span | Health Services | Vitamin A supplementation for children                                                                                       | % Reached                      | 83%                      | 83%    | 0%       | Done in q2 -October                                                             |
|           |                                  |                                             | Health Services | Malezi bora outreach in (Oct and May)                                                                                        | Number of Outreaches           | 1                        | 0      | -1       | Planned in Q2                                                                   |
|           | Disease surveillance and control | Healthy population with increased life span | Health Services | Sensitize staff on how to suspect notifiable conditions in order to Improve on the index of suspicion to notifiable diseases | Number of staff sensitized     | 80                       | 0      | -80      | Planned in Q2                                                                   |
|           |                                  |                                             | Health Services | Sample collections e.g., for measles, Mpox                                                                                   | Number of samples collected    | 0                        | 13     | 13       | 13 Mpox samples collected and tested negative                                   |
|           |                                  |                                             | Health Services | Train M&E team on research methods and scientific writing                                                                    | Number trained                 | 18                       | 18     | 0        | Planned in quarter 3                                                            |
|           |                                  |                                             | Health Services | Holding virtual quarterly surveillance meetings                                                                              | Number trained                 | 4                        | 2      | -2       | Done                                                                            |
|           |                                  |                                             | Health Services | Proportion of Disease surveillance weekly report compiled and submitted by sub-counties                                      | % of reporting units reporting | 8                        | 8      | 0        | Done                                                                            |
|           |                                  |                                             |                 |                                                                                                                              |                                |                          |        |          |                                                                                 |
|           | HIV control interventions        | Healthy population with increased life span | Health Services | Training of HCW on ART guidelines                                                                                            | HCW trained                    | 45                       | 41     | -4       | Trained in September under CDC. Additional training to be done in February 2025 |

| Programme | Sub - Programme                  | Outcome                                     | Delivery Unit   | Key Output                                                       | Key Performance Indicator                           | Quarter 2 (FY 2024-2025) |        |          | Remarks                                                                                                                                   |
|-----------|----------------------------------|---------------------------------------------|-----------------|------------------------------------------------------------------|-----------------------------------------------------|--------------------------|--------|----------|-------------------------------------------------------------------------------------------------------------------------------------------|
|           |                                  |                                             |                 |                                                                  |                                                     | Target(s)                | Actual | Variance |                                                                                                                                           |
|           |                                  |                                             | Health Services | Training on revised HIV tools                                    | HCW trained                                         | 305                      | 299    | -6       | Trained in September under CDC                                                                                                            |
|           |                                  |                                             | Health Services | Set annual targets for HTS providers                             | Target setting meeting                              | 1                        | 1      | 0        | Done                                                                                                                                      |
|           | TB Control interventions         | Healthy population with increased life span | Health Services | Reduce stock out of TB Commodities                               | % of service delivery points supplied with TB drugs | 100%                     | 100%   | 0%       | Continuous activity                                                                                                                       |
|           | Non-communicable disease control | Healthy population with increased life span | Health Services | Advocacy, Communication, and Social Mobilization                 | Health promotion sessions                           | 1                        | 1      | 0        | Done - Participation by health department at Nyeri ASK show. Conducted the annual health week - 739 screened, World HTN day -371 screened |
|           |                                  |                                             | Health Services | Train HCW on NCDs                                                | HCW trained                                         | 200                      | 100    | -100     | Training of 40 TOTs on Cardiometabolic diseases ;Training of 100 HCWs on NCD                                                              |
|           |                                  |                                             | Health Services | Number of clients screened for cervical cancer and treated       | Number screened                                     | 13587                    | 0      | -13587   | To be updated by 10th October                                                                                                             |
|           | Environmental Health             | Healthy population with increased life span | Health Services | Conduct Medical examination outreaches for food handlers         | No of examinations in 8 sub counties                | 8                        | 8      | 0        | Done                                                                                                                                      |
|           |                                  |                                             | Health Services | Community led total sanitation. Trigger 3 villages per subcounty | Villages triggered                                  | 32                       | 0      | -32      | Not Done                                                                                                                                  |
|           |                                  |                                             | Health Services | Train the HCWs on effects of indoor air pollution                | Number sensitized                                   | 40                       | 0      | -40      | Not Done                                                                                                                                  |
|           |                                  |                                             | Health Services | Food and water quality controls                                  | Quarterly food and water sampling reports           | 1                        | 1      | 0        | Done in quarter 1                                                                                                                         |

| Programme | Sub - Programme                             | Outcome                                                                                         | Delivery Unit   | Key Output                                                                                                                   | Key Performance Indicator                               | Quarter 2 (FY 2024-2025) |        |          | Remarks                  |
|-----------|---------------------------------------------|-------------------------------------------------------------------------------------------------|-----------------|------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------|--------------------------|--------|----------|--------------------------|
|           |                                             |                                                                                                 |                 |                                                                                                                              |                                                         | Target(s)                | Actual | Variance |                          |
|           | School health interventions                 | Healthy population with increased life span                                                     | Health Services | Conduct health education in schools, at community level and in health facilities on the importance and benefits of deworming | Number of schools reached                               | 100%                     | 100%   | 0%       | Done                     |
|           |                                             |                                                                                                 | Health Services | Proportion of school going children dewormed in school twice per year                                                        | Proportion children dewormed in schools                 | 85%                      | 0%     | -85%     | Planned in Q2            |
|           | Community health Services                   | Healthy population with increased life span                                                     | Health Services | To conduct dialogue days                                                                                                     | Dialogue days                                           | 251                      | 251    | 0        | Done                     |
|           |                                             |                                                                                                 | Health Services | To roll out ECHIS in all 251 CHUs                                                                                            | CHVs trained                                            | 251                      | 251    | 0        | Done                     |
|           |                                             |                                                                                                 | Health Services | Conduct Quarterly community screening for blood sugar and blood pressure                                                     | Community Units conducting screening exercises          | 251                      | 251    | 0        | Done on quarterly basis. |
|           | Curative and Rehabilitative Health Services | Effective and efficient curative and rehabilitative health care services to the county citizens | Health Services | Quarterly meeting of commodity security committee to review rational distribution and accountability for commodities         | Number of Reports                                       | 4                        | 2      | -2       | Done                     |
|           |                                             |                                                                                                 | Health Services | Proportion of Hospitals with laboratory reagents, Medicines, non-pharms.                                                     | Proportion of facilities supplied with medical supplies | 100%                     | 100%   | 0%       | Supplies provided        |
|           |                                             |                                                                                                 | Health Services | Provide blood in hospital                                                                                                    | Proportion of facilities supplied with blood            | 6                        | 6      | 0        | Done                     |
|           |                                             |                                                                                                 | Health Services | Opening inpatient ward at Narumoru Hospital                                                                                  | Number operationalized                                  | 1                        | 1      | 0        | Done                     |
|           |                                             |                                                                                                 | Health Services | Proportion of RHF with laboratory reagents, Medicines, non-pharms                                                            | Proportion of RHF with medical supplies                 | 100%                     | 100%   | 0%       | Continuous activity      |
|           | Primary Health Services- RHF                | Effective and efficient curative and rehabilitative health care services to the county citizens | Health Services | Proportion of RHF with laboratory reagents, Medicines, non-pharms                                                            | Proportion of RHF with medical supplies                 | 100%                     | 100%   | 0%       | Continuous activity      |

## Gender, Youth and Social Services

22. The department has the following directorates;

- i. Gender,
- ii. Youth,
- iii. Sports
- iv. Social services and
- v. Fire Services.

23. Department's priorities and strategies

- i. To Increase access to social welfare services and community empowerment opportunities
- ii. To promote gender inclusion
- iii. To prevent and mitigate against disasters and their effects.
- iv. To harness sports talent and improve sports infrastructure.

## Financial Performance Report

24. In the financial year 2024/25, the department's approved budget amounted to Kshs 94,117,826 for recurrent and Kshs 101,300,000 for development.

25. By the end of the second quarter of the financial year, the department's cumulative recurrent expenditure stood at Kshs 35,121,455 and Kshs. 11,668,966 spent on development. This represents 23.94 percent absorption of the total budget earmarked for the financial year.

## Non-Financial Performance Report

| Programme        | Sub - Programme                                                                       | Outcome                                                 | Delivery Unit   | Key Output                                                 | Key Performance Indicator                  | Quarter 2 (FY 2024-2025) |             |            | Remarks                                                                                                                                    |
|------------------|---------------------------------------------------------------------------------------|---------------------------------------------------------|-----------------|------------------------------------------------------------|--------------------------------------------|--------------------------|-------------|------------|--------------------------------------------------------------------------------------------------------------------------------------------|
|                  |                                                                                       |                                                         |                 |                                                            |                                            | Target(s)                | Actual      | Variance   |                                                                                                                                            |
| Library Services | Customer Interactive Meeting                                                          | Improved Livelihood and Social well-being of the people | Library Section | Improved service delivery                                  | Number of interactive meetings held        | 5                        | 6           | 1          | Ensured improved customer satisfaction                                                                                                     |
|                  | Organize awareness and reading promotion events through provision of library services | Improved Livelihood and Social well-being of the people | Library Section | Promote a reading culture to the citizenry                 | Number of promotion events held            | 5                        | 2           | -3         | Avail more funds to allow for outreach programs to create awareness and reading activities hence help achieve set targets.                 |
|                  | Industrial attachment                                                                 | Improved Livelihood and Social well-being of the people | Library Section | Students gain hands on experience in their areas of study. | Skills gained in solving client's queries. | N/A                      | 8 Attach es | 8 Attaches | Place more students doing library related courses for an impactful experience. Most attachment students are pursuing ICT and other courses |

| Programme                                | Sub - Programme                                       | Outcome                                                         | Delivery Unit   | Key Output                                                               | Key Performance Indicator                                 | Quarter 2 (FY 2024-2025) |          |          | Remarks                                                                                                                                                      |
|------------------------------------------|-------------------------------------------------------|-----------------------------------------------------------------|-----------------|--------------------------------------------------------------------------|-----------------------------------------------------------|--------------------------|----------|----------|--------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                          |                                                       |                                                                 |                 |                                                                          |                                                           | Target(s)                | Actual   | Variance |                                                                                                                                                              |
|                                          | Youth internship                                      | Improved Livelihood and Social well-being of the people         | Library Section | The interns get the working experience increasing their employability    | A positive and Improved work performance from the intern. | N/A                      | 1 intern | 1 intern | Allocate more internship positions.                                                                                                                          |
| Social Welfare and Community Empowerment | Social Response for Disaster Victims                  | Improved Livelihood and Social well-being of the people         | Social services | 100 % Response to Reported Fire Incidences                               | No of Disaster Social Responses                           | N/A                      | 64       | 64       | There are no targets set                                                                                                                                     |
|                                          | Social welfare management and protection              | Improved Livelihood and Social well-being of the people         | Social Services | Provision of healthcare food and other items to the vulnerable children. | Number of vulnerable children supported                   | N/A                      | 65       | 65       | There are no targets set                                                                                                                                     |
| Disaster and Risk Management             | Structural fire                                       | Reduced loss of lives and property                              | Fire unit       | Pictorial evidence, OB entry and received call logs                      | Number of calls responded                                 | 30                       | 18       | -12      | Good community sensitization                                                                                                                                 |
|                                          | Wildland fire                                         | Reduced loss of lives and property                              | Fire unit       | Pictorial evidence, OB entry and received call logs                      | Number of calls attended                                  | 10                       | 6        | -4       | Good community sensitization                                                                                                                                 |
|                                          | Road traffic road                                     | Reduced loss of lives and property                              | Fire unit       | Pictorial evidence, OB entry and received call logs                      | Number of calls attended                                  | 5                        | 4        | -1       | Enhancement of road traffic act                                                                                                                              |
|                                          | Special services                                      | Reduced loss of lives and property                              | Fire unit       | Pictorial evidence, OB entry and received call logs                      | Number of calls attended                                  | 5                        | 3        | -2       | Climatic change and advance pruning of overgrown tree                                                                                                        |
|                                          | Drowning                                              | Reduced loss of lives and property                              | Fire unit       | Pictorial evidence, OB entry and received call logs                      | Number of calls attended                                  | 5                        | 1        | -4       | Good community sensitization and change of climate                                                                                                           |
| Sports Development                       | Develop and promote sporting activities in the County | Increased competitiveness in sports and recreational activities | Sports Unit     | Conducting sporting activities                                           | Number of sporting activities conducted                   | 3                        | 2        | -1       | Kicosca not held hence county sports wellness day which is a culmination of Kicosca not held. Governor's cup pushed to third quarter due to access of funds. |

## County Public Service and Solid Waste Management

26. The directorates in the department include;



- i. Human resources management
- ii. Solid waste management

27. Department's priorities;

- i. Ensure an efficient, effective, and responsive public service.
- ii. Create a good organizational culture within the county public service.
- iii. Leverage on the use of ICT and innovation for efficient service delivery.
- iv. To achieve sustainable solid waste management

### Financial Performance Report

28. In the financial year 2024/25, the department's approved budget amounted to Kshs 147,161,971 for recurrent and Kshs. 53,000,000 was allocated for development.

29. By the end of the second quarter of the financial year, the department's cumulative recurrent expenditure stood at Kshs. 66,304,500 and Kshs. 9,198,500 was spent on development representing 37.72 percent absorption of the total budget earmarked for the financial year.

### Non-Financial Performance Report

| Programme                        | Sub - Programme                                          | Outcome                                                                            | Delivery Unit | Key Output                                                             | Key Performance Indicator                              | Quarter 2 (FY 2024-2025) |        |          | Remarks                                                                                                                           |
|----------------------------------|----------------------------------------------------------|------------------------------------------------------------------------------------|---------------|------------------------------------------------------------------------|--------------------------------------------------------|--------------------------|--------|----------|-----------------------------------------------------------------------------------------------------------------------------------|
|                                  |                                                          |                                                                                    |               |                                                                        |                                                        | Target(s)                | Actual | Variance |                                                                                                                                   |
| County Human Resource Management | Coordination and Management of employees' final benefits | Administration of Human Resource Matter and Management of the Internship Programme | CPSM          | Coordination and Management of final benefits payable to the employees | Updated Monthly Pensions and Gratuity Deductions       | 100%                     | 100%   | 0%       | Computation of Pension and Gratuity done and forwarded to finance for payment to the Schemes. This is Continuous                  |
|                                  |                                                          |                                                                                    |               |                                                                        | Payment of Final Benefits to employees exiting service | 100%                     | 100%   | 0%       | All employees exiting service, either through retirement or expiry of contract, facilitated to get their final dues               |
|                                  |                                                          |                                                                                    |               |                                                                        | Quarterly meetings with the providers held             | 1                        | 1      | 0        | Meeting with the scheme providers representatives have been held to follow-up any challenge on management of pension and gratuity |

| Programme | Sub - Programme                      | Outcome                                                                            | Delivery Unit | Key Output                                                                | Key Performance Indicator                                                                                | Quarter 2 (FY 2024-2025) |               |              | Remarks                                                                                                                                                                                                                                                                                                                                                                                                                                  |
|-----------|--------------------------------------|------------------------------------------------------------------------------------|---------------|---------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|--------------------------|---------------|--------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|           |                                      |                                                                                    |               |                                                                           |                                                                                                          | Target(s)                | Actual        | Variance     |                                                                                                                                                                                                                                                                                                                                                                                                                                          |
|           | Coordination of County Staff Welfare | Administration of Human Resource Matter and Management of the Internship Programme | CPSM          | Coordination of County Staff Welfare through medical and insurance covers | Updated Staff Medical Cover and Insurance (WIBA, GPA and Group Life)                                     | 2736 Officers            | 3228 Officers | 492 Officers | The Department forwarded the list of names for all newly employed officers to be included in the list of those who are supposed to benefit on medical and insurance serving County employees, but they are not covered; Budget needs to be increased during supplementary to cater for additional staff recruited and promoted officers. A tender evaluation was conducted There are usually delay in compensation for insurance claims; |
|           |                                      |                                                                                    |               |                                                                           | Meeting held with the Medical Insurance representatives to address emerging medical and insurance issues | 1                        | 1             | 0            | The Department maintained liaison with the service providers to deliberate on any challenges concerning medical and all issues have been solved through the Agent representing the County Government                                                                                                                                                                                                                                     |

| Programme | Sub - Programme                           | Outcome                                                                            | Delivery Unit | Key Output                                                                      | Key Performance Indicator                                                          | Quarter 2 (FY 2024-2025) |          |          | Remarks                                                                                                                                                                                                  |
|-----------|-------------------------------------------|------------------------------------------------------------------------------------|---------------|---------------------------------------------------------------------------------|------------------------------------------------------------------------------------|--------------------------|----------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|           |                                           |                                                                                    |               |                                                                                 |                                                                                    | Target(s)                | Actual   | Variance |                                                                                                                                                                                                          |
|           | Capacity building                         | Administration of Human Resource Matter and Management of the Internship Programme | CPSM          | Undertake Training Needs Assessment                                             | Training Needs Assessment (TNA) for HR Officers undertaken                         | TNA Report               | 1 Report | 1 Report | TNA Proposal Developed<br>There is now need to implement outcome in order to address gaps                                                                                                                |
|           |                                           |                                                                                    |               | Capacity building of Departmental staff i.e. the HR Officers and other Officers | Number of HR Officers and other staff Trained to bridge the Gaps identified in TNA | 25%                      | 0%       | -25%     | Four (4) Human Resource (HR) officers trained on Mental wellness. Additional resources required to meet HR Training needs                                                                                |
|           | County Payroll Management and Maintenance | Administration of Human Resource Matter and Management of the Internship Programme | CPSM          | Manage and Maintain the County Payroll                                          | Effectuated the 3 <sup>rd</sup> Party Deductions                                   | 100%                     | 100%     | 0%       | All third-party deductions effectuated subject to employee ability                                                                                                                                       |
|           |                                           |                                                                                    |               |                                                                                 | Adjusted employee's workstations                                                   | 100%                     | 100%     | 0%       | Adjustment was undertaken on monthly basis every month                                                                                                                                                   |
|           |                                           |                                                                                    |               |                                                                                 | Deleted employees who have exited the service                                      | 100%                     | 100%     | 0%       | Deletion of staff exiting service was undertaken after the officer has cleared with the County Departments                                                                                               |
|           |                                           |                                                                                    |               |                                                                                 | Monthly payroll schedules prepared                                                 | 100%                     | 100%     | 0%       | Payroll schedules are prepared and forwarded to Finance and Accounting Office before 30 <sup>th</sup> of every month though there are experienced delay while waiting for update and guideline from IPPD |
|           |                                           |                                                                                    |               |                                                                                 |                                                                                    |                          |          |          |                                                                                                                                                                                                          |

| Programme | Sub - Programme                                             | Outcome                                                                            | Delivery Unit | Key Output                                     | Key Performance Indicator              | Quarter 2 (FY 2024-2025) |           |          | Remarks                                                                                                                                                                                                                                                                              |
|-----------|-------------------------------------------------------------|------------------------------------------------------------------------------------|---------------|------------------------------------------------|----------------------------------------|--------------------------|-----------|----------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|           |                                                             |                                                                                    |               |                                                |                                        | Target(s)                | Actual    | Variance |                                                                                                                                                                                                                                                                                      |
|           |                                                             |                                                                                    |               |                                                |                                        |                          |           |          | Headquarter                                                                                                                                                                                                                                                                          |
|           |                                                             |                                                                                    |               |                                                | Prepared monthly payroll report        | 1 Report                 | 1 Report  | 0        | Preparation of monthly reports was undertaken on monthly basis after processing of salary                                                                                                                                                                                            |
|           | Coordinate County Human Resource Advisory Committee (CHRAC) | Administration of Human Resource Matter and Management of the Internship Programme | CPSM          | Addressing Human Resource matter through CHRAC | Quarterly CHRAC Meeting held           | 1 meeting                | 1 meeting | 0        | CHRAC meeting was held and extract of minutes forwarded to the Public Service Board for action                                                                                                                                                                                       |
|           | Human Resource Records Management                           | Administration of Human Resource Matter and Management of the Internship Programme | CPSM          | Management of Human Resource Records           | Well Management Human Resource Records | 100%                     | 100%      | 0%       | Continuous. All records are filed after being released from the Chief Officer and from the Director HR. Since we procured moving cabinet and new folders, we have improved filing of our records. The records office has also been improved through renovation and putting of tiles. |

| Programme | Sub - Programme                                                       | Outcome                                                                            | Delivery Unit | Key Output                                                                            | Key Performance Indicator                      | Quarter 2 (FY 2024-2025) |        |          | Remarks                                                                                                                                                                                |
|-----------|-----------------------------------------------------------------------|------------------------------------------------------------------------------------|---------------|---------------------------------------------------------------------------------------|------------------------------------------------|--------------------------|--------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|           |                                                                       |                                                                                    |               |                                                                                       |                                                | Target(s)                | Actual | Variance |                                                                                                                                                                                        |
|           | Induction Training                                                    | Administration of Human Resource Matter and Management of the Internship Programme | CPSM          | Implement an onboarding program to integrate new employees smoothly                   | Number of the newly recruited staff Inducted   | 100%                     | 100%   | 0%       | Newly recruited officers in the 2 <sup>nd</sup> Quarter will be inducted in the 3 <sup>rd</sup> Quarter                                                                                |
|           | Conduct a Skills Audit                                                | Administration of Human Resource Matter and Management of the Internship Programme | CPSM          | Conduct a Skills Audit to assess current skills and competencies within the workforce | Skills Audit report                            | 25%                      | 25%    | 0%       | The Process of the Skills Audit was started in July 2024 by the CPSM, CPSB and Technical Team from the Ministry of Gender and State Department Awaiting Supplementary budget.          |
|           | Review Staff Establishment                                            | Administration of Human Resource Matter and Management of the Internship Programme | CPSM          | Review Staff Establishment to align with strategic goals.                             | Report of the reviewed staff establishment     | 1 Report                 | 0      | -1       | The Departments forwarded draft Staff establishment to the Board. The final review will be undertaken in the 3 <sup>rd</sup> quarter through the KDSP budget in liaison with the Board |
|           | Work load analysis                                                    | Administration of Human Resource Matter and Management of the Internship Programme | CPSM          | Undertake workload analysis for all duties allocated to staff                         | Report of workload analysis                    | 1 Report                 | 0      | -1       | To be undertaken in the 3 <sup>rd</sup> quarter through the KDSP budget in liaison with the Board.                                                                                     |
|           | Performance Appraisal                                                 | Administration of Human Resource Matter and Management of the Internship Programme | CPSM          | Train and fill the staff appraisal forms                                              | Filled Staff Appraisal and training undertaken | 1 Report                 | 0      | -1       | To be undertaken in the 3 <sup>rd</sup> quarter through KDSP budget in liaison with the Board                                                                                          |
|           | Development of the Organizational Structure for the County Government | Administration of Human Resource Matter and Management of the Internship Programme | CPSM          | Develop and Implement a Revised Organizational Structure for the County Government    | Revised organizational Structure implemented   | 1 Report                 | 0      | -1       | To be undertaken in the 3 <sup>rd</sup> quarter through KDSP budget in liaison with                                                                                                    |

| Programme              | Sub - Programme            | Outcome                         | Delivery Unit                 | Key Output                                           | Key Performance Indicator           | Quarter 2 (FY 2024-2025) |        |          | Remarks                                                                                                                                                                                  |
|------------------------|----------------------------|---------------------------------|-------------------------------|------------------------------------------------------|-------------------------------------|--------------------------|--------|----------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                        |                            |                                 |                               |                                                      |                                     | Target(s)                | Actual | Variance |                                                                                                                                                                                          |
|                        |                            |                                 |                               |                                                      |                                     |                          |        |          | the County Public Service Board                                                                                                                                                          |
| Solid Waste Management | Dumpsite management        | A clean and Healthy Environment | County Solid Waste Management | Periodically pushed and compacted waste at dumpsites | No. of dumpsites managed            | 4                        | 4      | 0        | Pushing and compacting of waste done in all (4) dumpsites. Karindundu Dumpsite had regular pushing and compacting on need basis due to heavy rains that made periodic pushing inadequate |
|                        |                            |                                 | County Solid Waste Management | Conducive Work Environment                           | Construction of ablution blocks     | 1                        | 1      | 0        | Project ongoing                                                                                                                                                                          |
|                        |                            |                                 | County Solid Waste Management |                                                      | Water connection                    | 1                        | 1      | 0        | Project ongoing                                                                                                                                                                          |
|                        |                            |                                 | County Solid Waste Management |                                                      | Provision of a carwash facility     | 1                        | 0      | -1       | BQ ready. The project shall be phased due to inadequate funds                                                                                                                            |
|                        |                            |                                 | County Solid Waste Management |                                                      | Construction of a cloakroom         | 1                        | 1      | 0        | Phase 2 to be allocated funds during supplementary budget                                                                                                                                |
|                        |                            |                                 | County Solid Waste Management |                                                      | Acquisition of title deeds          | 2                        | 0      | -2       | Land ownership determination ongoing                                                                                                                                                     |
|                        | Solid waste collection     | A clean and Healthy Environment | County Solid Waste Management | Well managed and clean environment                   | No of tonnes collected and disposed | 30,000                   | 15,844 | -14,156  | Waste collection has regularized after payment of fuel                                                                                                                                   |
|                        | Solid waste infrastructure | A clean and Healthy Environment | County Solid Waste Management | Increased garbage trucks fleets                      | No of skip bin procured             | 10                       | 0      | -10      | Evaluation and due diligence completed. Awaiting contract signing.                                                                                                                       |

## Agriculture, Livestock and Aquaculture Development

The department consists of the following directorates;

- i. Agriculture,
- ii. Livestock production,
- iii. Veterinary services,
- iv. Fisheries and
- v. Two County Government institutions (Wambugu Agricultural Training Centre and Agriculture Mechanization Services [AMS]-Narumoru).

### 30. Department's Priorities

- i. To increase crop production and productivity
- ii. To promote Livestock Production
- iii. To promote Aquaculture and fisheries
- iv. To provide quality agricultural training Services and facilities
- v. To enhance access to animal welfare, disease prevention and control

## Financial Performance Report

31. In the financial year 2024/25, the department's approved budget amounted to Kshs 238,197,177 for recurrent and Kshs 270,149,217 for development.

32. By the end of the second quarter of the financial year, the department's expenditure stood at Kshs 99,361,298 on recurrent while Kshs. 8,688,000 was incurred on development. This represents 21.26 percent absorption of the total budget earmarked for the financial year during the period under review.

## Non-Financial Performance Report

| Programme               | Sub - Programme                          | Outcome                                    | Delivery Unit | Key Output                                                                      | Key Performance Indicator      | Quarter 2 (FY 2024-2025) |        |          | Remarks                                        |
|-------------------------|------------------------------------------|--------------------------------------------|---------------|---------------------------------------------------------------------------------|--------------------------------|--------------------------|--------|----------|------------------------------------------------|
|                         |                                          |                                            |               |                                                                                 |                                | Target(s)                | Actual | Variance |                                                |
| Agricultural Management | Administration and planning services     | Improved service delivery and productivity | Agriculture   | Fuel Procured                                                                   | No. of Litres of fuel procured | 5,000                    | 2,500  | -2,500   | Half year utilized                             |
|                         |                                          |                                            |               | Vehicles Maintained                                                             | No of vehicles Maintained      | 6                        | 0      | -6       |                                                |
|                         |                                          |                                            |               | Office equipped                                                                 | No. of offices equipped        | 1                        | 0      | -1       |                                                |
|                         | National Value chain Development Project | Improved service delivery and productivity | NAVCD P       | Supported Savings and Credit Cooperative Organizations (SACCOS) Inclusion grant | No. of SACCOS supported        | 5                        | 0      | -5       | Await approval of the Inclusion grant proposal |
|                         |                                          |                                            |               | Supported Savings and Credit Cooperative Organizations (SACCOS)- Matching grant | No. of SACCOS supported        | 5                        | 0      | -5       | Await approval of the Matching grant proposal  |
|                         |                                          |                                            |               | Supported Farmers producer Organization –Inclusion grant                        | No. of FPOs supported          | 5                        | 0      | -5       | Await approval of the Inclusion grant proposal |

| Programme                       | Sub - Programme                                          | Outcome                                    | Delivery Unit             | Key Output                                      | Key Performance Indicator              | Quarter 2 (FY 2024-2025) |        |          | Remarks                    |
|---------------------------------|----------------------------------------------------------|--------------------------------------------|---------------------------|-------------------------------------------------|----------------------------------------|--------------------------|--------|----------|----------------------------|
|                                 |                                                          |                                            |                           |                                                 |                                        | Target(s)                | Actual | Variance |                            |
|                                 |                                                          |                                            |                           | Supported Farmers Producer Organizations - EDPs | No. of FPOs supported                  | 1                        | 0      | -1       | Await approval of the EDPs |
|                                 | Kenya Agricultural Business Development Project (KABDP). | Improved service delivery and productivity | KABDP                     | Value chain supported                           | No. of Value chain supported           | 3                        | 0      | -3       |                            |
| Crop Management                 | County Agriculture Extension Program                     | Food and nutrition security                | Crop Management Unit      | Sunflower seeds procured                        | Tons. of Seeds procured                | 4                        | 0      | -4       |                            |
|                                 |                                                          |                                            | Crop Management Unit      | Manure procured                                 | Ton of manure procured                 | 300                      | 0      | -300     |                            |
|                                 |                                                          |                                            | Crop Management Unit      | Seedlings procured                              | No. of seedlings procured              | 5,000                    | 0      | -5,000   |                            |
|                                 |                                                          |                                            | Crop Management Unit      | Maize seeds procured                            | Kgs of Seeds procured                  | 2,300                    | 0      | -2,300   |                            |
|                                 |                                                          |                                            | Crop Management Unit      | Fence constructed                               | No. of fence constructed               | 1                        | 0      | -1       |                            |
| Livestock Production Management | Provision of Extension Services to Livestock farmers     | Improved livelihoods and household incomes | Livestock Production Unit | Chicks procured                                 | No. of Chicks procured                 | 24,000                   | 0      | -24,000  |                            |
|                                 |                                                          |                                            | Livestock Production Unit | Dairy Goat procured                             | No. of Dairy Goat procured             | 0                        | 0      | 0        |                            |
|                                 |                                                          |                                            | Livestock Production Unit | Modern Zero grazing Unit Constructed            | No. of Zero grazing unit constructed   | 1                        | 0      | -1       |                            |
|                                 |                                                          |                                            | Livestock Production Unit | Office equipped                                 | No. of offices equipped                | 2                        | 0      | -2       |                            |
| Veterinary Services             | Provision of veterinary Services                         | Improved animal health and production      | Veterinary Unit           | straws procured                                 | No. of straws procured                 | 15,000                   | 7,500  | -7,500   | Half year utilized         |
|                                 |                                                          |                                            | Veterinary Unit           | Vaccine procured                                | No. of doses procured                  | 56,000                   | 0      | -56,000  |                            |
|                                 |                                                          |                                            | Veterinary Unit           | Fuel procured                                   | No. of Litres procured                 | 35,000                   | 17,500 | -17,500  | Half year utilized         |
| Wambugu ATC                     | Farm Development                                         | Enhanced agriculture development           | Wambugu ATC               | Ablution block renovated                        | No. of ablution block renovated        | 1                        | 0      | -1       |                            |
|                                 |                                                          |                                            | Wambugu ATC               | Solar security lights installed                 | No. of solar security lights installed | 5                        | 0      | -5       |                            |
|                                 |                                                          |                                            | Wambugu ATC               | Farm developed                                  | No. of farms developed                 | 1                        | 0      | -1       |                            |
| AMS Naromoru                    | Development of Agricultural Land                         | Enhanced agriculture development           | Ams Naromoru              | Chisel plough procured                          | No of chisel plough procured           | 1                        | 0      | -1       |                            |



| Programme | Sub - Programme     | Outcome | Delivery Unit | Key Output                 | Key Performance Indicator         | Quarter 2 (FY 2024-2025) |        |          | Remarks            |
|-----------|---------------------|---------|---------------|----------------------------|-----------------------------------|--------------------------|--------|----------|--------------------|
|           |                     |         |               |                            |                                   | Target(s)                | Actual | Variance |                    |
|           | for Crop Production |         | Ams Naromoru  | Farm tractors Maintained   | No. of farm tractors maintained   | 3                        | 0      | -3       |                    |
|           |                     |         | Ams Naromoru  | Motor Grader rehabilitated | No. of Motor grader rehabilitated | 1                        | 0      | -1       |                    |
|           |                     |         | Ams Naromoru  | Fuel procured              | Litres of fuel procured           | 10,000                   | 5,000  | -5,000   | Half year utilized |

### Trade, Culture, Tourism and Co-operative Development

33. The department comprises of four directorates namely;

- i. Trade,
- ii. Tourism,
- iii. Culture and
- iv. Cooperative development.

34. Department's Priorities

- i. To spur trade and economic growth
- ii. To strengthen the Cooperative Movement
- iii. To develop, preserve and promote sustainable tourism.
- iv. To develop and implement county branding and marketing strategies to attract and retain investors.
- v. To promote multi-sectoral research and development for wealth creation.
- vi. To harness arts talent and improve arts infrastructure.

### Financial Performance Report

35. In the financial year 2024/25, the department's approved budget amounted to Kshs 56,597,890 for recurrent and Kshs 379,900,000 for development.

36. By the end of the second quarter of the financial year, the department's cumulative recurrent expenditure stood at Kshs 18,704,876 and no amount was spent on development. This represents 4.29 percent absorption of the total budget earmarked for the financial year.

### Non-Financial Performance Report

| Programme                                                        | Sub - Programme                 | Outcome                  | Delivery Unit                           | Key Output                                           | Key Performance Indicator                  | Quarter 2 (FY 2024-2025) |        |          | Remarks               |
|------------------------------------------------------------------|---------------------------------|--------------------------|-----------------------------------------|------------------------------------------------------|--------------------------------------------|--------------------------|--------|----------|-----------------------|
|                                                                  |                                 |                          |                                         |                                                      |                                            | Target(s)                | Actual | Variance |                       |
| General Administration and Policy development and implementation | Administrative support services | Improve service delivery | Trade, Cooperative Culture and Tourism. | Operational motor vehicles                           | No of Vehicles restored                    | 3                        | 0      | -3       | Procurement Stage     |
|                                                                  | Infrastructure and civil works  | Improve service delivery | Trade, Cooperative Culture and Tourism. | Rehabilitation and Maintenance of Trade Headquarters | No of Offices rehabilitated and maintained | 2                        | 0      | -2       | BQs Development stage |

| Programme               | Sub - Programme                        | Outcome                                    | Delivery Unit                           | Key Output                                                     | Key Performance Indicator                 | Quarter 2 (FY 2024-2025) |        |          | Remarks                                                         |
|-------------------------|----------------------------------------|--------------------------------------------|-----------------------------------------|----------------------------------------------------------------|-------------------------------------------|--------------------------|--------|----------|-----------------------------------------------------------------|
|                         |                                        |                                            |                                         |                                                                |                                           | Target(s)                | Actual | Variance |                                                                 |
|                         |                                        |                                            | Trade, Cooperative Culture and Tourism. | Fabricated and secured Store for Weights and Measure Masses    | Fabricated Store                          | 1                        | 0      | -1       | BQs Development stage                                           |
| Tourism Development     | Tourism Promotion                      | Increased tourism activities               | Culture and Tourism                     | Nyeri county Cultural and Tourism festival                     | No of Exhibitors                          | 100                      | 0      | -100     | Planning stage to be held in May 2025                           |
|                         |                                        |                                            |                                         |                                                                | No of Cultural groups participate         | 10                       | 0      | -10      |                                                                 |
|                         |                                        |                                            | Culture and Tourism                     | Mau-mau day                                                    | No of events                              | 2                        | 0      | -2       |                                                                 |
|                         |                                        |                                            | Culture and Tourism                     | World Tourism Day                                              | No of events                              | 1                        | 1      | 0        | World Tourism Day Celebrated on 27 <sup>th</sup> September 2024 |
|                         |                                        |                                            | Culture and Tourism                     | Laptops Procured                                               | No of Laptops Procured                    | 2                        | 0      | -2       | Not funded                                                      |
|                         |                                        |                                            | Culture and Tourism                     | Computers Procured                                             | No of Computers Procured                  | 8                        | 0      | -8       | Not funded                                                      |
|                         |                                        |                                            | Culture and Tourism                     | Servers installed                                              | No of Servers installed                   | 1                        | 0      | -1       | Not funded                                                      |
|                         | Infrastructure Development             | Increased tourism activities               | Culture and Tourism                     | Tourism Attraction Sites opened                                | No of Tourism sites opened                | 1                        | 0      | -1       | Not funded                                                      |
| Culture and Arts        | Cultural management                    | Increased cultural activities              | Culture and Tourism                     | Annual Innovation and Talent Festival held                     | No of Innovations showcased               | 50                       | 0      | -50      | Planning stage to be carried out in May 2025                    |
|                         |                                        |                                            |                                         |                                                                | No of Talents identified                  | 600                      | 0      | -600     | Planning stage to be carried out in May 2025                    |
|                         |                                        |                                            | Culture and Tourism                     | Cultural village model constructed                             | No of Cultural village model constructed  | 1                        | 0      | -1       | Not funded                                                      |
| Cooperative Development | Cooperative development and management | A strong and vibrant co-operative movement | Co-operative                            | Cooperative alliance day celebrations                          | No of Cooperative societies participating | 100                      | 110    | 10       | Held on 13 <sup>th</sup> September 2024                         |
|                         |                                        |                                            | Co-operative                            | Cooperative alliance day celebrations                          | No of exhibitors                          | 45                       | 45     | 0        | Held on 13 <sup>th</sup> September 2024                         |
|                         |                                        |                                            | Co-operative                            | Capacity building of co-operatives                             | No of co-operative trained                | 40                       | 0      | -40      | Not Funded                                                      |
|                         |                                        |                                            | Co-operative                            | Co-operative societies supported with value addition equipment | Number of co-operatives supported         | 2                        | 0      | -2       | Not Funded                                                      |

| Programme         | Sub - Programme                                                                                             | Outcome                       | Delivery Unit | Key Output                                                                                                  | Key Performance Indicator                 | Quarter 2 (FY 2024-2025) |        |          | Remarks                     |
|-------------------|-------------------------------------------------------------------------------------------------------------|-------------------------------|---------------|-------------------------------------------------------------------------------------------------------------|-------------------------------------------|--------------------------|--------|----------|-----------------------------|
|                   |                                                                                                             |                               |               |                                                                                                             |                                           | Target(s)                | Actual | Variance |                             |
|                   |                                                                                                             |                               | Co-operative  | Laptops Procured                                                                                            | No of Laptops Procured                    | 2                        | 0      | 2        | Drawing specification stage |
|                   |                                                                                                             |                               | Co-operative  | Computers Procured                                                                                          | No of Computers Procured                  | 8                        | 0      | -8       | Drawing specification stage |
|                   |                                                                                                             |                               | Co-operative  | Servers installed                                                                                           | No of Servers installed                   | 1                        | 0      | -1       | Not Funded                  |
| Trade Development | Trade Promotion                                                                                             | Improved business environment | Trade         | Exhibitions held                                                                                            | No of Exhibitions held                    | 3                        | 1      | -2       | Held Central Kenya ASK show |
|                   |                                                                                                             |                               | Trade         | Training and capacity building on PPPs and other investment strategies, Book keeping, Financial Leveraging. | No of people trained                      | 100                      | 0      | -100     | Not Funded                  |
|                   |                                                                                                             |                               | Trade         | Provide Affordable financing                                                                                | No of beneficiaries                       | 20                       | 0      | -20      | Not Funded                  |
|                   |                                                                                                             |                               | Trade         | Laptops Procured                                                                                            | No of Laptops Procured                    | 2                        | 0      | -2       | Not Funded                  |
|                   |                                                                                                             |                               | Trade         | Computers Procured                                                                                          | No of Computers Procured                  | 8                        | 0      | -8       | Not Funded                  |
|                   |                                                                                                             |                               | Trade         | Servers installed                                                                                           | No of Servers installed                   | 1                        | 0      | -1       | Not Funded                  |
|                   |                                                                                                             |                               |               |                                                                                                             |                                           |                          |        |          |                             |
|                   | Other infrastructure and civil works (Construction and Routine Markets maintenance and Trade office repair) | Improved business environment | Trade         | Construct Major Markets                                                                                     | No of Markets Constructed                 | 1                        | 0      | -1       | Not Funded                  |
|                   |                                                                                                             |                               | Trade         | Rehabilitate and maintain Market Infrastructure                                                             | No of market rehabilitated and maintained | 2                        | 0      | -2       | BQs Development stage       |
|                   |                                                                                                             |                               | Trade         | Rehabilitate and maintain Weight and Measure office and lab                                                 | Office and Lab Maintained                 | 1                        | 0      | -1       | Not funded                  |
|                   | Industrial development                                                                                      | Improved business environment | Trade         | Industrial Park and special zones developed                                                                 | Number of parks and zones                 | 1                        | 1      | 0        | Ongoing                     |

### Education Training and Devolution

37. The department consists of the following units

- i. Youth Training
- ii. Early Childhood Development Education

38. Department's priorities

- i. To equip the trainees with pre-requisite skills for employability
- ii. To provide quality education and a conducive learning environment.
- iii. To improve access to education and retention of learners

### Financial Performance Report

39. In the financial year 2024/25, the department's approved budget amounted to Kshs 553,543,413 for recurrent and Kshs 85,100,000 for development.
40. By the end of the second quarter of the period under review, the department's recurrent expenditure stood at Kshs. 214,451,353 and Kshs Kshs. 280,395 was spent on development. This represents 33.62 percent absorption of the total budget earmarked for the financial year.

### Non-Financial Performance Report

| Programme                       | Sub - Programme                               | Outcome                   | Delivery Unit                      | Key Output                         | Key Performance Indicator         | Quarter 2 (FY 2024-2025) |        |          | Remarks                                                                                                                                                                                                                                                                                                 |
|---------------------------------|-----------------------------------------------|---------------------------|------------------------------------|------------------------------------|-----------------------------------|--------------------------|--------|----------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                 |                                               |                           |                                    |                                    |                                   | Target(s)                | Actual | Variance |                                                                                                                                                                                                                                                                                                         |
| Education and Training Services | Administration, planning and support services | Enhanced service delivery | Education, Training and Devolution | Departmental consultative meetings | No. of Meetings                   | 3                        | 2      | -1       | The CECM held 3 consultative meetings with Chief Officer, Directors and PEOs in the first quarter                                                                                                                                                                                                       |
|                                 |                                               |                           | Education, Training and Devolution | Staff Trainings                    | No. of training/retreats/meetings | 2                        | 1      | -1       | The Department held a workshop to train on cross-cutting issues to meet the requirements of the PC and filled the Staff Performance Appraisal Forms thus cascading to all levels. The Department organized and conducted Benchmarking exercise on best practices in Mombasa, Kwale and Kilifi Counties. |

| Programme                           | Sub - Programme                  | Outcome                                                | Delivery Unit              | Key Output                                                    | Key Performance Indicator                                          | Quarter 2 (FY 2024-2025) |        |          | Remarks                                                                                                                                                        |
|-------------------------------------|----------------------------------|--------------------------------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------------------------------------|--------------------------|--------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                     |                                  |                                                        |                            |                                                               |                                                                    | Target(s)                | Actual | Variance |                                                                                                                                                                |
| Vocational Training and Development | Youth Training and Development   | Improved technical skills                              | Vocational Training Centre | Effectiveness And Efficiency in Education and Training        | Number Of VTCs Benefitting with the 2jajiri youth training program | 19                       | 3      | -16      | Business Development support training Monitoring and Evaluation of activities took place continuously 2 Online meetings held with managers and KCBF Officials. |
| ECDE Management                     | ECDE Management                  | Enhanced basic literacy                                | ECDE Administration        | Holistic Child Development and Education                      | Number Of ECDE Provided with Materials                             | 437                      | 437    | 0        | Chairs, Tables and learning Materials Supplied and disbursed                                                                                                   |
| Elimu Fund Scholarship Program      | Bursary and Scholarship services | Improved Retention, Completion and Access to Education | Elimu Fund Bursary         | Bright and Vulnerable children supported to pursue Education. | Number of Students Supported                                       | 240                      | 240    | 0        | The Department paid full fees in Secondary Schools for the identified beneficiaries.                                                                           |

## Water, Environment and Climate Change

41. The department directly affects lives and livelihood of the communities. The directorates/Units include;

- i. Water Supply
- ii. Irrigation Services and
- iii. Environment and Climate Change

42. Departmental priorities

- i. Extension of sustainable water supply for domestic, livestock, irrigation, and sanitation
- ii. To promote sustainable use and management of the environment
- iii. To promote the sustainable use and management of forest resources
- iv. To enhance climate change mitigation and adaptation measures

## Financial Performance Report

43. In the financial year 2024/25, the department's approved budget amounted to Kshs 76,359,445 for recurrent and Kshs 264,700,000 for development.

44. By the end of the second quarter of the financial year, the department's recurrent expenditure stood at Kshs 24,927,492 and Kshs 12,126,071 was incurred on development. This represents 10.86 percent absorption of the total budget earmarked for the financial year.

## Non-Financial Performance Report

| Programme                                           | Sub - Programme                                     | Outcome                                              | Delivery Unit                     | Key Output                                                         | Key Performance Indicator                                                                                       | Quarter 2 (FY 2024-2025) |        |          | Remarks                                                           |
|-----------------------------------------------------|-----------------------------------------------------|------------------------------------------------------|-----------------------------------|--------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------|--------------------------|--------|----------|-------------------------------------------------------------------|
|                                                     |                                                     |                                                      |                                   |                                                                    |                                                                                                                 | Target(s)                | Actual | Variance |                                                                   |
| Water Development and Management                    | Water infrastructure and services                   | Increased adequate, affordable, safe and clean water | Water and Irrigation services     | Increased water distribution in Nyeri county                       | No of Km of pipe procured and delivered<br>No of additional water consumers realized.                           | 85                       | 0      | -85      |                                                                   |
|                                                     |                                                     |                                                      | Water and Irrigation services     | Drilled and operational boreholes                                  | No of boreholes drilled, rehabilitated or equipped with renewable energy sources<br>No of boreholes operational | 4                        | 0      | -4       | 2 No boreholes drilled and equipped and 2 No rehabilitated.       |
|                                                     |                                                     |                                                      | Water and Irrigation services     | Storage tanks constructed                                          | No of tanks constructed/ Rehabilitated                                                                          | 4                        | 4      | 0        | 3 No. Masonry tank constructed<br>1 No Masonry tank rehabilitated |
|                                                     |                                                     |                                                      |                                   |                                                                    | No of tanks plastic tanks procured.<br>Amount of water stored for use during the peak demand period             | 60                       | 0      | -60      | Plastic tanks of various sizes procured                           |
|                                                     |                                                     |                                                      | Water and Irrigation services     | Rehabilitated and desilted dams                                    | No of dams constructed or rehabilitated                                                                         | 1                        | 0      | -1       | Desilting of colonial dam                                         |
|                                                     |                                                     |                                                      | Water and Irrigation services     | Machinery procured (reduced cost of borehole siting and locations) | No of Machines procured                                                                                         | 2                        | 0      | -2       | Terameter and Borehole camera                                     |
| Environmental Planning, Management and Conservation | Environmental Planning, Management and Conservation | A clean, healthy and safe environment                | Environment and Natural Resources | EIAs undertaken                                                    | No of EIAs undertaken                                                                                           | 35                       | 33     | -2       |                                                                   |
| Forest conservation and Management                  | Forest management                                   | Improved forest management and conservation          | Environment and Natural Resources | Specialised equipment purchased                                    | No of Brush cutter with chainsaw attachment and haglof vanier calipers                                          | 2                        | 2      | 0        |                                                                   |
|                                                     |                                                     |                                                      | Environment and Natural Resources |                                                                    | No of engine water pump and its accessories (hosepipe,                                                          | 1                        | 0      | -1       |                                                                   |

| Programme      | Sub - Programme                     | Outcome                            | Delivery Unit                     | Key Output                          | Key Performance Indicator                                                               | Quarter 2 (FY 2024-2025) |        |          | Remarks |
|----------------|-------------------------------------|------------------------------------|-----------------------------------|-------------------------------------|-----------------------------------------------------------------------------------------|--------------------------|--------|----------|---------|
|                |                                     |                                    |                                   |                                     |                                                                                         | Target(s)                | Actual | Variance |         |
|                |                                     |                                    |                                   |                                     | 10,000litre tank)                                                                       |                          |        |          |         |
|                |                                     |                                    | Environment and Natural Resources |                                     | No of Braided hosepipe, watering cans, wheel barrows, spades, shade nets, machete, hoes | 1                        | 0      | -1       |         |
|                |                                     |                                    | Environment and Natural Resources | Fruit tree production enhanced      | No of fruit trees planted                                                               | 5,714                    | 0      | -5,714   |         |
|                |                                     |                                    | Environment and Natural Resources | Constructed forest guard houses     | No of forest guard houses constructed                                                   | 2                        | 0      | -2       |         |
|                |                                     |                                    |                                   |                                     |                                                                                         |                          |        |          |         |
| Climate Change | Livestock production and management | Increase climate change resilience | Environment and Natural Resources | Improved breeding stock             | Number of improved poultry procured and distributed                                     | 37,600                   | 0      | -37,600  |         |
|                |                                     |                                    | Environment and Natural Resources | Improved breeding stock             | Number of improved dairy goats procured and distributed                                 | 325                      | 0      | -325     |         |
|                | Value addition and marketing        | Increase climate change resilience | Environment and Natural Resources | Milk coolers                        | No of milk coolers procured and distributed                                             | 20                       | 0      | -20      |         |
|                |                                     |                                    | Environment and Natural Resources | Installation of Coffee solar dryers | No of solar dryers established                                                          | 4                        | 0      | -4       |         |
|                |                                     |                                    | Environment and Natural Resources | Specialized machinery               | No of specialized machinery                                                             | 1                        | 0      | -1       |         |
|                | Crop production and management      | Increase climate change resilience | Environment and Natural Resources | Certified seeds provided            | Kgs of certified seeds                                                                  | 3,300                    | 0      | -3,300   |         |
|                | Renewable and non-renewable energy  | Increase climate change resilience | Environment and Natural Resources | Cooking gas cylinders               | No. of cooking gas cylinders                                                            | 500                      | 0      | -500     |         |
|                |                                     |                                    |                                   |                                     |                                                                                         |                          |        |          |         |

## **County Assembly**

45. The county assembly is the legislative arm of the County Government. The main work of the assembly is to provide oversight on the county executive, representation, and enactment of relevant legislations.

46. Priorities and strategies

- i. Representation where the Members of the County Assembly (MCAs) provide a linkage between the county assembly and the electorate on public service delivery.
- ii. Legislation by making laws and policies that are necessary for the effective performance of the functions and exercise of the powers of the county government.
- iii. Oversight over the County Executive Committee and any other county executive organ while respecting the principle of the separation of powers.
- iv. Provide a secure and conducive working environment (Speaker's residence, chamber, offices, committee rooms and other facilities).

## **Financial Performance Report**

47. In the financial year, the Assembly's approved budget amounted to Kshs 805,763,061 for recurrent and Kshs 150,000,000 for development.

48. By the end of the second quarter of the financial year 2024/25, the Assembly' recurrent expenditure stood at Kshs. 302,871,032 and Kshs. 3,381,574 was spent on development. This represents an absorption rate of 32.04 percent of the total budget for the financial year.

## **County Public Service Board**

49. The function of the County Public Service Board is to establish and abolish offices in the county public service and appoint persons to hold or act in those offices.

50. Board's Priorities

- i. Ensure an efficient, effective, and responsive public service.
- ii. Create a good organizational culture within the county public service.
- iii. Leverage on the use of ICT and innovation for efficient service delivery.

## **Financial Performance Report**

51. In the financial year 2024/25, the Board's approved budget amounted to Kshs 42,461,734 for recurrent expenditure and Kshs. 6,000,000 was allocated for developmental purposes.

52. By the end of the second quarter of the financial year, the board's cumulative recurrent expenditure stood at Kshs. 17,311,103 while no amount was spent on development. This represents a 35.72 percent absorption of the total budget earmarked for the financial year.



## Non-Financial Performance Report

| Programme                                                    | Sub - Programme                                                                                             | Outcome                               | Delivery Unit | Key Output                                              | Key Performance Indicator                      | Quarter 2 (FY 2024-2025)) |        |          | Remarks                                                                                                                                 |
|--------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------|---------------------------------------|---------------|---------------------------------------------------------|------------------------------------------------|---------------------------|--------|----------|-----------------------------------------------------------------------------------------------------------------------------------------|
|                                                              |                                                                                                             |                                       |               |                                                         |                                                | Target(s)                 | Actual | Variance |                                                                                                                                         |
| Renewal of contracts for officers employed on contract terms | Renewed of contracts for staff whose contracts expired by 31st December 2024 and have no disciplinary cases | Renewed Contracts                     | CPSB          | Motivate staff while managing the succession management | No of contracts renewed                        | 100%                      | 100%   | 0%       | Renewal of contract was undertaken on a continuous basis as the officers qualify as at 31st December 2024                               |
| Handling of disciplinary cases                               | Determination of disciplinary cases as presented by the County Human Resource Advisory Committee            | Timely handling of disciplinary cases | CPSB          | Fair and timely handling of disciplinary cases          | Timeliness and number of cases handled in time | 100%                      | 100%   | 0%       | Handling of the disciplinary cases forwarded to the board by CHRAC on 31st December 2024 and following the proper disciplinary process. |
| Staff Development                                            | Approve training requests for officers across all the departments                                           | Trained officers                      | CPSB          | Approved requests                                       | Number of requests approved                    | 100%                      | 90%    | -10%     | Approved training submitted through CHRAC by 31st December 2024 and the officers meets the set criteria                                 |
| Governance                                                   | Advising the departments on best human practices                                                            | Advisories issued                     | CPSB          | Advisories issued                                       | No of advisories issued and implemented        | 100%                      | 100%   | 0%       | Issued advisories on best practice of managing human resource.                                                                          |
| Recruitment                                                  | Replacement of staff who have exited the service through resignation, retirement and natural attrition.     | Staff Recruited                       | CPSB          | Proper staffing within the departments                  | No of staff replaced                           | 100%                      | 90%    | -10%     | Recruitment for 6 cohort of interns ongoing                                                                                             |

## Transport, Public Works, Infrastructure and Energy

53. This department consists of the following directorates/units

- i. Public Works,
- ii. Roads,
- iii. Energy and
- iv. Transport

Sector Development Direction

- i. To develop a sustainable and climate resilient infrastructure and transport network
- ii. To provide reliable, affordable, and sustainable energy

### Financial Performance Report

54. In the financial year 2024/25, the department's approved budget amounted to Kshs 92,944,004 for recurrent and Kshs 651,334,361 for development.

55. By the end of the second quarter of the financial year, the department's recurrent expenditure stood at Kshs. 26,986,266 and Kshs. 77,215,796 was incurred on development. This represents 14.00 percent absorption of the total budget earmarked for the financial year 2024/2025.

### Non-Financial Performance Report

| Programme                                            | Sub - Programme                       | Outcome                                               | Delivery Unit       | Key Output                                                             | Key Performance Indicator                                                                    | Quarter 2 (FY 2024-2025) |        |          | Remarks                                                                                   |
|------------------------------------------------------|---------------------------------------|-------------------------------------------------------|---------------------|------------------------------------------------------------------------|----------------------------------------------------------------------------------------------|--------------------------|--------|----------|-------------------------------------------------------------------------------------------|
|                                                      |                                       |                                                       |                     |                                                                        |                                                                                              | Target(s)                | Actual | Variance |                                                                                           |
| General administration planning and support services | Administration and Personal services  | Functional efficient and timely delivery of services. | County headquarters | Enhanced performance                                                   | Performance contract signed                                                                  | 100%                     | 100%   | 0%       | All administration and support services provided                                          |
| County Access and Feeder Roads Improvement           | Transport management and safety       | Improved connectivity                                 | County headquarters | Improve transport and safety                                           | Ensure effective and efficient transport management in the county                            | 100%                     | 100%   | 0%       | The department undertakes street and bus park management and cess collection              |
|                                                      | Infrastructure Development            | Improved connectivity                                 | County headquarters | Improved access roads and road connectivity                            | Tender Procurement for Grading, Gravelling and Culvert Installation on Access Roads Projects | 100%                     | 50%    | -50%     | Documentation ongoing                                                                     |
|                                                      |                                       |                                                       | County headquarters | Improved access roads and road connectivity                            | Maintenance of existing roads using County Equipment ongoing                                 | 100%                     | 85%    | -15%     | Challenges in Equipment breakdown and supply of fuel hindering achieving 100% maintenance |
| Street Electricity Accessibility and Connectivity    | Street lights installation completion | Improved access to energy                             | County headquarters | Ensure lighting in business premises market and highly populated areas | Document for Installation of new street lights                                               | 100%                     | 50%    | -50%     | Documentation ongoing                                                                     |
|                                                      | Street lighting maintenance           | Improved access to energy                             | County headquarters |                                                                        | Maintenance of Existing Street lights                                                        | 100%                     | 90%    | -10%     | Shortage of fuel affected 100% maintenance of the street lights.                          |
|                                                      | Provision of Transformers             | Improved access to energy                             | County headquarters | Enhanced lighting in business premises, markets and highly             | Get Quotations from KPLC for Supply and installation                                         | 100%                     | 70%    | -30%     | The Department is yet to receive Quotations from KPLC                                     |

|  |  |  |  |                 |                 |  |  |  |  |
|--|--|--|--|-----------------|-----------------|--|--|--|--|
|  |  |  |  | populated areas | of Transformers |  |  |  |  |
|--|--|--|--|-----------------|-----------------|--|--|--|--|

### Office of the County Attorney

56. The County Attorneys is the principal adviser of the County Governor on legal matters. The Units priority is mainly to strengthen policy and legal framework.

### Financial Performance Report

57. In the financial year 2024/25, the unit's approved budget amounted to Kshs 46,292,678 for recurrent and no allocation for development.

58. By the end of the second quarter of the financial year, Kshs. 16,213,864 was spent by the office of the county attorney. This represents 35.02 percent absorption of the total budget earmarked for the financial year under review.

### Non-Financial Performance Report

| Programme                    | Sub - Programme                     | Outcome                                                     | Delivery Unit   | Key Output                                | Key Performance Indicator              | Quarter 2 (FY 2024-2025) |        |          | Remarks |
|------------------------------|-------------------------------------|-------------------------------------------------------------|-----------------|-------------------------------------------|----------------------------------------|--------------------------|--------|----------|---------|
|                              |                                     |                                                             |                 |                                           |                                        | Target(s)                | Actual | Variance |         |
| Governance and legal affairs | Dispute and grievance management    | Strengthened statutory compliance and an informed citizenry | County Attorney | Percentage Reduction in legal litigations | No. of county cases concluded in court | 5                        | 4      | -1       |         |
|                              | Policy formulation and legislation. | Strengthened statutory compliance and an informed citizenry | County Attorney | Policy Analysis                           | No. of Legal Policies developed        | 1                        | 2      | 1        |         |
|                              |                                     | Strengthened statutory compliance and an informed citizenry | County Attorney | Drafted Laws                              | No. of Laws Drafted                    | 1                        | 1      | 0        |         |

### Nyeri Municipality

### Financial Performance Report

59. In the financial year 2024/25, the unit's approved budget amounted to Kshs 12,090,880 for recurrent and Kshs 84,700,000 was allocated for development.

60. By the end of the second quarter of the financial year, an expenditure of Kshs. 583,050 was made by the Nyeri Municipality on recurrent while Kshs. 7,400,000 was incurred on development. This represents 29.31 percent absorption of the total budget earmarked for the financial year under review.

## Non-Financial Performance Report

| Programme                                       | Sub - Programme                                           | Outcome                                 | Delivery Unit      | Key Output                                                                                                                     | Key Performance Indicator             | Quarter 2 (FY 2024-2025) |        |          | Remarks                                                               |
|-------------------------------------------------|-----------------------------------------------------------|-----------------------------------------|--------------------|--------------------------------------------------------------------------------------------------------------------------------|---------------------------------------|--------------------------|--------|----------|-----------------------------------------------------------------------|
|                                                 |                                                           |                                         |                    |                                                                                                                                |                                       | Target(s)                | Actual | Variance |                                                                       |
| Urban development                               | Construction of the Nyeri main transport termini          | Improved urban infrastructure           | Nyeri Municipality | Relocation/Reorganization of traders and public service vehicles for an orderly and functional central Business District (CBD) | % of completion of project completion | 100%                     | 95%    | -5%      | Project complete. Operationalization of the facility to be rolled out |
| Management and Administration of County Housing | Construction of Governor's Residence Boundary Wall        | Secure Governor's Residence             | Nyeri Municipality | Constructed boundary wall                                                                                                      | % of completion of the boundary wall  | 15%                      | 0%     | -15%     | Project is at procurement stage.                                      |
| Infrastructure upgrading and Maintenance        | Construction of Roads for Wards within Nyeri Municipality | Improved access within the municipality | Nyeri Municipality | Upgraded roads within the municipality                                                                                         | % of completion of the civil works    | 15%                      | 0%     | -15%     | Projects are at procurement stage                                     |

## CHALLENGES EXPERIENCED DURING BUDGET IMPLEMENTATION, REVENUE MOBILISATION AND RECOMMENDATIONS TO ADDRESS THEM

61. Delay in disbursement of the exchequer by the National Treasury has significantly impacted on the commencement and subsequent execution of the planned projects and programmes. For instance, the County Government has only received disbursements up to the month of November, 2024. The County Treasury therefore recommends the National Treasury to ensure timely release of funds so that the planned activities can be implemented effectively and efficiently.
62. The delay in approval of the revised division of revenue bill and subsequent county allocation of revenue act, 2024 has further hampered the process of fund release to the county and thereby adversely affecting basic operations and service delivery. This has further been compounded by the delayed enactment of the revised county government additional allocation act that will give clear amount of conditional loans and grants.
63. The County Government has made efforts towards enhancing the mobilization of local revenue to reduce overreliance on external funding from the Exchequer as well as Donors. Despite ongoing efforts to enhance own-source revenue, the County Government continues to face several challenges in local revenue mobilization. Key among these are inadequate legal frameworks and outdated legislation, which often lead to conflicts and litigations that delay or hinder revenue collection. Additionally, limited capacity among revenue staff in areas such as enforcement, data management, and compliance monitoring affects efficiency and accountability in the system. Resistance from taxpayers, poor public awareness, and loopholes in revenue administration systems further contribute to underperformance.
64. Going forward, the County Government will come up with innovative ways of increasing its own revenue collection without necessarily overburdening its citizens. The County Government will ensure that all the necessary legislation to support revenue collection is enacted so as to reduce conflict and litigations that hinder optimal revenue collection. Further, the personnel involved at all levels of revenue mobilization, collection, enforcement,

and management will continue to be equipped with requisite skills and capacity building on their core mandate in an endeavor to attain more resources for development initiatives

65. High wage-bill that has continued to strain the resources available for development and capital projects. The county will continue to explore ways of managing its spiraling wage bill without affecting delivery of critical services such as undertaking capacity gaps and skills assessments.

**FINANCIAL PERFORMANCE OF THE COUNTY DURING THE SECOND QUARTER OF THE FINANCIAL YEAR 2024/25 AS AT 31ST DECEMBER 2024**

**Annex 1: Exchequer releases from the National Treasury and transfers from other Government Agencies during the Second Quarter of the Financial Year 2024/25**

| <b>COUNTY GOVERNMENT OF NYERI</b>                                                                                                        |                                          |                                          |
|------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------|------------------------------------------|
| <b>TRANSFERS FROM THE NATIONAL GOVERNMENT FOR THE SECOND QUARTER OF THE FINANCIAL YEAR 2024-2025 AS AT 31<sup>ST</sup> DECEMBER 2024</b> |                                          |                                          |
|                                                                                                                                          | <b>TOTAL ALLOCATION FOR FY 2024/2025</b> | <b>AMOUNT DISBURSED AS AT 31.12.2024</b> |
| Equitable Share                                                                                                                          | 6,580,025,891                            | 3,213,067,549                            |
| Kenya Informal Settlement programme (KISIP II)                                                                                           | 365,603,076                              | 0                                        |
| DANIDA                                                                                                                                   | 8,336,250                                | 0                                        |
| IDA (World Bank) Credit - National Agricultural Value Chain Development Programme (NAVCDP)                                               | 151,515,152                              | 0                                        |
| Aquaculture Business Development Programme                                                                                               | 19,315,146                               | 0                                        |
| Kenya Agriculture Business Development Programme                                                                                         | 11,918,919                               | 0                                        |
| IDA (World Bank) Credit - (Financing Locally - Led Climate Action (FLLoCA) program - County Climate Institutional Support (CCIS) Grants  | 11,000,000                               | 0                                        |
| IDA (World Bank) Credit - FLLoCA Climate Change Grant Level 2                                                                            | 125,000,000                              | 0                                        |
| Kenya Devolution Support Programme II (Level I)                                                                                          | 37,500,000                               | 0                                        |
| Kenya Urban Support Programme UIG                                                                                                        | 35,000,000                               | 0                                        |
| Road Maintenance Levy Fund (RMLF)                                                                                                        | 281,534,361                              | 0                                        |
| Aggregated Industrial Parks Programme (CAIP)                                                                                             | 250,000,000                              | 0                                        |
| Community Health Promoters                                                                                                               | 74,250,000                               | 0                                        |
| <b>Total Allocation from National Government and Other Agencies</b>                                                                      | <b>7,950,998,795</b>                     | <b>3,213,067,549</b>                     |

**Annex 2: OCOB Exchequer Releases/Requisitions for the Financial Year 2024/25 up to 31st December 2024**

| <b>Requisitions For the Financial Year 2024-2025 as at 31<sup>st</sup> December 2024</b> |                         |                        |                        |                    |                      |
|------------------------------------------------------------------------------------------|-------------------------|------------------------|------------------------|--------------------|----------------------|
|                                                                                          | <b>Recurrent</b>        |                        |                        | <b>Development</b> | <b>Total</b>         |
|                                                                                          | <b>County Executive</b> | <b>County Assembly</b> | <b>Total Recurrent</b> |                    |                      |
| August                                                                                   | 478,364,027             | 32,523,327             | 510,887,354            | 11,000,000         | 521,887,354          |
| September                                                                                | 194,851,130             | 60,356,030             | 255,207,160            | 0                  | 255,207,160          |
| October                                                                                  | 424,839,257             | 63,728,750             | 488,568,007            | 36,644,624         | 525,212,631          |
| November                                                                                 | 414,631,631             | 58,760,238             | 473,391,869            | 57,308,246         | 530,700,115          |
| December                                                                                 | 417,136,739             | 60,849,166             | 477,985,905            | 70,641,105         | 548,627,010          |
| <b>TOTAL</b>                                                                             | <b>1,929,822,784</b>    | <b>276,217,511</b>     | <b>2,206,040,295</b>   | <b>175,593,975</b> | <b>2,381,634,270</b> |

*NB: The difference between the total requisition and cumulative expenditure is mainly because some of the processed payment in IFMIS have not been requisitioned from office of COB. Further, the Imprests are usually commitments until they are surrendered in the system.*

**Annex 3: Recurrent Expenditure for the Second Quarter of the Financial Year 2024/25 as at 31<sup>st</sup> December 2024**

| No. | Head/Department                                           | Approved Estimates   | Cumulative Expenditure | Percentage Absorption |
|-----|-----------------------------------------------------------|----------------------|------------------------|-----------------------|
| 1   | Executive Office of the Governor and the Deputy Governor  | 124,289,081          | 50,184,594             | 40.38                 |
| 2   | Office of the County Secretary                            | 324,346,491          | 55,511,421             | 17.11                 |
| 3   | Finance, Economic Planning and ICT                        | 535,713,381          | 193,759,975            | 36.17                 |
| 4   | Lands, Physical Planning and Urban Development            | 81,471,179           | 36,342,180             | 44.61                 |
| 5   | Health Services and Public Health                         | 2,627,212,340        | 1,231,101,807          | 46.86                 |
| 6   | Gender, Youth, Social Services and Sports                 | 94,117,826           | 35,121,455             | 37.32                 |
| 7   | County Public Service and Solid Waste Management          | 147,161,971          | 66,304,500             | 45.06                 |
| 8   | Agriculture, Livestock and Aquaculture Development        | 238,197,177          | 99,361,298             | 41.71                 |
| 9   | Trade, Cooperatives, Culture and Tourism                  | 56,597,890           | 18,704,876             | 33.05                 |
| 10  | Education Training and Devolution                         | 553,543,413          | 214,451,353            | 38.74                 |
| 11  | Water, Environment and Climate Change                     | 76,359,445           | 24,927,492             | 32.64                 |
| 12  | County Assembly                                           | 805,763,061          | 302,871,032            | 37.59                 |
| 13  | County Public Service Board                               | 42,461,734           | 17,311,103             | 40.77                 |
| 14  | Roads, Transport, Public Works, Infrastructure and Energy | 92,944,004           | 26,986,266             | 29.03                 |
| 15  | County Attorney                                           | 46,292,678           | 16,213,864             | 35.02                 |
| 16  | Nyeri Municipality                                        | 12,090,880           | 583,050                | 4.82                  |
|     | <b>TOTAL</b>                                              | <b>5,858,562,551</b> | <b>2,389,736,266</b>   | <b>40.79</b>          |

**Annex 4: Development Expenditure for the Second Quarter of the Financial Year 2024/25 as at 31<sup>st</sup> December 2024**

| No. | Head/Department                                           | Printed Estimate | Actual Expenditure | Percentage Absorption |
|-----|-----------------------------------------------------------|------------------|--------------------|-----------------------|
| 1   | Executive Office of the Governor and the Deputy Governor  | 45,000,000       | -                  | 0                     |
| 2   | Office of the County Secretary                            | 6,500,000        | 765,670            | 11.78                 |
| 3   | Finance, Economic Planning and ICT                        | 10,049,590       | 1,302,148          | 12.96                 |
| 4   | Lands, Physical Planning and Urban Development            | 368,403,076      | -                  | 0.00                  |
| 5   | Health Services and Public Health                         | 416,300,000      | 42,908,799         | 10.31                 |
| 6   | Gender, Youth, Social Services and Sports                 | 101,300,000      | 11,668,966         | 9.08                  |
| 7   | County Public Service and Solid Waste Management          | 53,000,000       | 9,198,500          | 0.00                  |
| 8   | Agriculture, Livestock and Aquaculture Development        | 270,149,217      | 8,688,000          | 3.22                  |
| 9   | Trade, Cooperatives, Culture and Tourism                  | 379,900,000      | -                  | 0.00                  |
| 10  | Education, Training and Devolution                        | 85,100,000       | 280,395            | 0.33                  |
| 11  | Water, Environment, and Climate Change                    | 264,700,000      | 12,126,071         | 4.58                  |
| 12  | County Assembly                                           | 150,000,000      | 3,381,574          | 2.25                  |
| 13  | County Public Service Board                               | 6,000,000        | -                  | 0.00                  |
| 14  | Roads, Transport, Public Works, Infrastructure and Energy | 651,334,361      | 77,215,796         | 11.86                 |

|    |                    |                      |                    |             |
|----|--------------------|----------------------|--------------------|-------------|
| 15 | County Attorney    | 0                    | -                  | 0.00        |
| 16 | Nyeri Municipality | 84,700,000           | 7,400,000          | 8.74        |
|    | <b>TOTAL</b>       | <b>2,892,436,244</b> | <b>174,935,919</b> | <b>6.05</b> |

NB: Some of the amounts may change since processing of payments is still ongoing in the IFMIS where some expenditure reflecting on this report may not necessarily be actual payment at the funds requisition stage.

#### Annex 5: Summary of Expenditure by Economic Classification

| Economic Item              | Approved Budget | Actual expenditure by 31 <sup>st</sup> Dec 2024 | Absorption Rate |
|----------------------------|-----------------|-------------------------------------------------|-----------------|
| Compensation to Employees  | 4,386,483,722   | 2,001,887,959                                   | 45.64           |
| Operations and Maintenance | 1,472,078,829   | 387,848,301                                     | 26.35           |
| Development                | 2,892,436,244   | 174,935,918                                     | 6.05            |

#### Annex 6: Analysis of Expenditure by Economic Classification per Department/ Spending Unit

| Department                                                | Budget               |                          |                      | Actual               |                          |                    | Sub-total            |
|-----------------------------------------------------------|----------------------|--------------------------|----------------------|----------------------|--------------------------|--------------------|----------------------|
|                                                           | Personnel Emoluments | Operations & Maintenance |                      | Personnel Emoluments | Operations & Maintenance |                    |                      |
| Executive Office of the Governor and the Deputy Governor  | 81,053,471           | 43,235,610               | 45,000,000           | 39,513,969           | 10,670,624               | 0                  | 50,184,593           |
| Office of the County Secretary                            | 108,803,837          | 215,542,654              | 6,500,000            | 46,361,609           | 9,149,812                | 765,670            | 55,511,421           |
| Finance, Economic Planning and ICT                        | 260,217,773          | 275,495,608              | 10,049,590           | 96,638,283           | 97,121,692               | 1,302,148          | 193,759,975          |
| Lands, Physical Planning and Urban Development            | 64,463,362           | 17,007,817               | 368,403,076          | 32,111,406           | 4,230,774                | 0                  | 36,342,180           |
| Health Services and Public Health                         | 2,587,618,751        | 39,593,589               | 416,300,000          | 1,225,139,106        | 5,962,701                | 42,908,799         | 1,231,101,807        |
| Gender, Youth, Social Services and Sports                 | 66,914,628           | 27,203,198               | 101,300,000          | 28,503,516           | 6,617,939                | 11,668,966         | 35,121,455           |
| County Public Service and Solid Waste Management          | 130,985,663          | 16,176,308               | 53,000,000           | 63,948,969           | 2,355,530                | 9,198,500          | 66,304,499           |
| Agriculture, Livestock and Aquaculture Development        | 221,456,865          | 16,740,312               | 270,149,217          | 93,912,338           | 5,448,960                | 8,688,000          | 99,361,298           |
| Trade, Cooperatives, Culture and Tourism                  | 43,083,501           | 13,514,389               | 379,900,000          | 17,517,564           | 1,187,312                | 0                  | 18,704,876           |
| Education, Training and Devolution                        | 394,607,447          | 158,935,966              | 85,100,000           | 197,179,352          | 17,272,000               | 280,395            | 214,451,352          |
| Water, Environment, and Climate Change                    | 63,619,523           | 12,739,922               | 264,700,000          | 22,417,737           | 2,509,754                | 12,126,071         | 24,927,491           |
| County Assembly                                           | 259,167,090          | 546,595,971              | 150,000,000          | 101,366,423          | 201,504,608              | 3,381,574          | 302,871,031          |
| County Public Service Board                               | 28,876,480           | 13,585,254               | 6,000,000            | 13,349,208           | 3,961,895                | 0                  | 17,311,103           |
| Roads, Transport, Public Works, Infrastructure and Energy | 63,510,844           | 29,433,160               | 651,334,361          | 23,928,479           | 3,057,786                | 77,215,795         | 26,986,265           |
| County Attorney                                           | 6,238,480            | 40,054,198               |                      | 0                    | 16,213,864               |                    | 16,213,864           |
| Nyeri Municipality                                        | 5,866,007            | 6,224,873                | 84,700,000           | 0                    | 583,050                  | 7,400,000          | 583,050              |
|                                                           | <b>4,386,483,722</b> | <b>1,472,078,829</b>     | <b>2,892,436,244</b> | <b>2,001,887,959</b> | <b>387,848,301</b>       | <b>174,935,918</b> | <b>2,389,736,260</b> |



## Annex 7: Summary of Expenditure by Programme and Sub-programmes

| Program                                                         | Sub-Program                                           | Approved Estimate |             | Cumulative Expenditure |             | Absorption Rate (%)   |                         |
|-----------------------------------------------------------------|-------------------------------------------------------|-------------------|-------------|------------------------|-------------|-----------------------|-------------------------|
|                                                                 |                                                       | Recurrent         | Development | Recurrent              | Development | Recurrent Expenditure | Development Expenditure |
| <b>Executive Office of the Governor and the Deputy Governor</b> |                                                       |                   |             |                        |             |                       |                         |
| Management and Co-ordination of county affairs                  | Administration, planning and support services         | 119,634,516       | 45,000,000  | 48,513,202             | 0           | 40.55                 | 0.00                    |
|                                                                 | Management of county affairs                          | 4,654,565         |             | 1,671,391              |             | 35.91                 | 0.00                    |
| <b>Office of the County Secretary</b>                           |                                                       |                   |             |                        |             |                       |                         |
| Coordination of County Functions and Public Service Management  | Administration, planning and support services         | 322,224,758       | 6,500,000   | 55,007,642             | 765,670     | 17.07                 | 11.78                   |
|                                                                 | County publicity campaign                             | 2,121,733         |             | 503,779                |             | 23.74                 | 0.00                    |
| <b>Finance, Economic Planning and ICT</b>                       |                                                       |                   |             |                        |             |                       |                         |
| Economic Planning and Policy Formulation                        | Economic Planning and Policy Formulation              | 10,190,400        |             | 2,892,812              |             | 28.39                 | 0.00                    |
|                                                                 | Monitoring and Evaluation                             | 3,700,000         |             | 1,300,000              |             | 35.14                 | 0.00                    |
| Executive Services                                              | Administration and personnel services                 | 451,409,170       | 10,049,590  | 165,378,538            | 1,302,148   | 36.64                 | 12.96                   |
| ICT Development                                                 | ICT Infrastructure Development                        | 4,967,575         |             | 867,800                |             | 17.47                 | 0.00                    |
| Public Finance Management                                       | Financial Accounting                                  | 8,901,000         |             | 3,052,095              |             | 34.29                 | 0.00                    |
|                                                                 | Internal Audit                                        | 5,859,800         |             | 2,347,550              |             | 40.06                 | 0.00                    |
|                                                                 | Procurement Compliance and Reporting                  | 8,102,000         |             | 2,670,400              |             | 32.96                 | 0.00                    |
| Revenue Mobilization                                            | Revenue Mobilization                                  | 42,583,436        |             | 15,250,780             |             | 35.81                 | 0.00                    |
| <b>Lands, Physical Planning and Urban Development</b>           |                                                       |                   |             |                        |             |                       |                         |
| Housing Development and Human Settlement                        | Government Building                                   | 2,695,000         |             | 359,999                |             | 13.36                 | 0.00                    |
| Land Policy and Planning                                        | Land Policy Formulation                               | 5,117,943         |             | 1,274,689              |             | 24.91                 | 0.00                    |
| Physical planning services                                      | Administration and personnel services                 | 73,658,236        | 368,403,076 | 34,707,492             | 0           | 47.12                 | 0.00                    |
| <b>Health Services and Public Health</b>                        |                                                       |                   |             |                        |             |                       |                         |
| Administration, Planning and General Support Services           | Administration, Planning and General Support Services | 2,609,091,990     | 416,300,000 | 1,231,045,807          | 42,908,799  | 47.18                 | 0.10                    |
| Health Services                                                 | Community health                                      | 550,000           |             | 56,000                 |             | 10.18                 | 0.00                    |
|                                                                 | Health Services                                       | 17,570,350        |             | -                      |             | -                     | 0.00                    |
| <b>Gender, Youth, Social Services and Sports</b>                |                                                       |                   |             |                        |             |                       |                         |
| General Administration and Planning services                    | Administration and personnel services                 | 71,690,628        |             | 29,670,271             |             | 41.39                 | 0.00                    |
| Library services and Disaster Management                        | Administration and planning services                  | 14,247,698        | 76,100,000  | 3,659,863              | 11,668,966  | 25.69                 | 15.33                   |
| Social Development and Protection                               | County children's home management                     | 3,622,000         |             | 928,543                |             | 25.64                 | 0.00                    |
| Sports and Talents Development                                  | Recreation and Sporting Services                      | 4,557,500         | 25,200,000  | 862,778                | 0           | 18.93                 | 0.00                    |
| <b>County Public Service and Solid Waste Management</b>         |                                                       |                   |             |                        |             |                       |                         |
| Human resources Management                                      | Administration Planning and Support Services          | 139,073,817       | 9,750,000   | 65,012,249             | 0           | 46.75                 | 0.00                    |
| Sanitation Management                                           | Administrative Support Services                       | 8,088,154         | 43,250,000  | 1,292,250              | 9,198,500   | 15.98                 | 21.27                   |
| <b>Agriculture, Livestock and Aquaculture Development</b>       |                                                       |                   |             |                        |             |                       |                         |
| Agricultural Management                                         | Administration and planning services                  | 224,986,066       | 202,749,217 | 94,669,138             | 500,000     | 42.08                 | 0.25                    |
| AMS Naromoru                                                    | Development Of Agricultural Land For Crop Production  | 1,226,000         | 6,500,000   | 613,000                | 1,000,000   | 50.00                 | 15.38                   |

| Program                                                          | Sub-Program                                                | Approved Estimate    |                      | Cumulative Expenditure |                    | Absorption Rate (%)   |                         |
|------------------------------------------------------------------|------------------------------------------------------------|----------------------|----------------------|------------------------|--------------------|-----------------------|-------------------------|
|                                                                  |                                                            | Recurrent            | Development          | Recurrent              | Development        | Recurrent Expenditure | Development Expenditure |
| County Extension Services and AquaCULTure Development            | Administrative Support Services                            | 2,537,734            | 23,900,000           | 260,300                | 7,188,000          | 10.26                 | 30.08                   |
| Crop Management                                                  | County Agriculture Extension Program                       | 1,597,437            | 23,000,000           | 348,400                | 0                  | 21.81                 | 0.00                    |
| Livestock Production Management                                  | Provision of Extension Services to Livestock farmers       | 1,219,940            | 14,000,000           | 155,460                | 0                  | 12.74                 | 0.00                    |
| Wambugu ATC                                                      | Farm Development                                           | 6,630,000            | 0                    | 3,315,000              | 0                  | 50.00                 | 0.00                    |
| <b>Trade, Cooperatives, Culture and Tourism</b>                  |                                                            |                      |                      |                        |                    |                       |                         |
| Co-operatives Management                                         | Cooperative Development and Management                     | 3,439,389            | 2,500,000            | 63,000                 | 0                  | 1.83                  | 0.00                    |
| Tourism Development                                              | Cultural Management                                        |                      | 1,000,000            |                        | 0                  | -                     | 0.00                    |
|                                                                  | Promotion of Tourism                                       | 3,850,000            | 5,000,000            | -                      | 0                  | -                     | 0.00                    |
| Trade Development                                                | Trade Promotion                                            | 49,308,501           | 371,400,000          | 18,641,876             | 0                  | 37.81                 | 0.00                    |
| <b>Education, Training and Devolution</b>                        |                                                            |                      |                      |                        |                    | -                     |                         |
| ECDE Management                                                  | ECDE Management                                            | 5,487,252            |                      | 1,134,500              |                    | 20.68                 | 0.00                    |
| General administration and policy Development and implementation | Administrative Support Services                            | 501,992,447          | 46,100,000           | 211,104,652            | 280,395            | 42.05                 | 0.01                    |
| Kenya Devolution Support Program                                 | Promote Effective Result Based Management & administration | 42,500,000           |                      | 1,845,900              |                    | 4.34                  | 0.00                    |
| <b>Water, Environment, and Climate Change</b>                    |                                                            |                      |                      |                        |                    |                       |                         |
| Environment and Climate Change                                   | Environment Conservation, Protection and Management        | 12,847,368           | 251,354,584          | 884,800                | 10,061,579         | 6.89                  | 4.00                    |
| Water Management                                                 | Administrative Support Services                            | 63,512,077           |                      | 24,042,691             |                    | 37.86                 | 0.00                    |
|                                                                  | Water Services                                             |                      | 13,345,416           |                        | 2,064,492          | -                     | 15.47                   |
| General administration, Policy Development and implementation    | Administration and planning services                       | 805,763,061          | 150,000,000          | 302,871,031            | 3,381,574          | 37.59                 | 2.25                    |
| <b>County Public Service Board</b>                               |                                                            |                      |                      |                        |                    | -                     | 0.00                    |
| General administration, Policy Development and implementation    | Administration and personnel services                      | 42,461,734           | 6,000,000            | 17,311,103             | 0                  | 40.77                 | 0.00                    |
| <b>Roads, Transport, Public Works, Infrastructure and Energy</b> |                                                            |                      |                      |                        |                    |                       |                         |
| Energy Sector development                                        | Street Lighting                                            |                      | 220,000,000          |                        | 55,267,382         | -                     | 0.25                    |
|                                                                  | Street lighting programme                                  | 18,813,160           |                      | 623,457                |                    | 3.31                  | 0.00                    |
| General Administration and Planning services                     | Administration, planning and support services              | 74,130,844           |                      | 26,362,808             |                    | 35.56                 | 0.00                    |
| Roads development, maintenance and management                    | County access and feeder roads improvement                 | -                    | 431,334,361          | -                      | 21,948,413         | -                     | 0.05                    |
| <b>County Attorney</b>                                           |                                                            |                      |                      |                        |                    |                       |                         |
| General Administration and Planning services                     | Management of county affairs                               | 46,292,678           |                      | 16,213,864             |                    | 35.02                 | 0.00                    |
| <b>Nyeri Municipality</b>                                        |                                                            |                      |                      |                        |                    |                       |                         |
| Municipal Administration                                         | Municipal Administration                                   | 12,090,880           | 84,700,000           | 583,050                | 7,400,000          | 4.82                  | 8.74                    |
|                                                                  |                                                            | <b>5,858,562,551</b> | <b>2,892,436,244</b> | <b>2,389,736,260</b>   | <b>174,935,918</b> | 40.79                 | 6.05                    |

**Annex 8: Summary of local revenue for the Financial Year 2024/25 as at 31<sup>st</sup> December 2024 as Compared to the same period in 2024/2025**

|                                                                                | Revenue Stream                                                                                                                         | Annual Targeted Revenue (Kshs.) | Total Q2 FY 2024-25 | Total Q2 2023/24 | Performance over / under in percentage |
|--------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------|---------------------------------|---------------------|------------------|----------------------------------------|
|                                                                                | <b>Own Source Revenue</b>                                                                                                              | <b>Kshs</b>                     | <b>Kshs</b>         | <b>Kshs</b>      | <b>(%)</b>                             |
|                                                                                | <b>OFFICE OF THE GOVERNOR</b>                                                                                                          |                                 |                     |                  |                                        |
| 1.                                                                             | Liquor License                                                                                                                         | 70,000,000                      | 28,735,091          | 6,125,657        | 41.05                                  |
| <b>DEPARTMENT OF AGRICULTURE, LIVESTOCK &amp; AQUACULTURE DEVELOPMENT</b>      |                                                                                                                                        |                                 |                     |                  |                                        |
| 2.                                                                             | Agricultural Mechanization Station                                                                                                     | 1,500,000                       | 101,230             | 268,960          | 6.75                                   |
| 3.                                                                             | Wambugu Agricultural Training Centre                                                                                                   | 8,000,000                       | 498,200             | 2,489,673        | 6.23                                   |
| 4.                                                                             | Veterinary Charges                                                                                                                     | 7,180,000                       | 4,612,543           | 2,954,232        | 64.24                                  |
| 5.                                                                             | Slaughtering Fees & Slaughter House Inspection Fees                                                                                    | 2,380,000                       | 624,696             | 746,162          | 26.25                                  |
| 6.                                                                             | Nyeri Slaughter House                                                                                                                  | 500,000                         | 0                   | 150,000          | 0.00                                   |
| 7.                                                                             | Kiganjo Slaughter House                                                                                                                | 120,000                         | 0                   | 60,000           | 0.00                                   |
| 8.                                                                             | Sale of Fertilizer/lime                                                                                                                | 60,000                          | 0                   | 0                | 0.00                                   |
| 9.                                                                             | Gura Fishing Camp/fisheries revenue                                                                                                    | 20,400                          | 0                   | 12,500           | 0.00                                   |
| 10.                                                                            | Coffee Permit                                                                                                                          | 400,000                         | 230,200             | 330,600          | 57.55                                  |
| <b>DEPARTMENT OF TRADE, CULTURE, TOURISM AND COOPERATIVES DEVELOPMENT</b>      |                                                                                                                                        |                                 |                     |                  |                                        |
| 11.                                                                            | Market Entrance/Stalls/Shop Rents                                                                                                      | 52,602,000                      | 20,866,251          | 22,881,729       | 39.67                                  |
| 12.                                                                            | Weights and Measures                                                                                                                   | 4,500,000                       | 1,709,725           | 1,417,340        | 37.99                                  |
| 13.                                                                            | Co-operative Audit                                                                                                                     | 2,000,000                       | 313,300             | 243,400          | 15.67                                  |
| 14.                                                                            | Cultural Centre                                                                                                                        | 300,000                         | 0                   | 100,000          | 0.00                                   |
| <b>DEPARTMENT OF HEALTH SERVICES</b>                                           |                                                                                                                                        |                                 |                     |                  |                                        |
| 15.                                                                            | Hospital Services                                                                                                                      | -                               | 0                   | 0                | 0.00                                   |
| 16.                                                                            | Public Health                                                                                                                          | 17,000,000                      | 4,528,072           | 4,027,034        | 26.64                                  |
| 17.                                                                            | Burial Fees                                                                                                                            | 135,000                         | 15,800              | 38,700           | 11.70                                  |
| <b>DEPARTMENT OF FINANCE &amp; ECONOMIC PLANNING</b>                           |                                                                                                                                        |                                 |                     |                  |                                        |
| 18.                                                                            | Business Permits                                                                                                                       | 130,000,000                     | 17,410,868          | 12,529,477       | 13.39                                  |
| 19.                                                                            | Commission 3%/Agency Fee (Fees from KHC, Insurance Firms, etc.)                                                                        | 6,228,000                       | 2,599,550           | 1,613,898        | 41.74                                  |
| 20.                                                                            | Ambulant Hawkers Licenses (Other than BSS Permits)                                                                                     | 709,000                         | 197,010             | 114,300          | 27.79                                  |
| 21.                                                                            | Miscellaneous                                                                                                                          | 93,000                          | 20,909              | 120,494          | 22.48                                  |
| 22.                                                                            | Document Search Fee/Duplicate receipts                                                                                                 | 148,900                         | 113,500             | 25,500           | 76.23                                  |
| 23.                                                                            | Impounding Charges/Court Fines, penalties, and forfeitures                                                                             | 4,084,800                       | 2,156,500           | 1,230,400        | 52.79                                  |
| 24.                                                                            | Application Fee                                                                                                                        | 10,048,000                      | 4,058,387           | 6,906,620        | 40.39                                  |
| 25.                                                                            | Parking Clamping/Penalties/Offences fees                                                                                               | 2,024,800                       | 617,150             | 687,651          | 30.48                                  |
| 26.                                                                            | Central Kenya shows annual permit                                                                                                      | 250,000                         | 132,241             | 0                | 52.90                                  |
| 27.                                                                            | Sale of Old Office Equipment and Furniture                                                                                             | 10,000,000                      | 0                   | 0                | 0.00                                   |
| <b>TRANSPORT, PUBLIC WORKS, INFRASTRUCTURE &amp; ENERGY</b>                    |                                                                                                                                        |                                 |                     |                  |                                        |
| 28.                                                                            | Right-of-Way / Way-Leave Fee (KPLN, Telkom, etc.)                                                                                      | 5,000,000                       | 4,345,127           | 1,945,200        | 86.90                                  |
| 29.                                                                            | Cess (Quarry, Produce, Kaolin, etc.)                                                                                                   | 45,000,000                      | 17,682,276          | 19,733,659       | 39.29                                  |
| 30.                                                                            | Street Parking Fees                                                                                                                    | 47,200,000                      | 18,864,710          | 18,411,006       | 39.97                                  |
| 31.                                                                            | Enclosed Bus Park                                                                                                                      | 81,000,000                      | 42,704,424          | 36,708,169       | 52.72                                  |
| 32.                                                                            | Fire-Fighting Services                                                                                                                 | 18,000,000                      | 2,332,600           | 1,607,300        | 12.96                                  |
| <b>DEPARTMENT OF LANDS, HOUSING, PHYSICAL PLANNING &amp; URBAN DEVELOPMENT</b> |                                                                                                                                        |                                 |                     |                  |                                        |
| 33.                                                                            | Land Rates/ Other Property Charges                                                                                                     | 75,000,000                      | 4,759,489           | 11,492,385       | 6.35                                   |
| 34.                                                                            | Ground Rent - Current Year / Temporary Occupation License (TOL), New Occupation, Space Rent, Retainers fees                            | 5,161,000                       | 725,578             | 1,264,632        | 14.06                                  |
| 35.                                                                            | Ground Rent - Other Years                                                                                                              | 2,052,000                       | 498,141             | 690,748          | 24.28                                  |
| 36.                                                                            | Hire of Plant & Machinery                                                                                                              | -                               | 0                   | 0                | 0.00                                   |
| 37.                                                                            | Plot Transfer Fee/Business Subletting / Transfer Fee                                                                                   | 1,016,000                       | 415,000             | 318,000          | 40.85                                  |
| 38.                                                                            | Housing Estates Monthly Rent                                                                                                           | 30,700,000                      | 14,064,729          | 10,456,746       | 45.81                                  |
| 39.                                                                            | Approvals (Extension of users, Pegging for Kiosk, Subdivision, transfer, Amalgamation, survey, Occupation Cert, boundary dispute etc.) | 23,311,900                      | 7,332,908           | 9,224,474        | 31.46                                  |

|                                                                                   | Revenue Stream                                                                   | Annual Targeted Revenue (Kshs.) | Total Q2 FY 2024-25 | Total Q2 2023/24   | Performance over / under in percentage |
|-----------------------------------------------------------------------------------|----------------------------------------------------------------------------------|---------------------------------|---------------------|--------------------|----------------------------------------|
| 40.                                                                               | Sign Boards & Advertisement Fee                                                  | 44,302,800                      | 9,492,438           | 6,305,164          | 21.43                                  |
| 41.                                                                               | Buildings Plan Approval Fee/Buildings Inspection Fee                             | 32,000,000                      | 9,053,023           | 11,050,959         | 28.29                                  |
| 42.                                                                               | Consent to Charge Fee/Property Certification Fee (Use as Collateral)             | 2,069,500                       | 500,200             | 1,047,200          | 24.17                                  |
| 43.                                                                               | Sales of Council's Minutes / Bylaws                                              | 588,100                         | 238,000             | 223,300            | 40.47                                  |
| 44.                                                                               | Debts Clearance Certificate Fee                                                  | 1,588,500                       | 601,000             | 597,000            | 37.83                                  |
|                                                                                   | <b>DEPARTMENT OF GENDER, YOUTH, SOCIAL SERVICES AND SPORTS</b>                   |                                 |                     |                    |                                        |
| 45.                                                                               | Hire of Grounds (Kamukunji, Whispers Park) / Social Hall Hire                    | 2,000,000                       | 67,500              | 863,914            | 3.38                                   |
| 46.                                                                               | Library Services                                                                 | 500,000                         | 317,570             |                    | 63.51                                  |
| <b>DEPARTMENT OF EDUCATION AND SPORTS</b>                                         |                                                                                  |                                 |                     |                    |                                        |
| 47.                                                                               | Food Ration (KRT) Nursery School                                                 | 400,000                         | 126,050             | 3,600              | 31.51                                  |
| 48.                                                                               | Food Ration (Kingongo) Nursery School                                            | 308,000                         | 72,000              | 81,600             | 23.38                                  |
| 49.                                                                               | Food Ration (Nyakinyua) Nursery School                                           | 434,000                         | 40,700              | 92900              | 9.38                                   |
| 50.                                                                               | Registration of School, Training/Learning Center Fee                             | -                               | 0                   | 0                  | 0.00                                   |
| 51.                                                                               | Stadium Hire (Ruringu, Karatina etc.)                                            | 61,000                          | 82,000              | 24000              | 134.43                                 |
| <b>DEPARTMENT OF COUNTY PUBLIC SERVICE MANAGEMENT, AND SOLID WASTE MANAGEMENT</b> |                                                                                  |                                 |                     |                    |                                        |
| 52.                                                                               | Public Toilets/Use of public toilets                                             | 149,000                         | 43,640              | 56675              | 29.29                                  |
| 53.                                                                               | Refuse Collection Fee/Tipping charges/Garbage Dumping Fee/waste disposal charges | 50,000,000                      | 8,057,930           | 6,626,788          | 16.12                                  |
| <b>DEPARTMENT OF WATER IRRIGATION, ENVIRONMENT AND CLIMATE CHANGE</b>             |                                                                                  |                                 |                     |                    |                                        |
| 54.                                                                               | Sale of flowers, Plants, Firewood, Produce, etc.                                 | 50,000                          |                     |                    | 0.00                                   |
| 55.                                                                               | Quarry /mining charges-annual license fee                                        | 100,000                         |                     |                    | 0.00                                   |
| 56.                                                                               | Tree cutting permits                                                             | 20,000                          |                     |                    | 0.00                                   |
| 57.                                                                               | Polluters of Environment Penalties                                               | 50,000                          | 16,000              |                    | 32.00                                  |
| 58.                                                                               | Noise Regulation/Pollution                                                       | 1,604,300                       | 684,500             | 34,000             | 42.67                                  |
| 59.                                                                               | Exhauster Services Charge                                                        | -                               |                     |                    | 0.00                                   |
| 60.                                                                               | Private borehole operators                                                       | 50,000                          |                     |                    | 0.00                                   |
| 61.                                                                               | Water bowser/water vendor licenses                                               | -                               |                     |                    | 0.00                                   |
|                                                                                   | <b>TOTAL LOCAL SOURCES</b>                                                       | <b>800,000,000</b>              | <b>232,658,755</b>  | <b>203,933,746</b> | <b>29.08</b>                           |

**Annex 9: Summary of Own Source Revenue from the Health Services Fund for the Financial Year 2024/25 as at 31<sup>st</sup> December 2024.**

| Health Facilities                | Annual Target         | Actual Revenue as at 30th September, 2024 |
|----------------------------------|-----------------------|-------------------------------------------|
| County Referral Hospital         | 386,228,943.00        | 115,586,658.00                            |
| Karatina Sub County Hospital     | 181,696,812.00        | 73,818,024.00                             |
| Mukurwe-ini Sub- County Hospital | 106,785,950.00        | 41,767,867.00                             |
| Othaya Sub-County Hospital       | 53,692,986.00         | 25,160,934.00                             |
| Mt. Kenya Sub Hospital           | 32,504,491.00         | 12,732,987.00                             |
| Narumoru Level 4 Hospital        | 53,692,986.00         | 14,288,464.00                             |
| Ihururu Rehabilitation Center    | 9,692,959.00          | 6,528,208.00                              |
| Rural Facilities Level 2 &3      | 12,000,000.00         | 9,337,887.00                              |
| <b>Total</b>                     | <b>836,295,127.00</b> | <b>299,221,029.00</b>                     |

# Annex 10: Analysis of Pending Bills

| <b>Analysis of Pending Bills</b> |                                                       |                                                           |                                                            |                                                           |
|----------------------------------|-------------------------------------------------------|-----------------------------------------------------------|------------------------------------------------------------|-----------------------------------------------------------|
| <b>Description</b>               | <b>Outstanding Pending Bills as at 30th June 2024</b> | <b>Amount Paid in the First Quarter of the FY 2024/25</b> | <b>Amount Paid in the Second Quarter of the FY 2024/25</b> | <b>Outstanding Pending Bills as of 31st December 2025</b> |
| Recurrent                        | 88,991,913.00                                         | -                                                         | 11,644,263                                                 | 77,347,650.00                                             |
| development                      | 103,656,138.00                                        | -                                                         | 14,585,609                                                 | 89,070,529.00                                             |
| Total                            | 192,648,051.00                                        | -                                                         | 26,229,872.00                                              | 166,418,179.00                                            |

### Annex 11: Projects and Programmes implementation status for the FY 2024/2025

| S/N o.                                            | Project/ programme Name Title                                                      | Location of the project                 | Project/programme Start date | Project/programme end date | Expected duration of the project implementation (Days/Months) | Source of Funds (CGN Govt. or donor) | Contract Sum(Kshs) | Estimated/Budgeted amount for the Project/Programme (Kshs.) | Actual Expenditure as at 30th December 2024 (Kshs.) | Contract Variation (Kshs) | Status of the Project/Percentage of Completion             | Challenges faced/lessons learnt | Recommendations/Comments                                               |
|---------------------------------------------------|------------------------------------------------------------------------------------|-----------------------------------------|------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------|--------------------|-------------------------------------------------------------|-----------------------------------------------------|---------------------------|------------------------------------------------------------|---------------------------------|------------------------------------------------------------------------|
| <b>Office Of The Governor And Deputy Governor</b> |                                                                                    |                                         |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           |                                                            |                                 |                                                                        |
| 1                                                 | Construction of the Governor's Official Residence in line with the SRC requirement | Countywide                              | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 19,500,000.00                                               | 0                                                   |                           | This is a multi-year project and implementation is ongoing | None                            | None                                                                   |
| 2                                                 | Renovations in the Governor's office.                                              | Countywide                              | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 2,500,000.00                                                | 0                                                   |                           | At procurement level                                       | None                            | None                                                                   |
| 3                                                 | Purchase of Deputy Governor's Vehicle                                              | Countywide                              | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 20,500,000.00                                               | 0                                                   |                           | At procurement level                                       | None                            | None                                                                   |
| 4                                                 | Purchase of cameras and other communication equipments                             | Countywide                              | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 2,500,000.00                                                | 0                                                   |                           | At initiation of procurement level                         | None                            | None                                                                   |
|                                                   | <b>Total Budgeted/Expenditure as per vote book-3911</b>                            |                                         |                              |                            |                                                               |                                      | -                  | <b>45,000,000.00</b>                                        | -                                                   | -                         |                                                            |                                 |                                                                        |
| <b>Office Of The County Secretary</b>             |                                                                                    |                                         |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           |                                                            |                                 |                                                                        |
| 5                                                 | Boundary fencing of Karatina Sub county office (Phase II)                          | Karatina Town Hall                      | July,2024                    | November,2024              | 5 months                                                      | CGN                                  |                    | 4,500,000.00                                                | 0                                                   |                           | 0%                                                         | None                            | Works already completed, inspection done and payment is in the process |
| 6                                                 | Equipping of the ward offices                                                      | Rugi, Mahiga, Wamagana, Iriani, Mugunda | October,2024                 | November,2024              | 2 months                                                      | CGN                                  |                    | 1,234,330.00                                                | 0                                                   |                           | 0%                                                         | None                            | Procurement process has commenced.                                     |
|                                                   | Refurbishment of the County Secretary's Boardroom                                  | HQ                                      | September 2024               | December 2024              | 3 months                                                      | County                               |                    | 765,670                                                     | 765,670                                             |                           | 100%                                                       | None                            | Works completed                                                        |

| S/N o.                                                | Project/ programme Name Title                                                               | Location of the project | Project/programme Start date | Project/programme end date | Expected duration of the project implementation (Days/Months) | Source of Funds (CGN Govt. or donor) | Contract Sum(Kshs) | Estimated/Budgeted amount for the Project/Programme (Kshs.) | Actual Expenditure as at 30th December 2024 (Kshs.) | Contract Variation (Kshs) | Status of the Project/Percentage of Completion                                                                                                   | Challenges faced/lessons learnt                                                                      | Recommendations/Comments                       |
|-------------------------------------------------------|---------------------------------------------------------------------------------------------|-------------------------|------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------|--------------------|-------------------------------------------------------------|-----------------------------------------------------|---------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------|------------------------------------------------|
| 7                                                     | Total Budgeted/Expenditure as per vote book-3912                                            |                         |                              |                            |                                                               |                                      | -                  | 6,500,000                                                   | 765,670                                             | -                         |                                                                                                                                                  |                                                                                                      |                                                |
| <b>Finance And Economic Planning and ICT</b>          |                                                                                             |                         |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           |                                                                                                                                                  |                                                                                                      |                                                |
| 8                                                     | Ongoing works                                                                               | Countywide              | 1st July, 2024               | 30th June, 2025            | 12 Months                                                     | CGN                                  |                    | 4,749,590.00                                                | 1,302,148                                           |                           | 27%                                                                                                                                              | None                                                                                                 | None                                           |
| 9                                                     | Server upgrade                                                                              | Countywide              | 1st July, 2024               | 30th June, 2025            | 12 Months                                                     | CGN                                  |                    | 600,000.00                                                  | 0                                                   |                           | 0%                                                                                                                                               | None                                                                                                 | None                                           |
| 10                                                    | Mobile weigh bridge                                                                         | Countywide              | 1st July, 2024               | 30th June, 2025            | 12 Months                                                     | CGN                                  |                    | 1,500,000.00                                                | 0                                                   |                           | 0%                                                                                                                                               | None                                                                                                 | None                                           |
| 11                                                    | Revenue collection gadgets (phones and thermo printers)                                     | Countywide              | 1st July, 2024               | 30th June, 2025            | 12 Months                                                     | CGN                                  |                    | 3,200,000.00                                                | 0                                                   |                           | 0%                                                                                                                                               | None                                                                                                 | None                                           |
|                                                       | Total Budgeted/Expenditure as per vote book-3913                                            |                         |                              |                            |                                                               |                                      |                    | 10,049,590.00                                               | 1,302,148.00                                        |                           |                                                                                                                                                  |                                                                                                      |                                                |
| <b>Lands, Physical Planning And Urban Development</b> |                                                                                             |                         |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           |                                                                                                                                                  |                                                                                                      |                                                |
| 12                                                    | Purchase of accountable documents                                                           | Countywide              | July, 2024                   | June, 2025                 | 12 Months                                                     | CGN                                  |                    | 1,800,000.00                                                | 0                                                   |                           | 0%                                                                                                                                               | The project is to be implemented in the fourth quarter.                                              | -                                              |
| 13                                                    | KISIP Phase II- Infrastructure development of Mweiga, Chorongi, Ihwagi, Kiamwathi, Kiawara) | Countywide              | July, 2024                   | June, 2025                 | 12 Months                                                     | Donor/World Bank                     |                    | 365,603,076.00                                              | 0                                                   |                           | Donor funded 16% as at December, 2024. The contractor is preparing a catchup plan to recover the lost time and finish the project by June, 2025. | The county is yet to provide counterpart funding of 10% of the project funds amounting to 36,560,307 | Provision of counterpart funding of 36,560,307 |
| 14                                                    | Issuance of Land titles- Munungaini                                                         | Kamakwa / Mukaro        | July, 2024                   | June, 2025                 | 12 Months                                                     | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | 10%                                                                                                                                              | The project ongoing.                                                                                 | -                                              |
|                                                       | Total Budgeted/Expenditure as per vote book-3914                                            |                         |                              |                            |                                                               |                                      | -                  | 368,403,076.00                                              | -                                                   | -                         |                                                                                                                                                  |                                                                                                      |                                                |
| <b>Health Services</b>                                |                                                                                             |                         |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           |                                                                                                                                                  |                                                                                                      |                                                |
|                                                       | Health Headquarters                                                                         |                         |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           |                                                                                                                                                  |                                                                                                      |                                                |

| S/N o. | Project/ programme Name Title                                                                                                                     | Location of the project | Project/programme Start date | Project/programme end date | Expected duration of the project implementation (Days/Months) | Source of Funds (CGN Govt. or donor) | Contract Sum(Kshs) | Estimated/Budgeted amount for the Project/Programme (Kshs.) | Actual Expenditure as at 30th December 2024 (Kshs.) | Contract Variation (Kshs) | Status of the Project/Percentage of Completion     | Challenges faced/lessons learnt | Recommendations/Comments |
|--------|---------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------|------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------|--------------------|-------------------------------------------------------------|-----------------------------------------------------|---------------------------|----------------------------------------------------|---------------------------------|--------------------------|
| 15     | To support Medical Drugs, Non-pharms and other specialized medical supplies for specialized programmes.                                           | Countywide              | 1st July, 2024               | 30th June, 2025            | 12 Months                                                     | CGN                                  |                    | 200,000,000.00                                              | 25,859,463.00                                       |                           | 12.90%                                             | None                            | None                     |
| 16     | For routine maintenance of medical and dental equipment for county health facilities under MES.                                                   | Countywide              | 1st July, 2024               | 30th June, 2025            | 12 Months                                                     | CGN                                  |                    | 5,250,000.00                                                | 0                                                   |                           | Quotation stage                                    | None                            | None                     |
| 17     | For proposed perimeter wall at Nyeri Town Health Centre                                                                                           | Rware                   | 1st July, 2024               | 30th June, 2025            | 12 Months                                                     | CGN                                  |                    | 4,000,000.00                                                | 0                                                   |                           | Quotation stage                                    | None                            | None                     |
| 18     | For repairs & maintenance of Kiawara Container, and chain link for the microwave.                                                                 | Mugunda Ward            | 1st July, 2024               | 30th June, 2025            | 12 Months                                                     | CGN                                  |                    | 3,000,000.00                                                | 0                                                   |                           | Quotation stage                                    | None                            | None                     |
| 19     | For supplies of various medical equipment to various health facilities.                                                                           | countywide              | 1st July, 2024               | 30th June, 2025            | 12 Months                                                     | CGN                                  |                    | 10,000,000.00                                               | 0                                                   |                           | 0%                                                 | None                            | None                     |
| 20     | Conducting environmental impact assessment; development of hospital master plans at Mt. Kenya Hospital and processing Title deeds for facilities. | Rware                   | 1st July, 2024               | 30th June, 2025            | 12 Months                                                     | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | 0%                                                 | None                            | None                     |
| 21     | Phase 1 - HMIS for Health Facilities to enhance Revenue Collection and data management.                                                           | countywide              | 1st July, 2024               | 30th June, 2025            | 12 Months                                                     | CGN                                  |                    | 30,000,000.00                                               | 4,885,000.00                                        |                           | 16%                                                | None                            | None                     |
|        | <b>Total</b>                                                                                                                                      |                         |                              |                            |                                                               |                                      | -                  | <b>253,250,000.00</b>                                       | <b>30,744,463</b>                                   | -                         |                                                    |                                 |                          |
|        | <b>County Referral Hospital</b>                                                                                                                   |                         |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           |                                                    |                                 |                          |
| 22     | Refurbishment of Non-Residential Buildings at Nyeri County Referral Hospital                                                                      | Nyeri CRH               | F/Y 2024/2025                | F/Y 2024/2025              | 6 months                                                      | CGN                                  |                    | 7,000,000.00                                                | 0                                                   |                           | Awaiting BQ for completion of Paediatrics ward and | None                            | None                     |



| S/N o. | Project/ programme Name Title                                                                               | Location of the project | Project/programme Start date | Project/programme end date | Expected duration of the project implementation (Days/Months) | Source of Funds (CGN Govt. or donor) | Contract Sum(Kshs) | Estimated/Budgeted amount for the Project/Programme (Kshs.) | Actual Expenditure as at 30th December 2024 (Kshs.) | Contract Variation (Kshs) | Status of the Project/Percentage of Completion | Challenges faced/lessons learnt | Recommendations/Comments |
|--------|-------------------------------------------------------------------------------------------------------------|-------------------------|------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------|--------------------|-------------------------------------------------------------|-----------------------------------------------------|---------------------------|------------------------------------------------|---------------------------------|--------------------------|
|        | (Expansion/Repair of various wards & ICU )                                                                  |                         |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           | repairs of Oncology                            |                                 |                          |
| 23     | For equipping various units at Nyeri Referral Hospital                                                      | Nyeri CRH               | F/Y 2024/2025                | F/Y 2024/2025              | 6 months                                                      | CGN                                  |                    | 3,000,000.00                                                | 0                                                   |                           | Quotation stage                                | None                            | None                     |
|        | <b>Total</b>                                                                                                |                         |                              |                            |                                                               |                                      | -                  | <b>10,000,000.00</b>                                        | -                                                   | -                         |                                                |                                 |                          |
|        | <b>Karatina Hospital</b>                                                                                    |                         |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           |                                                |                                 |                          |
| 24     | Refurbishment of Non-Residential Buildings at Karatina Hospital.                                            | Karatina Hospital       | F/Y 2024/2025                | F/Y 2024/2025              | 6 months                                                      | CGN                                  |                    | 2,000,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
|        | <b>Total</b>                                                                                                |                         |                              |                            |                                                               |                                      | -                  | <b>2,000,000.00</b>                                         | -                                                   | -                         |                                                |                                 |                          |
|        | <b>Mukurwe-ini Hospital</b>                                                                                 |                         |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           |                                                |                                 |                          |
| 25     | Proposed OPD Block at Mukurwe-ini Hospital - Phase 1.                                                       | Mukurweini Hospital     | F/Y 2024/2025                | F/Y 2024/2025              | 6 months                                                      | CGN                                  |                    | 40,000,000.00                                               | 0                                                   |                           | 0%                                             | None                            | None                     |
| 26     | Refurbishment of Non-Residential Buildings at Mukurweini Hospital                                           | Mukurweini Hospital     | F/Y 2024/2025                | F/Y 2024/2025              | 6 months                                                      | CGN                                  |                    | 2,000,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
|        | <b>Total</b>                                                                                                |                         |                              |                            |                                                               |                                      | -                  | <b>42,000,000.00</b>                                        | -                                                   | -                         |                                                |                                 |                          |
|        | <b>Othaya Hospital</b>                                                                                      |                         |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           |                                                |                                 |                          |
| 27     | Refurbishment of Non-Residential Buildings at Othaya Hospital.                                              | Othaya Hospital         | F/Y 2024/2025                | F/Y 2024/2025              | 6 months                                                      | CGN                                  |                    | 3,000,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
| 28     | Construction of theater at Othaya level 4 hospital                                                          | Othaya Hospital         | F/Y 2024/2025                | F/Y 2024/2025              | 6 months                                                      | CGN                                  |                    | 3,000,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
|        | <b>Total</b>                                                                                                |                         |                              |                            |                                                               |                                      | -                  | <b>6,000,000.00</b>                                         | -                                                   | -                         |                                                |                                 |                          |
|        | <b>Mt. Kenya Hospital</b>                                                                                   |                         |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           |                                                |                                 |                          |
| 29     | Construction of a radiology block/other units at Mt. Kenya Hospital to improve on amenity service delivery. | Mt. Kenya Hospital      | F/Y 2024/2025                | F/Y 2024/2025              | 6 months                                                      | CGN                                  |                    | 4,000,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
| 30     | Refurbishment of old blood bank building at Mt. Kenya Hospital.                                             | Mt. Kenya Hospital      | F/Y 2024/2025                | F/Y 2024/2025              | 6 months                                                      | CGN                                  |                    | 6,000,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
|        | <b>Total</b>                                                                                                |                         |                              |                            |                                                               |                                      | -                  | <b>10,000,000.00</b>                                        | -                                                   | -                         |                                                |                                 |                          |
|        | <b>Tetu Level IV Hospital</b>                                                                               |                         |                              |                            |                                                               |                                      |                    |                                                             | 0                                                   |                           |                                                |                                 |                          |
| 31     | Construction of Wamagana Level IV                                                                           | Subcounty               | F/Y 2024/2025                | F/Y 2024/2025              | 6 months                                                      | CGN                                  |                    | 40,000,000.00                                               | 0                                                   |                           | 0%                                             | None                            | None                     |

| S/N o. | Project/ programme Name Title                                                                                           | Location of the project | Project/programme Start date | Project/programme end date | Expected duration of the project implementation (Days/Months) | Source of Funds (CGN Govt. or donor) | Contract Sum(Kshs) | Estimated/Budgeted amount for the Project/Programme (Kshs.) | Actual Expenditure as at 30th December 2024 (Kshs.) | Contract Variation (Kshs) | Status of the Project/Percentage of Completion | Challenges faced/lessons learnt | Recommendations/Comments |
|--------|-------------------------------------------------------------------------------------------------------------------------|-------------------------|------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------|--------------------|-------------------------------------------------------------|-----------------------------------------------------|---------------------------|------------------------------------------------|---------------------------------|--------------------------|
|        | Hospital -Tetu Sub-County                                                                                               |                         |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           |                                                |                                 |                          |
|        | <b>Total</b>                                                                                                            |                         |                              |                            |                                                               |                                      |                    | <b>40,000,000.00</b>                                        | <b>0</b>                                            |                           |                                                |                                 |                          |
|        | <b>Rural Health Facilities</b>                                                                                          |                         |                              |                            |                                                               |                                      |                    |                                                             | <b>0</b>                                            |                           |                                                |                                 |                          |
| 32     | For proposed laboratory at Karindundu Dispensary, refurbishments & expansion of hospital's facilities.                  | Konyu                   | F/Y 2024/2025                | F/Y 2024/2025              | 6 months                                                      | CGN                                  |                    | 5,000,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
| 33     | Provision for refurbishment of various rural health facilities, including completion & Equipping Gitathi-ini Dispensary | Countywide              | F/Y 2024/2025                | F/Y 2024/2025              | 6 months                                                      | CGN                                  |                    | 6,250,000.00                                                | 4,957,011.00                                        |                           | 79%                                            | None                            | None                     |
| 34     | Completion- Honi dispensary                                                                                             | Endarasha Mwiyo Ward    | F/Y 2024/2025                | F/Y 2024/2025              | 3 months                                                      | CGN                                  |                    | 2,000,000.00                                                | 3,888,004.50                                        |                           | 100%                                           | None                            | None                     |
| 35     | Construction- Riamukurwe Dispensary and Gatitu Health Centre                                                            | Gatitu/Muruguru Ward    | F/Y 2024/2025                | F/Y 2024/2025              | 3 months                                                      | CGN                                  |                    | 4,000,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
| 36     | Construction- Mutwewathi Dispensary                                                                                     | Mukurweini Central Ward | F/Y 2024/2025                | F/Y 2024/2025              | 3 months                                                      | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
| 37     | Construction of a toilet- Ndugamano dispensary                                                                          | Wamagana Ward           | F/Y 2024/2025                | F/Y 2024/2025              | 3 months                                                      | CGN                                  |                    | 700,000.00                                                  | 0                                                   |                           | 0%                                             | None                            | None                     |
| 38     | Construction of ablution block- Gitero Dispensary                                                                       | Kamakwa / Mukaro Ward   | F/Y 2024/2025                | F/Y 2024/2025              | 3 months                                                      | CGN                                  |                    | 600,000.00                                                  | 0                                                   |                           | 0%                                             | None                            | None                     |
| 39     | Construction of an ablution Block- Kaheti Dispensary                                                                    | Mukurweini West         | F/Y 2024/2025                | F/Y 2024/2025              | 3 months                                                      | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
| 40     | Construction of building- Gakawa Dispensary maternity                                                                   | Gakawa Ward             | F/Y 2024/2025                | F/Y 2024/2025              | 3 months                                                      | CGN                                  |                    | 2,000,000.00                                                | 311,970.4                                           |                           | 16%                                            | None                            | None                     |
| 41     | Construction of building- Miiri Dispensary                                                                              | Iria-ini Mathira Ward   | F/Y 2024/2025                | F/Y 2024/2025              | 3 months                                                      | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
| 42     | Construction of Health Centre- Health Project                                                                           | Naromoru /Kiamath       | F/Y 2024/2025                | F/Y 2024/2025              | 3 months                                                      | CGN                                  |                    | 2,000,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |

| S/N o.                                                  | Project/ programme Name Title                                                                           | Location of the project | Project/programme Start date | Project/programme end date | Expected duration of the project implementation (Days/Months) | Source of Funds (CGN Govt. or donor) | Contract Sum(Kshs) | Estimated/Budgeted amount for the Project/Programme (Kshs.) | Actual Expenditure as at 30th December 2024 (Kshs.) | Contract Variation (Kshs) | Status of the Project/Percentage of Completion                                           | Challenges faced/lessons learnt                                 | Recommendations/Comments                                                          |
|---------------------------------------------------------|---------------------------------------------------------------------------------------------------------|-------------------------|------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------|--------------------|-------------------------------------------------------------|-----------------------------------------------------|---------------------------|------------------------------------------------------------------------------------------|-----------------------------------------------------------------|-----------------------------------------------------------------------------------|
|                                                         |                                                                                                         | aga Ward                |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           |                                                                                          |                                                                 |                                                                                   |
| 43                                                      | Construction of Laboratory- Githima dispensary                                                          | Karatina Town           | F/Y 2024/2025                | F/Y 2024/2025              | 3 months                                                      | CGN                                  |                    | 2,500,000.00                                                | 0                                                   |                           | 0%                                                                                       | None                                                            | None                                                                              |
| 44                                                      | Phase 3 Ablution block and finishing works- Kangurwe Dispensary                                         | Rugi Ward               | F/Y 2024/2025                | F/Y 2024/2025              | 3 months                                                      | CGN                                  |                    | 2,500,000.00                                                | 0                                                   |                           | 0%                                                                                       | None                                                            | None                                                                              |
| 45                                                      | Renovation- Ruthagati Dispensary                                                                        | Kirimukuyu Ward         | F/Y 2024/2025                | F/Y 2024/2025              | 3 months                                                      | CGN                                  |                    | 3,000,000.00                                                | 0                                                   |                           | 0%                                                                                       | None                                                            | None                                                                              |
| 46                                                      | Renovation- Gatei Gaikuyu Dispensary                                                                    | Magutu                  | F/Y 2024/2025                | F/Y 2024/2025              | 3 months                                                      | CGN                                  |                    | 2,000,000.00                                                | 0                                                   |                           | 0%                                                                                       | None                                                            | None                                                                              |
| 47                                                      | Renovation- Tambaya Dispensary                                                                          | Mukurweini West         | F/Y 2024/2025                | F/Y 2024/2025              | 3 months                                                      | CGN                                  |                    | 2,000,000.00                                                | 0                                                   |                           | 0%                                                                                       | None                                                            | None                                                                              |
| 48                                                      | Renovation and equipping male ward - Endarasha Health Centre                                            | Endarasha Mwiyo Ward    | F/Y 2024/2025                | F/Y 2024/2025              | 3 months                                                      | CGN                                  |                    | 3,000,000.00                                                | 0                                                   |                           | 0%                                                                                       | None                                                            | None                                                                              |
| 49                                                      | Purchase of medical equipments for rural health facilities                                              | countywide              | F/Y 2024/2025                | F/Y 2024/2025              | 6 months                                                      | CGN                                  |                    | 10,000,000.00                                               | 2,295,750                                           |                           | 21%                                                                                      | None                                                            | None                                                                              |
| 50                                                      | Purchase of Laboratory Equipment - Muthangira Dispensary                                                | Mugunda Ward            | F/Y 2024/2025                | F/Y 2024/2025              | 3 months                                                      | CGN                                  |                    | 1,000,000.00                                                |                                                     |                           |                                                                                          | None                                                            | None                                                                              |
| 51                                                      | For supplies of household & appliances for Ihururu Rehab, Nyeri Town Health Centre & Naromoru Hospital. | Countywide              | F/Y 2024/2025                | F/Y 2024/2025              | 6 months                                                      | CGN                                  |                    | 1,500,000.00                                                | 711,600.00                                          |                           | 47%                                                                                      | None                                                            | None                                                                              |
| <b>Total</b>                                            |                                                                                                         |                         |                              |                            |                                                               |                                      | -                  | <b>53,050,000.00</b>                                        | <b>12,164,335.9</b>                                 | -                         |                                                                                          |                                                                 |                                                                                   |
| <b>Total Budgeted/Expenditure as per vote book-3915</b> |                                                                                                         |                         |                              |                            |                                                               |                                      | -                  | <b>416,300,000.00</b>                                       | <b>42,908,798.90</b>                                | -                         |                                                                                          |                                                                 |                                                                                   |
| <b>Gender, Youth, Social Services And Sports</b>        |                                                                                                         |                         |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           |                                                                                          |                                                                 |                                                                                   |
| <b>Gender Headquarters</b>                              |                                                                                                         |                         |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           |                                                                                          |                                                                 |                                                                                   |
| 52                                                      | For International youth day, International women day and launch of policy documents                     | Countywide              | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 3,100,000          | 3,100,000.00                                                | 0                                                   | -                         | 57% completed- International youth day observed, Youth policy launched and International | Lack of enough funds to allow extensive stakeholder involvement | Allocate more funds for the activities under this vote head lying squarely on the |

| S/N o. | Project/ programme Name Title                             | Location of the project | Project/programme Start date | Project/programme end date | Expected duration of the project implementation (Days/Months) | Source of Funds (CGN Govt. or donor) | Contract Sum(Kshs) | Estimated/Budgeted amount for the Project/Programme (Kshs.) | Actual Expenditure as at 30th December 2024 (Kshs.) | Contract Variation (Kshs) | Status of the Project/Percentage of Completion                               | Challenges faced/lessons learnt                                                                                             | Recommendations/Comments                                                                             |
|--------|-----------------------------------------------------------|-------------------------|------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------|--------------------|-------------------------------------------------------------|-----------------------------------------------------|---------------------------|------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------|
|        |                                                           |                         |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           | Men's day observed.                                                          |                                                                                                                             | department are many.                                                                                 |
| 53     | For purchase of emergency supplies                        | Countywide              | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 3,500,000          | 3,500,000.00                                                | 0                                                   | -                         | programs are ongoing                                                         | None                                                                                                                        | None                                                                                                 |
| 54     | Sewerage works at Nyeri fire station                      | Countywide              | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 1,000,000          | 1,000,000.00                                                | 0                                                   | -                         | Initiation Phase                                                             | None                                                                                                                        | None                                                                                                 |
| 55     | Purchase of coffins                                       | Countywide              | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 1,000,000          | 1,000,000.00                                                | 917,635.00                                          | -                         | 92% funds committed and the programs are still ongoing                       | Huge requests for support by the vulnerable and needy communities where the budget allocation cannot sustain these requests | Allocate more funds to enable the department support the requests countywide.                        |
| 56     | Purchase of iron sheets and nails for disaster management | Countywide              | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 3,000,000          | 3,000,000.00                                                | 1,130,000.00                                        | -                         | Ongoing                                                                      | budgetary constraints                                                                                                       | Allocate more funds as this is part of the core mandate of the department.                           |
| 57     | Purchase of fuel for disaster vehicles                    | Countywide              | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 4,000,000          | 4,000,000.00                                                | 1,500,050.00                                        | -                         | Ongoing                                                                      | Delayed payments by COB                                                                                                     | None                                                                                                 |
| 58     | Maintenance motor vehicle                                 | Countywide              | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 2,500,000          | 2,500,000.00                                                | 1,707,748.00                                        | -                         | Ongoing                                                                      | Delayed payments by COB                                                                                                     | Having committed 70% of the allocation in the first 6-months, it is important to allocate more funds |
| 59     | Purchase and installation of a container                  | Countywide              | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 1,500,000          | 1,500,000.00                                                | 1,192,741.00                                        | -                         | Ongoing                                                                      | Delayed payments by COB                                                                                                     | None                                                                                                 |
| 60     | Toll free line subscription                               | Countywide              | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 500,000            | 500,000.00                                                  | 0                                                   | -                         | The line has been tested and is working. Awaiting mapping to the short code. | Slow responses by the service provider                                                                                      | Change the service provider with time.                                                               |
| 61     | Purchase of education materials for libraries             | Countywide              | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 2,000,000          | 2,000,000.00                                                | 0                                                   | -                         | Initiation Phase                                                             | None                                                                                                                        | None                                                                                                 |

| S/N o. | Project/ programme Name Title                                                                              | Location of the project | Project/programme Start date | Project/programme end date | Expected duration of the project implementation (Days/Months) | Source of Funds (CGN Govt. or donor) | Contract Sum(Kshs) | Estimated/Budgeted amount for the Project/Programme (Kshs.) | Actual Expenditure as at 30th December 2024 (Kshs.) | Contract Variation (Kshs) | Status of the Project/Percentage of Completion | Challenges faced/lessons learnt | Recommendations/Comments |
|--------|------------------------------------------------------------------------------------------------------------|-------------------------|------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------|--------------------|-------------------------------------------------------------|-----------------------------------------------------|---------------------------|------------------------------------------------|---------------------------------|--------------------------|
|        | and karatina children home                                                                                 |                         |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           |                                                |                                 |                          |
| 62     | Purchase and installation of water harvesting tanks in karatina children home, fire stations and libraries | Countywide              | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 1,400,000          | 1,400,000.00                                                | 0                                                   | -                         | Initiation Phase                               | None                            | None                     |
| 63     | Empowerment Project                                                                                        | Kirimukuyu Ward         | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 2,000,000          | 2,000,000.00                                                | 0                                                   | -                         | Call for proposals initiated.                  | None                            | None                     |
| 64     | Purchase of gas cyclinders                                                                                 | Iria-ini Othaya         | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 5,000,000          | 5,000,000.00                                                | 0                                                   | -                         | Call for proposals initiated.                  | None                            | None                     |
| 65     | Purchase of Merchandise                                                                                    | Aguthi/Gaaki Ward       | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 2,500,000          | 2,500,000.00                                                | 0                                                   | -                         | Call for proposals initiated.                  | None                            | None                     |
| 66     | Purchase of Merchandise                                                                                    | Dedan Kimathi           | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 2,000,000          | 2,000,000.00                                                | 0                                                   | -                         | Call for proposals initiated.                  | None                            | None                     |
| 67     | Purchase of Merchandise                                                                                    | Endarasha Mwiyo Ward    | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 2,900,000          | 2,900,000.00                                                | 0                                                   | -                         | Call for proposals initiated.                  | None                            | None                     |
| 68     | Purchase of Merchandise                                                                                    | Gakawa Ward             | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 1,900,000          | 1,900,000.00                                                | 0                                                   | -                         | Call for proposals initiated.                  | None                            | None                     |
| 69     | Purchase of Merchandise                                                                                    | Iria-ini Mathira Ward   | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 2,500,000          | 2,500,000.00                                                | 0                                                   | -                         | Call for proposals initiated.                  | None                            | None                     |
| 70     | Purchase of Merchandise                                                                                    | Karatina Town           | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 1,000,000          | 1,000,000.00                                                | 0                                                   | -                         | Call for proposals initiated.                  | None                            | None                     |
| 71     | Purchase of Merchandise                                                                                    | Mahiga                  | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 4,000,000          | 4,000,000.00                                                | 0                                                   | -                         | Call for proposals initiated.                  | None                            | None                     |

| S/N o. | Project/ programme Name Title                | Location of the project   | Project/programme Start date | Project/programme end date | Expected duration of the project implementation (Days/Months) | Source of Funds (CGN Govt. or donor) | Contract Sum(Kshs) | Estimated/Budgeted amount for the Project/Programme (Kshs.) | Actual Expenditure as at 30th December 2024 (Kshs.) | Contract Variation (Kshs) | Status of the Project/Percentage of Completion | Challenges faced/lessons learnt | Recommendations/Comments |
|--------|----------------------------------------------|---------------------------|------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------|--------------------|-------------------------------------------------------------|-----------------------------------------------------|---------------------------|------------------------------------------------|---------------------------------|--------------------------|
| 72     | Purchase of Merchandise                      | Mugunda Ward              | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 2,000,000          | 2,000,000.00                                                | 0                                                   | -                         | Call for proposals initiated.                  | None                            | None                     |
| 73     | Purchase of Merchandise                      | Naromoru /Kiamathaga Ward | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 1,000,000          | 1,000,000.00                                                | 2,673,000.00                                        | -                         | Call for proposals initiated.                  | None                            | None                     |
|        | Purchase of Merchandise                      | Ruguru                    | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    |                                                             |                                                     |                           |                                                |                                 |                          |
| 74     | Purchase of Merchandise                      | Thegu                     | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 2,000,000          | 2,000,000.00                                                | 0                                                   | -                         | Call for proposals initiated.                  | None                            | None                     |
| 75     | Purchase of Merchandise and Sports Items     | Kamakwa / Mukaro Ward     | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 1,500,000          | 1,500,000.00                                                | 0                                                   | -                         | Call for proposals initiated.                  | None                            | None                     |
| 76     | Purchase of merchandise and workshop tools   | Ruringu                   | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 5,000,000          | 5,000,000.00                                                | 0                                                   | -                         | Call for proposals initiated.                  | None                            | None                     |
| 77     | Purchase of Photographic Equipment           | Mukurweini Central Ward   | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 300,000            | 300,000.00                                                  | 0                                                   | -                         | Call for proposals initiated.                  | None                            | None                     |
| 78     | Purchase of tent                             | Naromoru /Kiamathaga Ward | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 1,500,000          | 1,500,000.00                                                | 0                                                   | -                         | Call for proposals initiated.                  | None                            | None                     |
| 79     | Purchase of Tents                            | Mukurweini Central Ward   | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 1,500,000          | 1,500,000.00                                                | 0                                                   | -                         | Call for proposals initiated.                  | None                            | None                     |
| 80     | Purchase of Tents, Public Address and Chairs | Mweiga Ward               | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 1,500,000          | 1,500,000.00                                                | 0                                                   | -                         | Call for proposals initiated.                  | None                            | None                     |
| 81     | Purchase of tents, seats and public address  | Kabaru Ward               | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 2,000,000          | 2,000,000.00                                                | 0                                                   | -                         | Call for proposals initiated.                  | None                            | None                     |
| 82     | Completion-Kiawamururu social Hall           | Mukurweini West           | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 3,000,000          | 3,000,000.00                                                | 2,547,792.40                                        | -                         | Ongoing                                        | Delayed payments by COB         | None                     |

| S/N o. | Project/ programme Name Title                  | Location of the project | Project/programme Start date | Project/programme end date | Expected duration of the project implementation (Days/Months) | Source of Funds (CGN Govt. or donor) | Contract Sum(Kshs)   | Estimated/Budgeted amount for the Project/Programme (Kshs.) | Actual Expenditure as at 30th December 2024 (Kshs.) | Contract Variation (Kshs) | Status of the Project/Percentage of Completion | Challenges faced/lessons learnt                                                                                                         | Recommendations/Comments                                     |
|--------|------------------------------------------------|-------------------------|------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------|----------------------|-------------------------------------------------------------|-----------------------------------------------------|---------------------------|------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------|
| 83     | Construction of a Hall,Office and Youth Space  | Aguthi/Gaiki Ward       | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 2,500,000            | 2,500,000.00                                                | 0                                                   | -                         | Site visit done, beacons cannot be verified    | The beacons need re-establishment hence delaying the process.                                                                           | Lands department to fast track with provision of a surveyor. |
| 84     | Construction-Gaikundo social hall              | Mukurweini West         | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 3,000,000            | 3,000,000.00                                                | 0                                                   | -                         | Initiation Phase                               | None                                                                                                                                    | None                                                         |
| 85     | Construction-Ichagachumi Social Hall           | Mukurweini West         | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 2,000,000            | 2,000,000.00                                                | 0                                                   | -                         | Initiation Phase                               | None                                                                                                                                    | None                                                         |
|        | <b>Total</b>                                   |                         |                              |                            |                                                               |                                      | <b>76,100,000.00</b> | <b>76,100,000.00</b>                                        | <b>11,668,966.40</b>                                | <b>-</b>                  |                                                |                                                                                                                                         |                                                              |
|        | <b>Sports Headquarters</b>                     |                         |                              |                            |                                                               |                                      |                      |                                                             |                                                     |                           |                                                |                                                                                                                                         |                                                              |
| 86     | Construction of a toilet- Mathaiti village     | Karatina Town           | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 1,000,000            | 1,000,000.00                                                | 0                                                   | -                         | Site visit done, awaiting BQs                  | The concerned department has a high demand to generate BQs for all county projects hence there is a backlog and the process takes time. | Fast track production of BQs.                                |
| 87     | Construction of a toilet block- stadium        | Karatina Town           | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 200,000              | 200,000.00                                                  | 0                                                   | -                         | Project complete and awaiting final payment    | None                                                                                                                                    | None                                                         |
| 88     | Construction of ablution block-Gichira stadium | Aguthi/Gaiki Ward       | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 2,000,000            | 2,000,000.00                                                | 0                                                   | -                         | Awaiting BQs                                   | The concerned department has a high demand to generate BQs for all county projects hence there is a backlog and the process takes time. | Fast track production of BQs.                                |
| 89     | Ablution Block-Karindi Sports field            | Gikondi Ward            | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 1,500,000            | 1,500,000.00                                                | 0                                                   | -                         | Awaiting BQs                                   | The concerned department has a high demand to generate BQs for all county projects hence there is a backlog and the process takes time. | Fast track production of BQs.                                |
| 90     | Fencing- Gikumbo stadium                       | Magutu                  | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 1,000,000            | 1,000,000.00                                                | 0                                                   | -                         | Site visit done.                               | The field has no beacons hence process cannot start                                                                                     | Re-establish the beacons through the lands department        |

| S/N o. | Project/ programme Name Title                                                                         | Location of the project | Project/programme Start date | Project/programme end date | Expected duration of the project implementation (Days/Months) | Source of Funds (CGN Govt. or donor) | Contract Sum(Kshs) | Estimated/Budgeted amount for the Project/Programme (Kshs.) | Actual Expenditure as at 30th December 2024 (Kshs.) | Contract Variation (Kshs) | Status of the Project/Percentage of Completion | Challenges faced/lessons learnt                                                                                                  | Recommendations/Comments                                                                                                                  |
|--------|-------------------------------------------------------------------------------------------------------|-------------------------|------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------|--------------------|-------------------------------------------------------------|-----------------------------------------------------|---------------------------|------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------|
| 91     | Erecting of portable hardball goals, portable netball goals and volleyball pitch at Kamukunji grounds | countywide              | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 1,000,000          | 1,000,000.00                                                | 0                                                   | -                         | Initiation Phase                               | None                                                                                                                             | None                                                                                                                                      |
| 92     | Purchase of sports equipment's for KICOSCA, KYISA and TALANTA HELLA competitions                      | countywide              | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 7,000,000          | 7,000,000.00                                                | 0                                                   | -                         | Initiation Phase                               | None                                                                                                                             | None                                                                                                                                      |
| 93     | Purchase of Balls and Uniforms                                                                        | Mweiga Ward             | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 1,000,000          | 1,000,000.00                                                | 0                                                   | -                         | Call for proposals initiated.                  | None                                                                                                                             | None                                                                                                                                      |
| 94     | Purchase of sports Equipment                                                                          | Aguthi/Gaiki Ward       | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 500,000            | 500,000.00                                                  | 0                                                   | -                         | Call for proposals initiated.                  | None                                                                                                                             | None                                                                                                                                      |
| 95     | Purchase of Sports Equipment                                                                          | Iria-ini Mathira Ward   | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 1,000,000          | 1,000,000.00                                                | 0                                                   | -                         | Call for proposals initiated.                  | None                                                                                                                             | None                                                                                                                                      |
| 96     | Purchase of Sports Equipment                                                                          | Mukurweini Central Ward | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 200,000            | 200,000.00                                                  | 0                                                   | -                         | Call for proposals initiated.                  | None                                                                                                                             | None                                                                                                                                      |
| 97     | Purchase of Sports Items                                                                              | Karatina Town           | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 800,000            | 800,000.00                                                  | 0                                                   | -                         | Call for proposals initiated.                  | None                                                                                                                             | None                                                                                                                                      |
| 98     | Sports equipment                                                                                      | Chinga                  | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 1,500,000          | 1,500,000.00                                                | 0                                                   | -                         | Call for proposals initiated.                  | None                                                                                                                             | None                                                                                                                                      |
| 99     | Sports equipment                                                                                      | Konyu                   | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 500,000            | 500,000.00                                                  | 0                                                   | -                         | Call for proposals initiated.                  | None                                                                                                                             | None                                                                                                                                      |
| 100    | Field and transport allowance- Sports                                                                 | Kirimukuyu ward         | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 1,000,000          | 1,000,000.00                                                | 0                                                   | -                         | Initiation Phase                               | None                                                                                                                             | None                                                                                                                                      |
| 101    | Governors Tournament Cup                                                                              | countywide              | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  | 5,000,000          | 5,000,000.00                                                | 0                                                   | -                         | Planning stage                                 | Access to the total allocated funds was not possible since only 50% of budgetary allocation is accessible in the first 6 months. | Make the budget allocation accessible 100% at the beginning of the financial year to allow adequate time for planning and implementation. |



| S/N o.                                                  | Project/ programme Name Title                                                                                                               | Location of the project | Project/programme Start date | Project/programme end date | Expected duration of the project implementation (Days/Months) | Source of Funds (CGN Govt. or donor) | Contract Sum(Kshs) | Estimated/Budgeted amount for the Project/Programme (Kshs.) | Actual Expenditure as at 30th December 2024 (Kshs.) | Contract Variation (Kshs) | Status of the Project/Percentage of Completion                   | Challenges faced/lessons learnt                                | Recommendations/Comments                                |
|---------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------|-------------------------|------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------|--------------------|-------------------------------------------------------------|-----------------------------------------------------|---------------------------|------------------------------------------------------------------|----------------------------------------------------------------|---------------------------------------------------------|
|                                                         | <b>Total</b>                                                                                                                                |                         |                              |                            |                                                               |                                      | 25,200,000.00      | 25,200,000.00                                               | -                                                   | -                         |                                                                  |                                                                |                                                         |
|                                                         | <b>Total Budgeted/Expenditure as per vote book-3916</b>                                                                                     |                         |                              |                            |                                                               |                                      | 101,300,000.00     | 101,300,000.00                                              | 11,668,966.40                                       | -                         |                                                                  |                                                                |                                                         |
| <b>County Public Service And Solid Waste Management</b> |                                                                                                                                             |                         |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           |                                                                  |                                                                |                                                         |
| 102                                                     | Installation of Lift at the County Headquarters (Governor's office) for accessibility from Ground Floor to Second Floor (phase 1 – ongoing) | Countywide              | 1st July, 2024               | 30th June, 2025            | 12 Months                                                     | CGN                                  |                    | 6,750,000.00                                                | 0                                                   |                           | 50% (Awarded the tender awaiting contractor hand over)           | Delay in the provision of bills of quantity                    | The bills of quantities should be prepared in good time |
| 103                                                     | For Repairs and improvement of the offices and security enhancement                                                                         | Countywide              | 1st July, 2024               | 30th June, 2025            | 12 Months                                                     | CGN                                  |                    | 3,000,000.00                                                | 0                                                   |                           | 35% (Requisition has been done to enable internet connectivity ) | None                                                           | None                                                    |
|                                                         | <b>Total</b>                                                                                                                                |                         |                              |                            |                                                               |                                      | -                  | 9,750,000.00                                                | -                                                   | -                         |                                                                  |                                                                |                                                         |
|                                                         | <b>Solid Waste Management</b>                                                                                                               |                         |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           |                                                                  |                                                                |                                                         |
| 104                                                     | Purchase of Workshop Tools, Spares and Small Equipment;                                                                                     | Countywide              | 1st July, 2024               | 30th June, 2025            | 12 months                                                     | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | 45%                                                              | Process ongoing, with Inadequate budgetary allocation          | Adequate Budgetary Allocation                           |
| 105                                                     | Purchase of Protective/Safety Gears for sanitation staff                                                                                    | Countywide              | 1st July, 2024               | 30th June, 2025            | 12 months                                                     | CGN                                  |                    | 2,000,000.00                                                | 0                                                   |                           | 50%                                                              | Process ongoing, with Inadequate budgetary allocation          | Adequate Budgetary Allocation                           |
| 106                                                     | Construction of drainage - Gikeu dumpsite                                                                                                   | Karima                  | 1st July, 2024               | 30th June, 2025            | 12 months                                                     | CGN                                  |                    | 3,000,000.00                                                | 0                                                   |                           | 50%                                                              | BQ complete. Awaiting, but had Inadequate budgetary allocation | None                                                    |
| 107                                                     | Perimeter wall at Gikeu dumpsite (Phase 2)                                                                                                  | Countywide              | 1st July, 2024               | 30th June, 2025            | 12 months                                                     | CGN                                  |                    | 10,000,000.00                                               | 0                                                   |                           | 50%                                                              | Pending signing of the agreement                               | None                                                    |
| 108                                                     | Completion of carwash facilities (garbage trucks)                                                                                           | Countywide              | 1st July, 2024               | 30th June, 2025            | 12 months                                                     | CGN                                  |                    | 300,000.00                                                  | 0                                                   |                           | 50%                                                              | BQ revised awaiting Implementation of project                  | None                                                    |

| S/N o.                                                     | Project/ programme Name Title                           | Location of the project | Project/programme Start date | Project/programme end date | Expected duration of the project implementation (Days/Months) | Source of Funds (CGN Govt. or donor) | Contract Sum(Kshs) | Estimated/Budgeted amount for the Project/Programme (Kshs.) | Actual Expenditure as at 30th December 2024 (Kshs.) | Contract Variation (Kshs) | Status of the Project/Percentage of Completion                                            | Challenges faced/lessons learnt                               | Recommendations/Comments      |
|------------------------------------------------------------|---------------------------------------------------------|-------------------------|------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------|--------------------|-------------------------------------------------------------|-----------------------------------------------------|---------------------------|-------------------------------------------------------------------------------------------|---------------------------------------------------------------|-------------------------------|
| 109                                                        | Maintenance of Motor Vehicles/Garbage trucks            | Countywide              | 1st July, 2024               | 30th June, 2025            | 12 months                                                     | CGN                                  |                    | 2,200,000.00                                                | 698,500.00                                          |                           | 45%                                                                                       | Pending inspection reports                                    | None                          |
| 110                                                        | Maintenance of Plants & Machinery                       | Countywide              | 1st July, 2024               | 30th June, 2025            | 12 months                                                     | CGN                                  |                    | 1,250,000.00                                                | 0                                                   |                           | 45%                                                                                       | Pending inspection reports                                    | None                          |
| 111                                                        | Fuel (garbage collection and dumpsite management)       | Countywide              | 1st July, 2024               | 30th June, 2025            | 12 months                                                     | CGN                                  |                    | 17,000,000.00                                               | 8,500,000.00                                        |                           | 65%                                                                                       | Payment in the process                                        | None                          |
| 112                                                        | Hire of Machinery                                       | Countywide              | 1st July, 2024               | 30th June, 2025            | 12 months                                                     | CGN                                  |                    | 1,500,000.00                                                | 0                                                   |                           | 50%                                                                                       | Inadequate budgetary allocation                               | Adequate Budgetary Allocation |
| 113                                                        | Purchase of skip bins                                   | Countywide              | 1st July, 2024               | 30th June, 2025            | 12 months                                                     | CGN                                  |                    | 5,000,000.00                                                | 0                                                   |                           | 50%                                                                                       | Delays at the design stage                                    | None                          |
|                                                            | <b>Total</b>                                            |                         |                              |                            |                                                               |                                      | -                  | <b>43,250,000.00</b>                                        | <b>9,198,500.00</b>                                 | -                         |                                                                                           |                                                               |                               |
|                                                            | <b>Total Budgeted/Expenditure as per vote book-3917</b> |                         |                              |                            |                                                               |                                      | -                  | <b>53,000,000.00</b>                                        | <b>9,198,500.00</b>                                 | -                         |                                                                                           |                                                               |                               |
| <b>Agriculture, Livestock And Aqua-culture Development</b> |                                                         |                         |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           |                                                                                           |                                                               |                               |
|                                                            | <b>Agriculture Management</b>                           |                         |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           |                                                                                           |                                                               |                               |
| 114                                                        | Fuel for production (E subsidy)                         | Countywide              | 1st July 2024                | 30th June 2025             | 12 months                                                     | CGN                                  | 500,000            | 1,000,000.00                                                | 500,000.00                                          | - 500,000.00              | 50% fuel procured                                                                         | None                                                          | None                          |
| 115                                                        | Maintenance Expenses-Rehabilitation of vehicles (6)     | Countywide              | 1st July 2024                | 30th June 2025             | 12 months                                                     | CGN                                  | 0                  | 3,000,000.00                                                | 0                                                   |                           | 30% Await Purchase order for repair of vehicles and purchase of tyres worth Ksh 1,500,000 | Delay release of the vehicle inspection report                | None                          |
| 116                                                        | Purchase of Office Furniture and Fittings               | Countywide              | 1st July 2024                | 30th June 2025             | 12 months                                                     | CGN                                  | 0                  | 1,000,000.00                                                | 0                                                   |                           | 0%                                                                                        | Half budget in the vote book hindering procurement initiation | None                          |
|                                                            | <b>Total</b>                                            |                         |                              |                            |                                                               |                                      | <b>500,000</b>     | <b>5,000,000.00</b>                                         | <b>500,000.00</b>                                   | <b>- 500,000.00</b>       |                                                                                           |                                                               |                               |
|                                                            | <b>Crops Management</b>                                 |                         |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           |                                                                                           |                                                               |                               |

| S/N o. | Project/ programme Name Title                                                                  | Location of the project | Project/programme Start date | Project/programme end date | Expected duration of the project implementation (Days/Months) | Source of Funds (CGN Govt. or donor) | Contract Sum(Kshs) | Estimated/Budgeted amount for the Project/Programme (Kshs.) | Actual Expenditure as at 30th December 2024 (Kshs.) | Contract Variation (Kshs) | Status of the Project/Percentage of Completion | Challenges faced/lessons learnt                               | Recommendations/Comments          |
|--------|------------------------------------------------------------------------------------------------|-------------------------|------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------|--------------------|-------------------------------------------------------------|-----------------------------------------------------|---------------------------|------------------------------------------------|---------------------------------------------------------------|-----------------------------------|
| 117    | Purchase of Sunflower seedlings                                                                | Countywide              | 1st July 2024                | 30th June 2025             | 12 months                                                     | CGN                                  | 0                  | 3,000,000.00                                                | 0                                                   |                           | 0%                                             | None                                                          | None                              |
| 118    | Purchase of Agricultural materials and inputs                                                  | Kirimukuyu Ward         | 1st July 2024                | 30th June 2025             | 12 months                                                     | CGN                                  | 0                  | 5,000,000.00                                                | 0                                                   |                           | 0%                                             | Half budget in the vote book hindering procurement initiation | Release of the full budget amount |
| 119    | Supply of manure                                                                               | Chinga                  | 1st July 2024                | 30th June 2025             | 12 months                                                     | CGN                                  | 0                  | 3,000,000.00                                                | 0                                                   |                           | 30%                                            | Delay issuance of the purchase order                          | Release of the full budget amount |
| 120    | Purchase of seedlings                                                                          | Magutu                  | 1st July 2024                | 30th June 2025             | 12 months                                                     | CGN                                  | 0                  | 1,000,000.00                                                | 0                                                   |                           | 0%                                             | Half budget in the vote book hindering procurement initiation | Release of the full budget amount |
| 121    | Supply of maize seeds                                                                          | Chinga                  | 1st July 2024                | 30th June 2025             | 12 months                                                     | CGN                                  | 0                  | 2,000,000.00                                                | 0                                                   |                           | 0%                                             | Half budget in the vote book hindering procurement initiation | Release of the full budget amount |
| 122    | Completion, renovation and fencing at Kieni West Sub County Offices Improving work environment | Countywide              | 1st July 2024                | 30th June 2025             | 12 months                                                     | CGN                                  | 0                  | 2,000,000.00                                                | 0                                                   |                           | 0% Await development of the BQ                 | Half budget in the vote book hindering procurement initiation | Release of the full budget amount |
|        | <b>Total</b>                                                                                   |                         |                              |                            |                                                               |                                      | -                  | <b>16,000,000.00</b>                                        | -                                                   | -                         |                                                |                                                               |                                   |
|        | <b>Livestock Production</b>                                                                    |                         |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           |                                                |                                                               |                                   |
| 123    | Construct and modernize 1 zero grazing unit at Wambugu ATC                                     | Countywide              | 1st July 2024                | 30th June 2025             | 12 months                                                     | CGN                                  | 0                  | 2,000,000.00                                                | 0                                                   |                           | 0%                                             | Half budget in the vote book hindering procurement initiation | Release of the full budget amount |
| 124    | Purchase of Office Furniture and Fittings                                                      | Countywide              | 1st July 2024                | 30th June 2025             | 12 months                                                     | CGN                                  | 0                  | 1,000,000.00                                                | 0                                                   |                           | 0%                                             | Half budget in the vote book hindering procurement initiation | Release of the full budget amount |
| 125    | Purchase of breeding stock                                                                     | Magutu                  | 1st July 2024                | 30th June 2025             | 12 months                                                     | CGN                                  | 0                  | 3,000,000.00                                                | 0                                                   |                           | 10% Requisition done                           | Await contract agreement Number                               | None                              |
| 126    | Purchase of chicks                                                                             | Karima                  | 1st July 2024                | 30th June 2025             | 12 months                                                     | CGN                                  | 0                  | 3,000,000.00                                                | 0                                                   |                           | 10% Requisition done                           | Await contract agreement Number                               | None                              |

| S/N o. | Project/ programme Name Title                                                                       | Location of the project | Project/programme Start date | Project/programme end date | Expected duration of the project implementation (Days/Months) | Source of Funds (CGN Govt. or donor) | Contract Sum(Kshs) | Estimated/Budgeted amount for the Project/Programme (Kshs.) | Actual Expenditure as at 30th December 2024 (Kshs.) | Contract Variation (Kshs) | Status of the Project/Percentage of Completion | Challenges faced/lessons learnt                               | Recommendations/Comments          |
|--------|-----------------------------------------------------------------------------------------------------|-------------------------|------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------|--------------------|-------------------------------------------------------------|-----------------------------------------------------|---------------------------|------------------------------------------------|---------------------------------------------------------------|-----------------------------------|
| 127    | Purchase of chicks                                                                                  | Ruringu                 | 1st July 2024                | 30th June 2025             | 12 months                                                     | CGN                                  | 0                  | 2,000,000.00                                                | 0                                                   |                           | 10% Requisition done                           | Await contract agreement Number                               | None                              |
| 128    | Purchase of chicks and goats                                                                        | Iria-ini Mathira Ward   | 1st July 2024                | 30th June 2025             | 12 months                                                     | CGN                                  | 0                  | 3,000,000.00                                                | 0                                                   |                           | 10% Requisition done                           | Await contract agreement Number                               | None                              |
|        | <b>Total</b>                                                                                        |                         |                              |                            |                                                               |                                      | -                  | <b>14,000,000.00</b>                                        | -                                                   | -                         |                                                |                                                               |                                   |
|        | <b>Veterinary Services</b>                                                                          |                         |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           |                                                |                                                               |                                   |
| 129    | Animal Breeding, Vector Control and Disease control                                                 | Countywide              | 1st July 2024                | 30th June 2025             | 12 months                                                     | CGN                                  | 4,000,000          | 8,712,000.00                                                | 0                                                   | - 4,712,000.00            | 10% Requisition done                           | None                                                          | None                              |
| 130    | Purchase of Vaccines and Sera for control of Notifiable diseases                                    | Countywide              | 1st July 2024                | 30th June 2025             | 12 months                                                     | CGN                                  | 4,000,000          | 8,188,000.00                                                | 0                                                   | - 4,188,000.00            | 10% Requisition done                           | None                                                          | None                              |
| 131    | Purchase of fuel for vaccination                                                                    | Countywide              | 1st July 2024                | 30th June 2025             | 12 months                                                     | CGN                                  | 3,500,000          | 3,500,000.00                                                | 3,500,000.00                                        | -                         | 100%                                           | None                                                          | None                              |
| 132    | A.I services                                                                                        | Countywide              | 1st July 2024                | 30th June 2025             | 12 months                                                     | CGN                                  | 0                  | 3,500,000.00                                                | 3,688,000.00                                        |                           | 100%                                           | None                                                          | None                              |
|        | <b>Total</b>                                                                                        |                         |                              |                            |                                                               |                                      | <b>11,500,000</b>  | <b>23,900,000.00</b>                                        | <b>7,188,000.00</b>                                 | <b>- 8,900,000.00</b>     |                                                |                                                               |                                   |
|        | <b>Wambugu ATC</b>                                                                                  |                         |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           |                                                |                                                               |                                   |
| 133    | Supplies for production-Farm development – Purchase of farm inputs                                  | Countywide              | 1st July 2024                | 30th June 2025             | 12 months                                                     | CGN                                  | 0                  | 3,000,000.00                                                | 0                                                   |                           | 0%                                             | Half budget in the vote book hindering procurement initiation | Release of the full budget amount |
| 134    | Installation of solar security lights                                                               | Countywide              | 1st July 2024                | 30th June 2025             | 12 months                                                     | CGN                                  | 0                  | 1,500,000.00                                                | 0                                                   |                           | 0%                                             | Half budget in the vote book hindering procurement initiation | Release of the full budget amount |
| 135    | Modernize and equip one ablution block                                                              | Countywide              | 1st July 2024                | 30th June 2025             | 12 months                                                     | CGN                                  | 0                  | 500,000.00                                                  | 0                                                   |                           | 0%                                             | Half budget in the vote book hindering procurement initiation | Release of the full budget amount |
| 136    | Laboratory Materials, Supplies and Small Equipment (Innovation technologies and training Equipment) | Countywide              | 1st July 2024                | 30th June 2025             | 12 months                                                     | CGN                                  | 0                  | 2,000,000.00                                                | 0                                                   |                           | 0%                                             | None                                                          | None                              |
|        | <b>Total</b>                                                                                        |                         |                              |                            |                                                               |                                      | -                  | <b>7,000,000.00</b>                                         | -                                                   | -                         |                                                |                                                               |                                   |
|        | <b>AMS Narumoru</b>                                                                                 |                         |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           |                                                |                                                               |                                   |

| S/N o. | Project/ programme Name Title                                               | Location of the project | Project/programme Start date | Project/programme end date | Expected duration of the project implementation (Days/Months) | Source of Funds (CGN Govt. or donor) | Contract Sum(Kshs)   | Estimated/Budgeted amount for the Project/Programme (Kshs.) | Actual Expenditure as at 30th December 2024 (Kshs.) | Contract Variation (Kshs) | Status of the Project/Percentage of Completion | Challenges faced/lessons learnt                                   | Recommendations/Comments          |
|--------|-----------------------------------------------------------------------------|-------------------------|------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------|----------------------|-------------------------------------------------------------|-----------------------------------------------------|---------------------------|------------------------------------------------|-------------------------------------------------------------------|-----------------------------------|
| 137    | Fuel for production                                                         | Countywide              | 1st July 2024                | 30th June 2025             | 12 months                                                     | CGN                                  | 0                    | 2,000,000.00                                                | 1,000,000.00                                        |                           | 50% Fuel procured                              | None                                                              | None                              |
| 138    | Rehabilitate Plant machinery and farm tractors                              | Countywide              | 1st July 2024                | 30th June 2025             | 12 months                                                     | CGN                                  | 0                    | 3,000,000.00                                                | 0                                                   |                           | 30 % Requisition done of Ksh 628,255           | None                                                              | None                              |
| 139    | Purchase of Agricultural Machinery and Equipment ( Heavy duty chisel plough | Countywide              | 1st July 2024                | 30th June 2025             | 12 months                                                     | CGN                                  | 0                    | 1,500,000.00                                                | 0                                                   |                           | 0%                                             | Half budget in the vote book hindering procurement initiation     | Release of the full budget amount |
|        | <b>Total</b>                                                                |                         |                              |                            |                                                               |                                      | -                    | <b>6,500,000.00</b>                                         | <b>1,000,000.00</b>                                 | -                         |                                                |                                                                   |                                   |
|        | <b>KABDP</b>                                                                |                         |                              |                            |                                                               |                                      |                      |                                                             |                                                     |                           |                                                |                                                                   |                                   |
| 140    | Conditional Grants                                                          | Countywide              | 1st July 2024                | 30th June 2025             | 12 months                                                     | CGN SIDA                             | 0                    | 11,918,919.00                                               | 0                                                   |                           | 0%                                             | Delay release of the donor funds                                  | Donors to release the funds Early |
| 141    | Counterfunding for KABDP                                                    | Countywide              | 1st July 2024                | 30th June 2025             | 12 months                                                     | CGN SIDA                             | 0                    | 10,000,000.00                                               | 0                                                   |                           | 0%                                             | Delay release of the donor funds                                  | Donors to release the funds Early |
|        | <b>Total</b>                                                                |                         |                              |                            |                                                               |                                      | -                    | <b>21,918,919.00</b>                                        | -                                                   | -                         |                                                |                                                                   |                                   |
|        | <b>NAVCD</b>                                                                |                         |                              |                            |                                                               |                                      |                      |                                                             |                                                     |                           |                                                |                                                                   |                                   |
| 142    | Conditional Grants                                                          | Countywide              | 1st July 2024                | 30th June 2025             | 12 months                                                     | CGN World Bank                       | 0                    | 151,515,152.00                                              | 0                                                   |                           | 0%                                             | Delay release of the donor funds                                  | Donors to release the funds Early |
| 143    | Counterfunding for NAVCDP                                                   | Countywide              | 1st July 2024                | 30th June 2025             | 12 months                                                     | CGN World Bank                       | 0                    | 5,000,000.00                                                | 0                                                   |                           | 0%                                             | Delay release of the donor funds                                  | Donors to release the funds Early |
|        | <b>Total</b>                                                                |                         |                              |                            |                                                               |                                      | -                    | <b>156,515,152.00</b>                                       | -                                                   | -                         |                                                |                                                                   |                                   |
|        | <b>ABDP</b>                                                                 |                         |                              |                            |                                                               |                                      |                      |                                                             |                                                     |                           |                                                |                                                                   |                                   |
| 144    | Conditional Grants                                                          | Countywide              | 1st July 2024                | 30th June 2025             | 12 months                                                     | IFAD                                 | 0                    | 19,315,146.00                                               | 0                                                   |                           | 0%                                             | Delay release of the donor funds                                  | Donors to release the funds Early |
| 145    | <b>Total</b>                                                                |                         |                              |                            |                                                               |                                      | -                    | <b>19,315,146.00</b>                                        | -                                                   | -                         |                                                |                                                                   |                                   |
|        | <b>Total Budgeted/Expenditure as per vote book-3918</b>                     |                         |                              |                            |                                                               |                                      | <b>12,000,000.00</b> | <b>270,149,217.00</b>                                       | <b>8,688,000.00</b>                                 | <b>-9,400,000.00</b>      |                                                |                                                                   |                                   |
|        | <b>Trade, Co-Operatives, Culture And Tourism</b>                            |                         |                              |                            |                                                               |                                      |                      |                                                             |                                                     |                           |                                                |                                                                   |                                   |
|        | <b>Trade</b>                                                                |                         |                              |                            |                                                               |                                      |                      |                                                             |                                                     |                           |                                                |                                                                   |                                   |
| 146    | Restoration of grounded vehicles to improve mobility                        | Countywide              | 01/07/2024                   | 30/06/2025                 | 12 months                                                     | CGN                                  | 1,000,000            | 1,000,000.00                                                | 0                                                   | -                         | Request for inspection done                    | Changes in the IFMIS system and lengthy registration of suppliers | None                              |

| S/N o. | Project/ programme Name Title                                       | Location of the project | Project/programme Start date | Project/programme end date | Expected duration of the project implementation (Days/Months) | Source of Funds (CGN Govt. or donor) | Contract Sum(Kshs) | Estimated/Budgeted amount for the Project/Programme (Kshs.) | Actual Expenditure as at 30th December 2024 (Kshs.) | Contract Variation (Kshs) | Status of the Project/Percentage of Completion                                                                      | Challenges faced/lessons learnt | Recommendations/Comments                                                                                                             |
|--------|---------------------------------------------------------------------|-------------------------|------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------|--------------------|-------------------------------------------------------------|-----------------------------------------------------|---------------------------|---------------------------------------------------------------------------------------------------------------------|---------------------------------|--------------------------------------------------------------------------------------------------------------------------------------|
| 147    | Renovations of offices at the HQs and Ruringu                       | Rware                   | 01/07/2024                   | 30/06/2025                 | 12 months                                                     | CGN                                  | 1,000,000          | 1,000,000.00                                                | 0                                                   | -                         | Request for BQ done                                                                                                 | None                            | None                                                                                                                                 |
| 148    | Installation of secured weights and Measures Store to hold valuable | Ruringu                 | 01/07/2024                   | 30/06/2025                 | 12 months                                                     | CGN                                  | 1,000,000          | 1,000,000.00                                                | 0                                                   | -                         | Request for BQ done                                                                                                 | None                            | None                                                                                                                                 |
| 149    | Completion of building- Iriaini Mathira Market                      | Iria-ini Mathira Ward   | 01/07/2024                   | 30/06/2025                 | 12 months                                                     | CGN                                  | 1,000,000          | 1,000,000.00                                                | 0                                                   | -                         | Request for BQ done                                                                                                 | None                            | None                                                                                                                                 |
| 150    | Completion of the Market- Nairutia Market                           | Mugunda Ward            | 01/07/2024                   | 30/06/2025                 | 12 months                                                     | CGN                                  | 2,200,000          | 2,200,000.00                                                | 0                                                   | -                         | Request for BQ done                                                                                                 | None                            | None                                                                                                                                 |
| 151    | Construction of Market                                              | Dedan Kimathi           | 01/07/2024                   | 30/06/2025                 | 12 months                                                     | CGN                                  | 3,000,000          | 3,000,000.00                                                | 0                                                   | -                         | Request for BQ done                                                                                                 | None                            | None                                                                                                                                 |
| 152    | Construction of stalls- Gitunduti Market                            | Magutu                  | 01/07/2024                   | 30/06/2025                 | 12 months                                                     | CGN                                  | 2,000,000          | 2,000,000.00                                                | 0                                                   | -                         | Request for BQ done                                                                                                 | None                            | None                                                                                                                                 |
| 153    | Construction of stalls- Gakindu Bus Stage                           | Mukurweini West         | 01/07/2024                   | 30/06/2025                 | 12 months                                                     | CGN                                  | 2,000,000          | 2,000,000.00                                                | 0                                                   | -                         | Request for BQ done                                                                                                 | None                            | None                                                                                                                                 |
| 154    | Steel Signage and SACCO- Chaka Market                               | Thegu                   | 01/07/2024                   | 30/06/2025                 | 12 months                                                     | CGN                                  | 1,000,000          | 1,000,000.00                                                | 0                                                   | -                         | Request for BQ done                                                                                                 | None                            | None                                                                                                                                 |
| 155    | Construction of toilet- Ithekahuno Market                           | Aguthi/Gaaki Ward       | 01/07/2024                   | 30/06/2025                 | 12 months                                                     | CGN                                  | 700,000            | 700,000.00                                                  | 0                                                   | -                         | Request for BQ done                                                                                                 | None                            | None                                                                                                                                 |
| 156    | Organizing Devolution Conference, Trade Week, and ASK shows.        | countywide              | 01/07/2024                   | 30/06/2025                 | 12 months                                                     | CGN                                  | 2,000,000          | 2,000,000.00                                                | 0                                                   | -                         | Request for BQ done                                                                                                 | None                            | None                                                                                                                                 |
| 157    | For Securing Offices and Major Markets                              | countywide              | 01/07/2024                   | 30/06/2025                 | 12months                                                      | CGN                                  | 4,500,000          | 4,500,000.00                                                | 0                                                   | -                         | 40% done                                                                                                            | None                            | None                                                                                                                                 |
| 158    | Construction of an industrial park                                  | Thegu                   | 01/09/2023                   | 30/06/2026                 | 2 years                                                       | GOK/CGN                              | 589,292,137        | 250,000,000.00                                              | 0                                                   | 339,292,137.00            | 20% complete 57,632,729 paid 2023/24<br><br>Payment certificate of 33M main works issued and 2.4 M bore hole issued | None                            | Ongoing project the (multiyear project and budget co-shared between the two levels of Government- challenge on planning for National |

| S/N o.                                    | Project/ programme Name Title                                                                                       | Location of the project | Project/programme Start date | Project/programme end date | Expected duration of the project implementation (Days/Months) | Source of Funds (CGN Govt. or donor) | Contract Sum(Kshs)    | Estimated/Budgeted amount for the Project/Programme (Kshs.) | Actual Expenditure as at 30th December 2024 (Kshs.) | Contract Variation (Kshs) | Status of the Project/Percentage of Completion | Challenges faced/lessons learnt | Recommendations/Comments      |
|-------------------------------------------|---------------------------------------------------------------------------------------------------------------------|-------------------------|------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------|-----------------------|-------------------------------------------------------------|-----------------------------------------------------|---------------------------|------------------------------------------------|---------------------------------|-------------------------------|
|                                           |                                                                                                                     |                         |                              |                            |                                                               |                                      |                       |                                                             |                                                     |                           |                                                |                                 | Government release of funds ) |
| 159                                       | County Contribution                                                                                                 | countywide              | 01/09/2023                   | 30/06/2026                 | 2 years                                                       | GOK/CGN                              |                       | 100,000,000.00                                              | 0                                                   | - 100,000,000.00          | 0%                                             | None                            | None                          |
|                                           | <b>Total</b>                                                                                                        |                         |                              |                            |                                                               |                                      | <b>610,692,137.00</b> | <b>371,400,000.00</b>                                       | <b>-</b>                                            | <b>239,292,137.00</b>     |                                                |                                 |                               |
|                                           | <b>Culture and Arts</b>                                                                                             |                         |                              |                            |                                                               |                                      |                       |                                                             |                                                     |                           |                                                |                                 |                               |
| 160                                       | Innovations and talent search in Culture and Arts                                                                   | countywide              | 01/07/2024                   | 30/06/2025                 | 12months                                                      | CGN                                  | 1,000,000             | 1,000,000.00                                                | 0                                                   |                           | Request for applications made                  | None                            | None                          |
|                                           | <b>Total</b>                                                                                                        |                         |                              |                            |                                                               |                                      | <b>1,000,000.00</b>   | <b>1,000,000.00</b>                                         | <b>-</b>                                            | <b>-</b>                  |                                                |                                 |                               |
|                                           | <b>Co-operative Development</b>                                                                                     |                         |                              |                            |                                                               |                                      |                       |                                                             |                                                     |                           |                                                |                                 |                               |
| 161                                       | Purchase of ICT equipment to support the Co-operative Data Management System.                                       | countywide              | 01/07/2024                   | 30/06/2025                 | 12months                                                      | CGN                                  | 1,000,000             | 1,000,000.00                                                | 0                                                   |                           | Development of specification identified        | None                            | None                          |
| 162                                       | ASK Show and Ushirika Day                                                                                           | countywide              | 01/07/2024                   | 30/06/2025                 | 12months                                                      | CGN                                  | 1,500,000             | 1,500,000.00                                                | 0                                                   |                           | 70% Done                                       | None                            | None                          |
|                                           | <b>Total</b>                                                                                                        |                         |                              |                            |                                                               |                                      | <b>2,500,000.00</b>   | <b>2,500,000.00</b>                                         | <b>-</b>                                            | <b>-</b>                  |                                                |                                 |                               |
|                                           | <b>Tourism Development</b>                                                                                          |                         |                              |                            |                                                               |                                      |                       |                                                             |                                                     |                           |                                                |                                 |                               |
| 163                                       | Organize and hold Annual Cultural Celebrations. 6th Cultural Festivals (Mau-Mau day and World Tourism Celebrations) | countywide              | 01/07/2024                   | 30/06/2025                 | 12months                                                      | CGN                                  | 5,000,000.00          | 5,000,000.00                                                | 0                                                   |                           | Planning Stage                                 | None                            | None                          |
|                                           | <b>Total</b>                                                                                                        |                         |                              |                            |                                                               |                                      | <b>5,000,000.00</b>   | <b>5,000,000.00</b>                                         | <b>-</b>                                            | <b>-</b>                  |                                                |                                 |                               |
|                                           | <b>Total Budgeted/Expenditure as per vote book-3919</b>                                                             |                         |                              |                            |                                                               |                                      | <b>619,192,137.00</b> | <b>379,900,000.00</b>                                       | <b>-</b>                                            | <b>239,292,137.00</b>     |                                                |                                 |                               |
| <b>Education, Training and Devolution</b> |                                                                                                                     |                         |                              |                            |                                                               |                                      |                       |                                                             |                                                     |                           |                                                |                                 |                               |
|                                           | <b>ECDE</b>                                                                                                         |                         |                              |                            |                                                               |                                      |                       |                                                             |                                                     |                           |                                                |                                 |                               |

| S/N o. | Project/ programme Name Title                                    | Location of the project   | Project/programme Start date | Project/programme end date | Expected duration of the project implementation (Days/Months) | Source of Funds (CGN Govt. or donor) | Contract Sum(Kshs) | Estimated/Budgeted amount for the Project/Programme (Kshs.) | Actual Expenditure as at 30th December 2024 (Kshs.) | Contract Variation (Kshs) | Status of the Project/Percentage of Completion | Challenges faced/lessons learnt | Recommendations/Comments |
|--------|------------------------------------------------------------------|---------------------------|------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------|--------------------|-------------------------------------------------------------|-----------------------------------------------------|---------------------------|------------------------------------------------|---------------------------------|--------------------------|
| 164    | Refurbishment of office block at headquarter                     | Countywide                | 1st July,2024                | 30th June 2025             | 12 months                                                     | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
| 165    | Fencing phase 2- Giathugu ECDE                                   | Rugi Ward                 | 1st July,2024                | 30th June 2025             | 12 months                                                     | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
| 166    | Installation of floor tiles- Gatunganga ECDE                     | Ruguru                    | 1st July,2024                | 30th June 2025             | 12 months                                                     | CGN                                  |                    | 200,000.00                                                  | 0                                                   |                           | 0%                                             | None                            | None                     |
| 167    | ongoing- Kieni ECDE                                              | Konyu                     | 1st July,2024                | 30th June 2025             | 12 months                                                     | CGN                                  |                    | 700,000.00                                                  | 0                                                   |                           | 0%                                             | None                            | None                     |
| 168    | Renovation- Muirungi ECDE; Kariko ECDE; Mumbu-ini; Gichiche ECDE | Chinga                    | 1st July,2024                | 30th June 2025             | 12 months                                                     | CGN                                  |                    | 2,200,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
| 169    | Renovation- Mutitu ECDE                                          | Karima                    | 1st July,2024                | 30th June 2025             | 12 months                                                     | CGN                                  |                    | 2,000,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
| 170    | Renovation- Ndima-ini, Karindundu and Gaturiri ECDEs             | Konyu                     | 1st July,2024                | 30th June 2025             | 12 months                                                     | CGN                                  |                    | 3,000,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
| 171    | Renovation of 2 classrooms- Kianjeneni ECDE                      | Karatina Town             | 1st July,2024                | 30th June 2025             | 12 months                                                     | CGN                                  |                    | 1,500,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
| 172    | Completion of Classroom- Rundung'uru ECDE                        | Mugunda Ward              | 1st July,2024                | 30th June 2025             | 12 months                                                     | CGN                                  |                    | 1,200,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
| 173    | Construction- Kamakwa ECDE and Child Care Phase 1                | Kamakwa / Mukaro Ward     | 1st July,2024                | 30th June 2025             | 12 months                                                     | CGN                                  |                    | 2,500,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
| 174    | Construction and Equipping- ECDE/ Youth Polytechnic              | Endarasha Mwiyo Ward      | 1st July,2024                | 30th June 2025             | 12 months                                                     | CGN                                  |                    | 2,500,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
| 175    | Construction of a classroom- Ngoru ECDE                          | Mukurweini Central Ward   | 1st July,2024                | 30th June 2025             | 12 months                                                     | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
| 176    | Construction of a toilet -Kigwandi ECDE                          | Wamagana Ward             | 1st July,2024                | 30th June 2025             | 12 months                                                     | CGN                                  |                    | 700,000.00                                                  | 0                                                   |                           | 0%                                             | None                            | None                     |
| 177    | Construction of a toilet - Gathuthi ECDE                         | Wamagana Ward             | 1st July,2024                | 30th June 2025             | 12 months                                                     | CGN                                  |                    | 700,000.00                                                  | 0                                                   |                           | 0%                                             | None                            | None                     |
| 178    | Construction of 2 Classrooms -ECDE                               | Naromoru /Kiamathaga Ward | 1st July,2024                | 30th June 2025             | 12 months                                                     | CGN                                  |                    | 3,000,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
| 179    | construction of a classroom- ECDE                                | Gatarakwa                 | 1st July,2024                | 30th June 2025             | 12 months                                                     | CGN                                  |                    | 1,800,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
| 180    | construction of a toilet block - Chieni ECDE                     | Ruguru                    | 1st July,2024                | 30th June 2025             | 12 months                                                     | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |



| S/N o. | Project/ programme Name Title                                                                                                                          | Location of the project | Project/programme Start date | Project/programme end date | Expected duration of the project implementation (Days/Months) | Source of Funds (CGN Govt. or donor) | Contract Sum(Kshs) | Estimated/Budgeted amount for the Project/Programme (Kshs.) | Actual Expenditure as at 30th December 2024 (Kshs.) | Contract Variation (Kshs) | Status of the Project/Percentage of Completion | Challenges faced/lessons learnt | Recommendations/Comments |
|--------|--------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------|------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------|--------------------|-------------------------------------------------------------|-----------------------------------------------------|---------------------------|------------------------------------------------|---------------------------------|--------------------------|
| 181    | construction of a toilet block- Gatunganga ECDE                                                                                                        | Ruguru                  | 1st July,2024                | 30th June 2025             | 12 months                                                     | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
| 182    | Construction of ablution block - ECDE                                                                                                                  | Kirimukuyu Ward         | 1st July,2024                | 30th June 2025             | 12 months                                                     | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
| 183    | Construction of building - Gatei ECDE                                                                                                                  | Thegu                   | 1st July,2024                | 30th June 2025             | 12 months                                                     | CGN                                  |                    | 1,500,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
| 184    | Construction of classrooms/sanitary facilities - ECDE                                                                                                  | Mahiga                  | 1st July,2024                | 30th June 2025             | 12 months                                                     | CGN                                  |                    | 3,000,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
| 185    | Construction of ECDE - Ruringu ECDE                                                                                                                    | Ruringu                 | 1st July,2024                | 30th June 2025             | 12 months                                                     | CGN                                  |                    | 3,000,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
| 186    | Construction of Kitchen and ablution block - ECDE                                                                                                      | Iria-ini Mathira Ward   | 1st July,2024                | 30th June 2025             | 12 months                                                     | CGN                                  |                    | 2,000,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
| 187    | Purchase of furniture - Gatunganga ECDE                                                                                                                | Ruguru                  | 1st July,2024                | 30th June 2025             | 12 months                                                     | CGN                                  |                    | 100,000.00                                                  | 0                                                   |                           | 0%                                             | None                            | None                     |
| 188    | Equipping of ECDEs Centers County Wide - Procure tables, chairs, play materials - Swings, Slides, Hide and seek etc. equipment and learning materials. | Countywide              | 1st July,2024                | 30th June 2025             | 12 months                                                     | CGN                                  |                    | 8,500,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
|        | <b>Total</b>                                                                                                                                           |                         |                              |                            |                                                               |                                      | -                  | <b>46,100,000.00</b>                                        | -                                                   | -                         |                                                |                                 |                          |
|        | <b>Youth Polytechnics</b>                                                                                                                              |                         |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           |                                                |                                 |                          |
| 189    | VTC Training materials, tools and equipment                                                                                                            | countywide              | 1st July,2024                | 30th June 2025             | 12 months                                                     | CGN                                  |                    | 8,000,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
| 190    | Purchase of five laptops and five desktops                                                                                                             | countywide              | 1st July,2024                | 30th June 2025             | 12 months                                                     | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
| 191    | Sign boards for 40 VTCs                                                                                                                                | countywide              | 1st July,2024                | 30th June 2025             | 12 months                                                     | CGN                                  |                    | 2,000,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
| 192    | Grant to support training in VTCs at Kshs 5,000 for three thousand trainees                                                                            | countywide              | 1st July,2024                | 30th June 2025             | 12 months                                                     | CGN                                  |                    | 15,000,000.00                                               | 0                                                   |                           | 0%                                             | None                            | None                     |
| 193    | Bodaboda training                                                                                                                                      | Kiganjo-Mathari         | 1st July,2024                | 30th June 2025             | 12 months                                                     | CGN                                  |                    | 3,000,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
| 194    | Bodaboda training/ Group empowerment                                                                                                                   | Konyu                   | 1st July,2024                | 30th June 2025             | 12 months                                                     | CGN                                  |                    | 500,000.00                                                  | 0                                                   |                           | 0%                                             | None                            | None                     |
| 195    | Training                                                                                                                                               | Gatitu/Muruguru Ward    | 1st July,2024                | 30th June 2025             | 12 months                                                     | CGN                                  |                    | 2,500,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |

| S/N o.                                       | Project/ programme Name Title                                                                                                    | Location of the project   | Project/programme Start date | Project/programme end date | Expected duration of the project implementation (Days/Months) | Source of Funds (CGN Govt. or donor) | Contract Sum(Kshs) | Estimated/Budgeted amount for the Project/Programme (Kshs.) | Actual Expenditure as at 30th December 2024 (Kshs.) | Contract Variation (Kshs) | Status of the Project/Percentage of Completion | Challenges faced/lessons learnt | Recommendations/Comments |
|----------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------|---------------------------|------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------|--------------------|-------------------------------------------------------------|-----------------------------------------------------|---------------------------|------------------------------------------------|---------------------------------|--------------------------|
| 196                                          | Training and issuance of driving licences                                                                                        | Kabaru Ward               | 1st July,2024                | 30th June 2025             | 12 months                                                     | CGN                                  |                    | 2,000,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
| 197                                          | Training of Bodaboda riders and lorry drivers                                                                                    | Thegu                     | 1st July,2024                | 30th June 2025             | 12 months                                                     | CGN                                  |                    | 3,000,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
| 198                                          | Procure chairs and working desks for officers                                                                                    | countywide                | 1st July,2024                | 30th June 2025             | 12 months                                                     | CGN                                  |                    | 2,000,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
|                                              | <b>Total</b>                                                                                                                     |                           |                              |                            |                                                               |                                      | -                  | <b>39,000,000.00</b>                                        | -                                                   | -                         |                                                |                                 |                          |
|                                              | <b>Total Budgeted/Expenditure as per vote book-3920</b>                                                                          |                           |                              |                            |                                                               |                                      |                    | <b>85,100,000.00</b>                                        |                                                     |                           |                                                |                                 |                          |
| <b>Water, Environment And Climate Change</b> |                                                                                                                                  |                           |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           |                                                |                                 |                          |
|                                              | <b>Water Headquarters</b>                                                                                                        |                           |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           |                                                |                                 |                          |
| 199                                          | Laying of distribution pipes and fittings                                                                                        | Countywide                | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 3,500,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 200                                          | Construction of a 225 m3 tank for water storage-Kihoto Water Project                                                             | Naromoru /Kiamathaga Ward | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 4,500,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 201                                          | Purchase and supply of (45No.) plastic water tanks of 10,000ltr                                                                  | Countywide                | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 5,345,416.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
|                                              | <b>Total</b>                                                                                                                     |                           |                              |                            |                                                               |                                      | -                  | <b>13,345,416.00</b>                                        | -                                                   | -                         |                                                |                                 |                          |
|                                              | <b>Environment and Natural Resources</b>                                                                                         |                           |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           |                                                |                                 |                          |
| 202                                          | Brush cutter with chainsaw attachment, haglof vanier callipers                                                                   | Countywide                | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 130,000.00                                                  | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 203                                          | Purchase of an engine water pump and its accessories (hosepipe, 10,000litre tank)                                                | Countywide                | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 120,000.00                                                  | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 204                                          | Braided hosepipe, watering cans, wheel barrows, spades, shade nets, machette, hoes for establishment of a County tree nursery to | Countywide                | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 70,000.00                                                   | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |

| S/N o. | Project/ programme Name Title                                                                                                                                                   | Location of the project | Project/programme Start date | Project/programme end date | Expected duration of the project implementation (Days/Months) | Source of Funds (CGN Govt. or donor) | Contract Sum(Kshs) | Estimated/Budgeted amount for the Project/Programme (Kshs.) | Actual Expenditure as at 30th December 2024 (Kshs.) | Contract Variation (Kshs) | Status of the Project/Percentage of Completion | Challenges faced/lessons learnt | Recommendations/Comments |
|--------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------|------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------|--------------------|-------------------------------------------------------------|-----------------------------------------------------|---------------------------|------------------------------------------------|---------------------------------|--------------------------|
|        | allow for the cultivation of a larger number of tree seedlings, which is essential for reforestation, agroforestry, and land restoration initiatives.                           |                         |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           |                                                |                                 |                          |
| 205    | Environment Impact Assessment/Environmental Audits                                                                                                                              | Countywide              | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 2,000,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
|        | <b>Total</b>                                                                                                                                                                    |                         |                              |                            |                                                               |                                      |                    | <b>2,320,000.00</b>                                         |                                                     |                           |                                                |                                 |                          |
| 206    | Conditional grant for climate change programme                                                                                                                                  | Countywide              | 1st July,2024                | 30th June 2025             | 365 Days                                                      | Donor                                |                    | 11,000,000.00                                               | 1,829,200.00                                        |                           | Ongoing                                        | None                            | None                     |
| 207    | Conditional grant for climate change programme                                                                                                                                  | Countywide              | 1st July,2024                | 30th June 2025             | 365 Days                                                      | Donor                                |                    | 125,000,000.00                                              | 4,970,790.00                                        |                           | Ongoing                                        | None                            | None                     |
| 208    | Allocation of 3% of the development budget to the County Climate Change Fund (CCF), Borehole camera- (1M), Terra metre (SAS 4000)- (4M), Construction of houses (Forest )- (5M) | Countywide              | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 10,734,584.00                                               | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 209    | Fruit Seedlings                                                                                                                                                                 | Kamakwa / Mukaro Ward   | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 300,000.00                                                  | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 210    | Construction of a Coffee Dryer- Tambaya Coffee Dryer                                                                                                                            | Mukurweini West         | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 211    | Construction of a Coffee Dryer - Gaikundo Coffee dryer                                                                                                                          | Mukurweini West         | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 212    | Construction of a Coffee Dryer - Gatura Coffee Dryer                                                                                                                            | Mukurweini West         | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |

| S/N o. | Project/ programme Name Title                                      | Location of the project | Project/programme Start date | Project/programme end date | Expected duration of the project implementation (Days/Months) | Source of Funds (CGN Govt. or donor) | Contract Sum(Kshs) | Estimated/Budgeted amount for the Project/Programme (Kshs.) | Actual Expenditure as at 30th December 2024 (Kshs.) | Contract Variation (Kshs) | Status of the Project/Percentage of Completion | Challenges faced/lessons learnt | Recommendations/Comments |
|--------|--------------------------------------------------------------------|-------------------------|------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------|--------------------|-------------------------------------------------------------|-----------------------------------------------------|---------------------------|------------------------------------------------|---------------------------------|--------------------------|
| 213    | Desilting - Kirumia Dam                                            | Kiganjo-Mathari         | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 1,500,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 214    | Distribution Pipes - Chinga Water Project                          | Chinga                  | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 2,000,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 215    | Distribution Pipes                                                 | Endarasha Mwiyo Ward    | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 3,100,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 216    | Distribution Pipes                                                 | Gakawa Ward             | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 1,100,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 217    | Distribution Pipes - Kiahuria water Project                        | Gatarakwa               | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 1,300,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 218    | Distribution Pipes - Embaringo Water Project                       | Gatarakwa               | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 1,300,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 219    | Distribution Pipes                                                 | Gatitu/Muruguru Ward    | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 1,500,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 220    | Distribution Pipes                                                 | Gikondi Ward            | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 3,000,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 221    | Distribution Pipes - Warazo, Sherati B and Gatagati water projects | Kabaru Ward             | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 3,000,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 222    | Purchase of tree seedlings                                         | Kiganjo-Mathari         | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 200,000.00                                                  | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 223    | Purchase of water tanks - Kombu Men SHG                            | Kiganjo-Mathari         | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 300,000.00                                                  | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 224    | Purchase of dairy goats                                            | Kiganjo-Mathari         | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | Planning and BOQ                               | None                            | None                     |

| S/N o. | Project/ programme Name Title                        | Location of the project   | Project/programme Start date | Project/programme end date | Expected duration of the project implementation (Days/Months) | Source of Funds (CGN Govt. or donor) | Contract Sum(Kshs) | Estimated/Budgeted amount for the Project/Programme (Kshs.) | Actual Expenditure as at 30th December 2024 (Kshs.) | Contract Variation (Kshs) | Status of the Project/Percentage of Completion | Challenges faced/lessons learnt | Recommendations/Comments |
|--------|------------------------------------------------------|---------------------------|------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------|--------------------|-------------------------------------------------------------|-----------------------------------------------------|---------------------------|------------------------------------------------|---------------------------------|--------------------------|
|        |                                                      |                           |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           | preparation on going                           |                                 |                          |
| 225    | Distribution Pipes - Kagongo Water Project           | Magutu                    | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 500,000.00                                                  | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 226    | Distribution Pipes - Muthira Water Project           | Magutu                    | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 227    | Distribution Pipes - Gatei Water Project             | Magutu                    | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 228    | Distribution Pipes - Ndumanu Water Project           | Magutu                    | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 229    | Distribution Pipes - West Magutu                     | Magutu                    | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 1,500,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 230    | Construction of a solar dryer                        | Mahiga                    | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 2,000,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 231    | Distribution Pipes                                   | Naromoru /Kiamathaga Ward | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 232    | Drilling - Muthuthi-ini Dispensary Borehole          | Gikondi Ward              | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 6,000,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 233    | Drilling Borehole - Kiboya Borehole                  | Gakawa Ward               | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 2,000,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 234    | Drilling of a borehole - Konyu Gachuku Water Project | Konyu                     | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 5,800,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 235    | Milk Cans - Watuka farmers' cooperative society      | Gatarakwa                 | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 500,000.00                                                  | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |

| S/N o. | Project/ programme Name Title                                      | Location of the project   | Project/programme Start date | Project/programme end date | Expected duration of the project implementation (Days/Months) | Source of Funds (CGN Govt. or donor) | Contract Sum(Kshs) | Estimated/Budgeted amount for the Project/Programme (Kshs.) | Actual Expenditure as at 30th December 2024 (Kshs.) | Contract Variation (Kshs) | Status of the Project/Percentage of Completion | Challenges faced/lessons learnt | Recommendations/Comments |
|--------|--------------------------------------------------------------------|---------------------------|------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------|--------------------|-------------------------------------------------------------|-----------------------------------------------------|---------------------------|------------------------------------------------|---------------------------------|--------------------------|
| 236    | Pipes, fittings and breeding stock                                 | Thegu                     | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 3,100,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 237    | Purchase of 6.5 kg Cooking Gas Cylinders                           | Mukurweini Central Ward   | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 3,000,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 238    | Purchase of avocado oil extraction machine                         | Rware                     | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 100,000.00                                                  | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 239    | Purchase of avocado tree seedlings                                 | Chinga                    | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 1,100,000.00                                                | 2,978,088.95                                        |                           | 100%                                           | None                            | None                     |
|        | Supply of fruit tree seedlings                                     | Karatina Town             |                              |                            |                                                               |                                      |                    | 0                                                           |                                                     |                           | 100%                                           | None                            | None                     |
| 240    | Purchase of Chicks                                                 | Naromoru /Kiamathaga Ward | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 1,500,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 241    | Purchase of chicks                                                 | Dedan Kimathi             | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 242    | Purchase of Chicks                                                 | Gatitu/Muruguru Ward      | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 3,000,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 243    | Purchase of Chicks                                                 | Kamakwa / Mukaro Ward     | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 2,700,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 244    | Purchase of chicks                                                 | Ruringu                   | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 1,500,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 245    | Purchase of chicks                                                 | Wamagana Ward             | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 1,500,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 246    | Purchase of Chicks, feeds and other agriculture assorted equipment | Mweiga Ward               | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 3,000,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |

| S/N o. | Project/ programme Name Title                               | Location of the project   | Project/programme Start date | Project/programme end date | Expected duration of the project implementation (Days/Months) | Source of Funds (CGN Govt. or donor) | Contract Sum(Kshs) | Estimated/Budgeted amount for the Project/Programme (Kshs.) | Actual Expenditure as at 30th December 2024 (Kshs.) | Contract Variation (Kshs) | Status of the Project/Percentage of Completion | Challenges faced/lessons learnt | Recommendations/Comments               |
|--------|-------------------------------------------------------------|---------------------------|------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------|--------------------|-------------------------------------------------------------|-----------------------------------------------------|---------------------------|------------------------------------------------|---------------------------------|----------------------------------------|
| 247    | Purchase of Dairy goats                                     | Mahiga                    | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 3,000,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                                   |
| 248    | Purchase of dairy goats                                     | Wamagana Ward             | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 1,500,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                                   |
| 249    | Purchase of dryers/tanks                                    | Rware                     | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 3,100,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                                   |
| 250    | Purchase of goats                                           | Ruringu                   | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 1,600,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                                   |
| 251    | Purchase of irrigation kits                                 | Aguthi/Gaaki Ward         | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 2,600,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                                   |
| 252    | Purchase of Pipes and fittings - Gikondi Irrigation Project | Gikondi Ward              | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 500,000.00                                                  | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                                   |
| 253    | Purchase of Pipes and fittings - Kiirungi Irrigation Scheme | Gikondi Ward              | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 2,000,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                                   |
| 254    | Purchase of Pipes and fittings                              | Kirimukuyu Ward           | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 3,000,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                                   |
|        | Rehabilitation of 50m3 Masonary tank in mukurweini          | Gikondi ward              | 1/7/24                       | 30/11/2024                 | 150 days                                                      | County                               |                    | 0                                                           | 2,064,492.00                                        |                           | Done                                           |                                 | Payment of Pending Bill for 2023/2024. |
| 255    | Purchase of seedlings                                       | Aguthi/Gaaki Ward         | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 500,000.00                                                  | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                                   |
| 256    | Purchase of seeds                                           | Naromoru /Kiamathaga Ward | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                                   |

| S/N o.                                                           | Project/ programme Name Title                           | Location of the project | Project/programme Start date | Project/programme end date | Expected duration of the project implementation (Days/Months) | Source of Funds (CGN Govt. or donor) | Contract Sum(Kshs) | Estimated/Budgeted amount for the Project/Programme (Kshs.) | Actual Expenditure as at 30th December 2024 (Kshs.) | Contract Variation (Kshs) | Status of the Project/Percentage of Completion | Challenges faced/lessons learnt | Recommendations/Comments |
|------------------------------------------------------------------|---------------------------------------------------------|-------------------------|------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------|--------------------|-------------------------------------------------------------|-----------------------------------------------------|---------------------------|------------------------------------------------|---------------------------------|--------------------------|
| 257                                                              | Purchase of Water Supplies Equipment                    | Iria-ini Mathira Ward   | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 3,000,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 258                                                              | Rehabilitation of boreholes                             | Mugunda Ward            | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 3,100,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 259                                                              | Water Connectivity - OMWASCO                            | Rugi Ward               | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 3,000,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 260                                                              | Water Project - Kinaini Water Project                   | Dedan Kimathi           | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 2,000,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 261                                                              | Water project - Lower Magutu water project              | Karatina Town           | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 3,000,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 262                                                              | Kagati Irrigation Water Project                         | Ruguru                  | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 1,500,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
| 263                                                              | Kahiraini Coffee Factory                                | Ruguru                  | 1st July,2024                | 30th June 2025             | 365 Days                                                      | CGN                                  |                    | 1,500,000.00                                                | 0                                                   |                           | Planning and BOQ preparation on going          | None                            | None                     |
|                                                                  | <b>Total</b>                                            |                         |                              |                            |                                                               |                                      | -                  | <b>249,034,584.00</b>                                       | <b>11,842,570.95</b>                                | -                         |                                                |                                 |                          |
|                                                                  | <b>Total Budgeted/Expenditure as per vote book-3921</b> |                         |                              |                            |                                                               |                                      | -                  | <b>264,700,000.00</b>                                       | <b>11,842,570.95</b>                                | -                         |                                                |                                 |                          |
| <b>County Public Service Board</b>                               |                                                         |                         |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           |                                                |                                 |                          |
| 264                                                              | Construction of Buildings -                             | Countywide              | July,2024                    | June,2025                  | 12 Months                                                     | CGN                                  |                    | 6,000,000.00                                                | 0                                                   |                           | 0%                                             | None                            | None                     |
|                                                                  | <b>Total Budgeted/Expenditure as per vote book-3923</b> |                         |                              |                            |                                                               |                                      |                    | <b>6,000,000.00</b>                                         | <b>0</b>                                            |                           |                                                |                                 |                          |
| <b>Roads, Transport, Public Works, Infrastructure And Energy</b> |                                                         |                         |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           |                                                |                                 |                          |
|                                                                  | <b>Roads</b>                                            |                         |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           |                                                |                                 |                          |



| S/N o. | Project/ programme Name Title                                                                                           | Location of the project       | Project/programme Start date | Project/programme end date | Expected duration of the project implementation (Days/Months) | Source of Funds (CGN Govt. or donor) | Contract Sum(Kshs) | Estimated/Budgeted amount for the Project/Programme (Kshs.) | Actual Expenditure as at 30th December 2024 (Kshs.) | Contract Variation (Kshs) | Status of the Project/Percentage of Completion | Challenges faced/lessons learnt | Recommendations/Comments          |
|--------|-------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------|--------------------|-------------------------------------------------------------|-----------------------------------------------------|---------------------------|------------------------------------------------|---------------------------------|-----------------------------------|
| 265    | KRB allocation                                                                                                          | Countywide                    | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 131,534,361.00                                              | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 266    | Concreting- Muthambi, Gathiruini and Gichungu Hill                                                                      | Rugi Ward                     | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 5,000,000.00                                                | 2,127,669.05                                        |                           | 43%                                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 267    | Upgrading of roads                                                                                                      | Kamakwa /Mukaro Karatina Town | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    |                                                             | 4,880,185.90                                        |                           | 100%                                           | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 268    | Concreting - Mungetho-Kieni Road                                                                                        | Konyu                         | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 1,500,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 269    | Concreting - Kimondo-DEB Ihiga Primary Road                                                                             | Konyu                         | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 1,500,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 270    | Concreting - Gakuyu-Thangathi Road 1                                                                                    | Konyu                         | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 2,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 271    | Tarmacking - Kiganjo-Mathari Roads                                                                                      | Kiganjo-Mathari               | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 5,000,000.00                                                | 1,888,828.00                                        |                           | 38%                                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 272    | Grading and Gravelling - Chinga Roads                                                                                   | Chinga                        | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 5,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 273    | Grading and Gravelling - Wamutero karugu Road                                                                           | Gatarakwa                     | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 1,500,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 274    | Grading and Gravelling - Wandare Road                                                                                   | Gatarakwa                     | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 3,500,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 275    | Grading and Gravelling - KRB Roads                                                                                      | Iria-ini Othaya               | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 5,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 276    | Grading and Gravelling - Gatugi-Gitugu Road                                                                             | Karima                        | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 5,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 277    | Grading and Gravelling - Gitunduti-Mt. Kenya Forest Road (G25864);Ndumanu-Kagochi Road (G25870); Ndumanu-Giakaibei Road | Magutu                        | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 5,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |

| S/N o. | Project/ programme Name Title                                              | Location of the project | Project/programme Start date | Project/programme end date | Expected duration of the project implementation (Days/Months) | Source of Funds (CGN Govt. or donor) | Contract Sum(Kshs) | Estimated/Budgeted amount for the Project/Programme (Kshs.) | Actual Expenditure as at 30th December 2024 (Kshs.) | Contract Variation (Kshs) | Status of the Project/Percentage of Completion | Challenges faced/lessons learnt | Recommendations/Comments          |
|--------|----------------------------------------------------------------------------|-------------------------|------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------|--------------------|-------------------------------------------------------------|-----------------------------------------------------|---------------------------|------------------------------------------------|---------------------------------|-----------------------------------|
|        | (G25882); Gakuyu-Kiamecheru Road (G25886); Gathehu-Gatei Road(G25873)      |                         |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           |                                                |                                 |                                   |
| 278    | Grading and Gravelling - Gakindu Migiti - Kagarii road                     | Mukurweini West         | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 5,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 279    | Grading and Gravelling - Ruguru KRB Roads                                  | Ruguru                  | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 5,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 280    | Grading and Gravelling - Chorongi B - Tarmac Road                          | Ruringu                 | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 5,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 281    | Grading and murraming - KRB Roads                                          | Aguthi/Gaaki Ward       | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 5,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 282    | Grading and murraming - KRB Roads                                          | Dedan Kimathi           | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 5,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 283    | Grading and murraming - KRB Roads                                          | Endarasha Mwiyo Ward    | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 5,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 284    | Grading and murraming - Construction of roads( Wathituga ECDE Ragati p243  | Gakawa Ward             | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 1,800,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 285    | Grading and murraming- Jane and Hildah ECDE Ragati Parish p163             | Gakawa Ward             | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 3,200,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 286    | Grading and murraming - KRB Roads                                          | Gatitu/Muruguru Ward    | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 5,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 287    | Grading and murraming - Kiangima Road                                      | Gikondi Ward            | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 5,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 288    | Grading and murraming - KRB Roads                                          | Iria-ini Mathira Ward   | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 5,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 289    | Grading and murraming - G25077 Munyu Judea Road,G25056 Mbaria Samaria Road | Kabaru Ward             | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 5,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |

| S/N o. | Project/ programme Name Title                                                                                                                          | Location of the project    | Project/programme Start date | Project/programme end date | Expected duration of the project implementation (Days/Months) | Source of Funds (CGN Govt. or donor) | Contract Sum(Kshs) | Estimated/Budgeted amount for the Project/Programme (Kshs.) | Actual Expenditure as at 30th December 2024 (Kshs.) | Contract Variation (Kshs) | Status of the Project/Percentage of Completion | Challenges faced/lessons learnt | Recommendations/Comments          |
|--------|--------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------|------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------|--------------------|-------------------------------------------------------------|-----------------------------------------------------|---------------------------|------------------------------------------------|---------------------------------|-----------------------------------|
| 290    | Grading and murrming - KRB Roads                                                                                                                       | Kamakwa / Mukaro Ward      | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 5,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 291    | Grading and murrming - KRB Roads                                                                                                                       | Karatina Town              | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 5,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 292    | Grading and murrming - KRB Roads                                                                                                                       | Kirimukuyu Ward            | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 5,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 293    | Grading and murrming - KRB Roads                                                                                                                       | Mahiga                     | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 5,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 294    | Grading and murrming - KRB Roads                                                                                                                       | Mugunda Ward               | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 5,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 295    | Grading and murrming - Kiahungu Road 3                                                                                                                 | Mukurweini Central Ward    | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 296    | Grading and murrming - Ichamara Market- Ichamara                                                                                                       | Mukurweini Central Ward    | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 2,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 297    | Grading and murrming - Kiahungu Road 2                                                                                                                 | Mukurweini Central Ward    | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 2,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 298    | Grading and Murrming - Mweiga Town Road, Kamatongu Road, Amboni Road, Mwireri Road, Njengu Road, Bodeni Road, Expages Road, Njoguini Road and Ark Road | Mweiga Ward                | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 5,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 299    | Grading and murrming - KRB Roads                                                                                                                       | Naromoru / Kiamathaga Ward | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 5,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 300    | Grading and murrming - KRB Roads                                                                                                                       | Thegu                      | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 5,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 301    | Murrming and gravelling - KRB Roads                                                                                                                    | Wamagana Ward              | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 5,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |

| S/N o. | Project/ programme Name Title                            | Location of the project | Project/programme Start date | Project/programme end date | Expected duration of the project implementation (Days/Months) | Source of Funds (CGN Govt. or donor) | Contract Sum(Kshs) | Estimated/Budgeted amount for the Project/Programme (Kshs.) | Actual Expenditure as at 30th December 2024 (Kshs.) | Contract Variation (Kshs) | Status of the Project/Percentage of Completion | Challenges faced/lessons learnt | Recommendations/Comments          |
|--------|----------------------------------------------------------|-------------------------|------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------|--------------------|-------------------------------------------------------------|-----------------------------------------------------|---------------------------|------------------------------------------------|---------------------------------|-----------------------------------|
| 302    | Tarmacking - KRB Road                                    | Rware                   | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 5,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 303    | Repair of plant and machinery                            | Countywide              | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 18,000,000.00                                               | 595,900.00                                          |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 304    | Governor Residence Parking Area & Cabros                 | Countywide              | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 2,500,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 305    | Concreting - Gakuyu-Thangathi Road 2                     | Konyu                   | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 306    | Concreting - Kiangonina Road                             | Ruguru                  | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 1,200,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 307    | Concreting - Kiairewa Road                               | Ruguru                  | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 1,300,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 308    | Grading and Gravelling - Wanjuki wanjahi Road            | Gatarakwa               | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 1,700,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 309    | Grading and Gravelling - Kinuthia Kiahuria Road          | Gatarakwa               | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 1,800,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 310    | Grading and Gravelling - Muthiutuku-Kihoro Njaramba road | Gatarakwa               | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 2,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 311    | Grading and Gravelling - Kahuho Road                     | Gatarakwa               | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 3,600,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 312    | Grading and Gravelling- Kagumo-Kiriko Road               | Karima                  | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 2,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 313    | Grading and Gravelling - Gachomo-Ichamama Road           | Karima                  | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 4,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 314    | Grading and gravelling - Njoguini Road                   | Rugi Ward               | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 3,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 315    | Grading and gravelling - Thukuma/Ngumbu/Wanduta          | Rugi Ward               | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 3,500,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |

| S/N o. | Project/ programme Name Title                                                                                                                         | Location of the project   | Project/programme Start date | Project/programme end date | Expected duration of the project implementation (Days/Months) | Source of Funds (CGN Govt. or donor) | Contract Sum(Kshs) | Estimated/Budgeted amount for the Project/Programme (Kshs.) | Actual Expenditure as at 30th December 2024 (Kshs.) | Contract Variation (Kshs) | Status of the Project/Percentage of Completion | Challenges faced/lessons learnt | Recommendations/Comments          |
|--------|-------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------|------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------|--------------------|-------------------------------------------------------------|-----------------------------------------------------|---------------------------|------------------------------------------------|---------------------------------|-----------------------------------|
| 316    | Grading and Graveling - Kiairewa Road                                                                                                                 | Ruguru                    | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 300,000.00                                                  | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 317    | Grading and Graveling - Lower Karuthi Road                                                                                                            | Ruguru                    | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 2,250,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 318    | Grading and Graveling - Lower Giacachucha Road                                                                                                        | Ruguru                    | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 2,400,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 319    | Grading and Graveling - Wanyiri-Mukandamia Road                                                                                                       | Ruguru                    | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 3,250,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 320    | Grading and murraming - Construction of Roads                                                                                                         | Gakawa Ward               | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 4,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 321    | Grading and murraming - Karia Nyakahuho Dispensary Road                                                                                               | Gikondi Ward              | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 322    | Grading and murraming - Construction of Mbiriri- Ragati road, Munyu Mbogoini A road, Kabaru Bypass road, Chief Wachira road(Warazo) and Kairi Kk Road | Kabaru Ward               | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 8,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 323    | Grading and murraming                                                                                                                                 | Karatina Town             | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 2,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 324    | Grading and murraming                                                                                                                                 | Mahiga                    | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 325    | Grading and murraming                                                                                                                                 | Mugunda Ward              | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 5,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 326    | Grading and murraming                                                                                                                                 | Naromoru /Kiamathaga Ward | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 4,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 327    | Grading,murraming and installation of Culverts                                                                                                        | Thegu                     | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 5,400,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |

| S/N o. | Project/ programme Name Title                                                                                                                     | Location of the project | Project/programme Start date | Project/programme end date | Expected duration of the project implementation (Days/Months) | Source of Funds (CGN Govt. or donor) | Contract Sum(Kshs) | Estimated/Budgeted amount for the Project/Programme (Kshs.) | Actual Expenditure as at 30th December 2024 (Kshs.) | Contract Variation (Kshs) | Status of the Project/Percentage of Completion | Challenges faced/lessons learnt | Recommendations/Comments          |
|--------|---------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------|------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------|--------------------|-------------------------------------------------------------|-----------------------------------------------------|---------------------------|------------------------------------------------|---------------------------------|-----------------------------------|
| 328    | Grading and murrming                                                                                                                              | Aguthi/Gaaki Ward       | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 2,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 329    | Payment for Road Construction                                                                                                                     | Mweiga Ward             | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 8,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 330    | Grading and gravelling - Gachatha Village Road 0.6km;Ihithi Kanungo Road 2.7 km;Kaiguri Gura Road 1 km;Kigwandi Road 1km and Kiamutiga Kihari 1km | Wamagana Ward           | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 8,400,000.00                                                | 1,962,430.00                                        |                           | 23%                                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 331    | Construction of bridges and culverts                                                                                                              | Mugunda Ward            | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 332    | Installation of culverts                                                                                                                          | Chinga                  | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 1,200,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 333    | Installation of Culverts                                                                                                                          | Gakawa Ward             | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 3,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 334    | Installation of Culverts                                                                                                                          | Mukurweini Central Ward | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 335    | Hire of Machinery                                                                                                                                 | Iria-ini Othaya         | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 4,000,000.00                                                | 1,493,400.00                                        |                           | 37%                                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 336    | Hire of Machinery                                                                                                                                 | Mukurweini Central Ward | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 4,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 337    | Haulage                                                                                                                                           | Chinga                  | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 338    | Haulage - Kimunyuru Kiria main road                                                                                                               | Gatarakwa               | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 2,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 339    | Haulage                                                                                                                                           | Wamagana Ward           | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 500,000.00                                                  | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 340    | Fuel and Machinery Maintenance                                                                                                                    | Countywide              | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 21,000,000.00                                               | 9,000,000.00                                        |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |

| S/N o. | Project/ programme Name Title                            | Location of the project | Project/programme Start date | Project/programme end date | Expected duration of the project implementation (Days/Months) | Source of Funds (CGN Govt. or donor) | Contract Sum(Kshs) | Estimated/Budgeted amount for the Project/Programme (Kshs.) | Actual Expenditure as at 30th December 2024 (Kshs.) | Contract Variation (Kshs) | Status of the Project/Percentage of Completion | Challenges faced/lessons learnt | Recommendations/Comments          |
|--------|----------------------------------------------------------|-------------------------|------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------|--------------------|-------------------------------------------------------------|-----------------------------------------------------|---------------------------|------------------------------------------------|---------------------------------|-----------------------------------|
| 341    | Purchase of Chief Officers Vehicle                       | countywide              | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 8,500,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
|        | <b>Total</b>                                             |                         |                              |                            |                                                               |                                      | -                  | <b>431,334,361.00</b>                                       | <b>21,948,412.95</b>                                | -                         |                                                |                                 |                                   |
|        | <b>Energy</b>                                            |                         |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           |                                                |                                 |                                   |
| 342    | Streetlight bills                                        | Countywide              | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 120,000,000.00                                              | 39,853,271.45                                       |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 343    | maintenance of streetlights                              | Countywide              | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 26,000,000.00                                               | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 344    | Installation of Streetlights                             | Mweiga Ward             | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 2,500,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 345    | Installation of Standalone Streetlight at bagdad/Karumba | Thegu River             |                              |                            |                                                               |                                      | 0                  | 0                                                           | 4,484,467.20                                        |                           | 100%                                           | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 346    | Installation of highmast floodlights                     | Karima                  | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 2,000,000.00                                                | 1,787,496.20                                        |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 347    | Installation of Standalone streetlights                  | Mukurweini Central Ward | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 4,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 348    | Installation of streetlight                              | Iria-ini Othaya         | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 7,000,000.00                                                | 1,920,554.00                                        |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
|        | Installation of streetlights                             | Aguthi/Gaaki Ward       | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 2,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 349    | Installation of streetlights                             | Chinga                  | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 2,000,000.00                                                | 4,825,962.05                                        |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 350    | Installation of streetlights                             | Endarasha Mwiyo Ward    | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 2,500,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 351    | Installation of streetlights                             | Gakawa Ward             | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 2,000,000.00                                                | 1,512,408.00                                        |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 352    | Installation of streetlights                             | Gatitu/Muruguru Ward    | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 5,000,000.00                                                | 883,224.00                                          |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 353    | Installation of streetlights                             | Gikondi Ward            | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 2,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |

| S/N o. | Project/ programme Name Title                          | Location of the project   | Project/programme Start date | Project/programme end date | Expected duration of the project implementation (Days/Months) | Source of Funds (CGN Govt. or donor) | Contract Sum(Kshs) | Estimated/Budgeted amount for the Project/Programme (Kshs.) | Actual Expenditure as at 30th December 2024 (Kshs.) | Contract Variation (Kshs) | Status of the Project/Percentage of Completion | Challenges faced/lessons learnt | Recommendations/Comments          |
|--------|--------------------------------------------------------|---------------------------|------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------|--------------------|-------------------------------------------------------------|-----------------------------------------------------|---------------------------|------------------------------------------------|---------------------------------|-----------------------------------|
| 354    | Installation of streetlights                           | Iria-ini Mathira Ward     | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 2,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 355    | Installation of streetlights                           | Kamakwa / Mukaro Ward     | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 6,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 356    | Installation of streetlights - Muchohi Streetlights    | Konyu                     | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 500,000.00                                                  | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 357    | Installation of streetlights - Ndima-ini Streetlights  | Konyu                     | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 358    | Installation of streetlights - Gathugu Streetlights    | Konyu                     | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 359    | Installation of streetlights - Gachuku Streetlights    | Konyu                     | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 360    | Installation of streetlights - Karindundu streetlights | Konyu                     | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 361    | Installation of streetlights - Magutu streetlights     | Magutu                    | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 2,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 362    | Installation of streetlights                           | Mahiga                    | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 3,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 363    | Installation of streetlights                           | Mugunda Ward              | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 500,000.00                                                  | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 364    | Transfer to KPLC - Ruringu streetlights                | Ruringu                   | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 500,000.00                                                  | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 365    | Installation of streetlights                           | Wamagana Ward             | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 366    | Installation of streetlights and standalone            | Naromoru /Kiamathaga Ward | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 367    | Installation/Repair of streetlights                    | Karatina Town             | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 4,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |



| S/N o.                                | Project/ programme Name Title                                             | Location of the project | Project/programme Start date | Project/programme end date | Expected duration of the project implementation (Days/Months) | Source of Funds (CGN Govt. or donor) | Contract Sum(Kshs) | Estimated/Budgeted amount for the Project/Programme (Kshs.) | Actual Expenditure as at 30th December 2024 (Kshs.) | Contract Variation (Kshs) | Status of the Project/Percentage of Completion | Challenges faced/lessons learnt | Recommendations/Comments          |
|---------------------------------------|---------------------------------------------------------------------------|-------------------------|------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------|--------------------|-------------------------------------------------------------|-----------------------------------------------------|---------------------------|------------------------------------------------|---------------------------------|-----------------------------------|
| 368                                   | Maintenance/Repair of streetlights                                        | Iria-ini Mathira Ward   | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 500,000.00                                                  | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 369                                   | New and Maintenance of Streetlights                                       | Kirimukuyu Ward         | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 370                                   | Standalone streetlight                                                    | Rware                   | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 3,300,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 371                                   | Street Installation - 1). South Tetu/Mbutos/Mihuti 2). Ikiraniro/Kwa Roma | Rugi Ward               | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 3,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 372                                   | Streetlight maintenance                                                   | Aguthi/Gaaki Ward       | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 700,000.00                                                  | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 373                                   | Streetlight maintenance                                                   | Kabaru Ward             | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 374                                   | Streetlight maintenance                                                   | Wamagana Ward           | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
| 375                                   | Streetlights                                                              | Dedan Kimathi           | 1st July, 2024               | 30th June, 2025            | 365 days                                                      | CGN                                  |                    | 8,000,000.00                                                | 0                                                   |                           | Documentation stage                            | Lack of Supervision Vehicles    | Acquire more supervision vehicles |
|                                       | <b>Total</b>                                                              |                         |                              |                            |                                                               |                                      | -                  | <b>220,000,000.00</b>                                       | <b>55,267,382.9</b>                                 | -                         |                                                |                                 |                                   |
|                                       | <b>Total Budgeted/Expenditure as per vote book-3924</b>                   |                         |                              |                            |                                                               |                                      | -                  | <b>651,334,361.00</b>                                       | <b>77,215,795.85</b>                                | -                         |                                                |                                 |                                   |
| <b>Nyeri Municipality Development</b> |                                                                           |                         |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           |                                                |                                 |                                   |
| 375                                   | Solid waste management; Fuel for Garbage collection trucks-               | Countywide              | 1th November, 2025           | 30th June, 2025            | 8 months                                                      | CGN                                  |                    | 14,900,000.00                                               | 7,400,000                                           |                           | 50%                                            | None                            | None                              |
| 376                                   | Maintenance of garbage collection vehicles                                | Countywide              | 1th November, 2025           | 30th June, 2025            | 8 months                                                      | CGN                                  |                    | 5,800,000.00                                                | 0                                                   |                           | Procurement Stage                              | None                            | None                              |
| 377                                   | Construction of Governors Residence Boundary Wall                         | Countywide              | 1th November, 2025           | 30th June, 2025            | 8 months                                                      | CGN                                  |                    | 3,200,000.00                                                | 0                                                   |                           | Procurement Stage                              | None                            | None                              |
| 378                                   | Ongoing Works- Construction of roads                                      | Countywide              | 1th November, 2025           | December, 2024             | 6 Months                                                      | CGN                                  |                    | 2,500,000.00                                                | 0                                                   |                           | Procurement Stage                              | None                            | None                              |

| S/N o.                 | Project/ programme Name Title                           | Location of the project | Project/programme Start date | Project/programme end date | Expected duration of the project implementation (Days/Months) | Source of Funds (CGN Govt. or donor) | Contract Sum(Kshs) | Estimated/Budgeted amount for the Project/Programme (Kshs.) | Actual Expenditure as at 30th December 2024 (Kshs.) | Contract Variation (Kshs) | Status of the Project/Percentage of Completion | Challenges faced/lessons learnt | Recommendations/Comments |
|------------------------|---------------------------------------------------------|-------------------------|------------------------------|----------------------------|---------------------------------------------------------------|--------------------------------------|--------------------|-------------------------------------------------------------|-----------------------------------------------------|---------------------------|------------------------------------------------|---------------------------------|--------------------------|
| 379                    | Bush Clearing                                           | Kamakwa / Mukaro Ward   | 1th November, 2025           | 30th June, 2025            | 8 months                                                      | CGN                                  |                    | 400,000.00                                                  | 0                                                   |                           | Procurement Stage                              | None                            | None                     |
| 380                    | Tarmacking                                              | Kiganjo-Mathari         | 1th November, 2025           | 30th June, 2025            | 8 months                                                      | CGN                                  |                    | 5,000,000.00                                                | 0                                                   |                           | Procurement Stage                              | None                            | None                     |
| 381                    | Gabions and Installation of Culverts                    | Kiganjo-Mathari         | 1th November, 2025           | 30th June, 2025            | 8 months                                                      | CGN                                  |                    | 5,000,000.00                                                | 0                                                   |                           | Procurement Stage                              | None                            | None                     |
| 382                    | Tarmacking                                              | Rware                   | 1th November, 2025           | 30th June, 2025            | 8 months                                                      | CGN                                  |                    | 9,500,000.00                                                | 0                                                   |                           | Procurement Stage                              | None                            | None                     |
| 383                    | Haulage                                                 | Ruringu                 | 1th November, 2025           | 30th June, 2025            | 8 months                                                      | CGN                                  |                    | 2,400,000.00                                                | 0                                                   |                           | Procurement Stage                              | None                            | None                     |
| 384                    | Hire of Machinery                                       | Kamakwa / Mukaro Ward   | 1th November, 2025           | 30th June, 2025            | 8 months                                                      | CGN                                  |                    | 1,000,000.00                                                | 0                                                   |                           | Procurement Stage                              | None                            | None                     |
| 385                    | KUSP II                                                 | countywide              | 1th November, 2025           | 30th June, 2025            | 8 months                                                      | CGN                                  |                    | 35,000,000.00                                               | 0                                                   |                           | Procurement Stage                              | None                            | None                     |
|                        | <b>Total Budgeted/Expenditure as per vote book-3927</b> |                         |                              |                            |                                                               |                                      | -                  | <b>84,700,000.00</b>                                        | <b>7,400,000</b>                                    | -                         |                                                |                                 |                          |
| <b>COUNTY ASSEMBLY</b> |                                                         |                         |                              |                            |                                                               |                                      |                    |                                                             |                                                     |                           |                                                |                                 |                          |
| 386                    | Construction of Office Block & modern chamber           | County Assembly         | 1 <sup>st</sup> July.2024    | 30th June, 2025            | 8 months                                                      | CGN                                  |                    | 100,000,000                                                 |                                                     |                           | Procurement Stage                              | None                            | None                     |
| 387                    | Completion of Speakers residence                        | County Assembly         | 1 <sup>st</sup> July.2024    | 30th June, 2025            | 8 months                                                      | CGN                                  |                    | 35,000,000                                                  | 3,381,574                                           |                           | on-going                                       | on-going                        | on-going                 |
| 388                    | Refurbishment of buildings                              | County Assembly         | 1 <sup>st</sup> July.2024    | 30th June, 2025            | 8 months                                                      | CGN                                  |                    | 5,000,000                                                   |                                                     |                           | Procurement Stage                              | None                            | None                     |
| 389                    | Renovation works                                        | County Assembly         | 1 <sup>st</sup> July.2024    | 30th June, 2025            | 8 months                                                      | CGN                                  |                    | 10,000,000                                                  |                                                     |                           | Procurement Stage                              | None                            | None                     |
|                        | <b>Total Budgeted/Expenditure as per vote book-3922</b> |                         |                              |                            |                                                               |                                      |                    | <b>150,000,000</b>                                          | <b>3,381,574</b>                                    |                           |                                                |                                 |                          |

| S/N<br>o. | Project/ programme<br>Name Title           | Location<br>of the<br>project | Project/prog<br>ramme Start<br>date | Project/progra<br>mme end date | Expected<br>duration of<br>the project<br>implementa<br>tion<br>(Days/Mont<br>hs) | Source of<br>Funds<br>(CGN<br>Govt. or<br>donor) | Contrac<br>t<br>Sum(Ks<br>hs) | Estimated/Budg<br>eted amount for<br>the<br>Project/Program<br>me (Kshs.) | Actual<br>Expenditure<br>as at 30th<br>December<br>2024 (Kshs.) | Contract<br>Variation<br>(Kshs) | Status of the<br>Project/Percent<br>age of<br>Completion | Challenges<br>faced/lessons<br>learnt | Recommendations/Comments |
|-----------|--------------------------------------------|-------------------------------|-------------------------------------|--------------------------------|-----------------------------------------------------------------------------------|--------------------------------------------------|-------------------------------|---------------------------------------------------------------------------|-----------------------------------------------------------------|---------------------------------|----------------------------------------------------------|---------------------------------------|--------------------------|
|           | <b>Total County<br/>Development Budget</b> |                               |                                     |                                |                                                                                   |                                                  |                               | <b>2,892,436,244</b>                                                      | <b>174,935,919</b>                                              |                                 |                                                          |                                       |                          |

\*The paid projects have been charged to the current financial year budget as first charge under Section 41(2) of PFM Regulations 2015.